



**VOLUME TWO to:**

**Petition of BNE Energy Inc.**

**for a Declaratory Ruling for the Location, Construction and Operation  
of a 3.2 MW Wind Renewable Generating Project in Prospect, Connecticut**

**November 17, 2010**

## **EXHIBITS**

Site Plans.....	Exhibit F
Storm Water Management Plan .....	Exhibit G
Soil Erosion and Sedimentation Control Plan .....	Exhibit H

# EXHIBIT F

1

2


3

4

5

# WIND PROSPECT

## 178 NEW HAVEN ROAD PROSPECT, CONNECTICUT




**BNE ENERGY**  
 29 SOUTH MAIN STREET  
 TOWN CENTER SUITE 200  
 WEST HARTFORD, CT 06107



**CONNECTICUT SITING  
 COUNCIL SUBMISSION**

SHEET NUMBER	TITLE
1	G-000 COVER SHEET AND DRAWING INDEX
2	C-001 ABUTTERS MAP
3	C-002 SITE PLAN WITH AERIAL IMAGERY
4	C-003 CLEARING LIMITS PLAN
5	C-100 OVERALL SITE PLAN
6	C-101 TURBINE LOCATION ONE AND CRANE ASSEMBLY AREA SITE PLAN
7	C-102 TURBINE LOCATION TWO SITE PLAN
8	C-200 EROSION CONTROL PLAN
9	C-201 TURBINE LOCATION ONE AND CRANE ASSEMBLY AREA EROSION CONTROL PLAN
10	C-202 ACCESS ROAD STA: 9+00 TO 15+00 EROSION CONTROL PLAN
11	C-203 TURBINE LOCATION TWO EROSION CONTROL PLAN
12	C-300 GRADING PLAN
13	C-301 TURBINE LOCATION ONE AND CRANE ASSEMBLY AREA CONSTRUCTION PHASE GRADING PLAN
14	C-302 ACCESS ROAD STA: 9+00 TO 15+00 CONSTRUCTION PHASE GRADING PLAN
15	C-303 TURBINE LOCATION TWO CONSTRUCTION PHASE GRADING PLAN
16	C-304 ACCESS ROAD PLAN AND PROFILE STA: 0+00 TO 4+00
17	C-305 ACCESS ROAD PLAN AND PROFILE STA: 4+00 TO 9+00
18	C-306 ACCESS ROAD PLAN AND PROFILE STA: 9+00 TO 14+00
19	C-307 ACCESS ROAD PLAN AND PROFILE STA: 14+00 TO 19+52
20	C-308 POST-CONSTRUCTION GRADING PLAN
21	C-309 TURBINE LOCATION ONE AND CRANE ASSEMBLY AREA POST-CONSTRUCTION GRADING PLAN
22	C-310 ACCESS ROAD STA: 9+00 TO 15+00 POST-CONSTRUCTION GRADING PLAN
23	C-311 TURBINE LOCATION TWO POST-CONSTRUCTION GRADING PLAN
24	C-312 UPLAND MEADOW (CREATION AND RESTORATION) PLAN
25	C-313 TURBINE LOCATION ONE UPLAND MEADOW (CREATION AND RESTORATION) PLAN
26	C-314 ACCESS ROAD STA: 9+00 TO 15+00 UPLAND MEADOW (CREATION AND RESTORATION) PLAN
27	C-315 TURBINE LOCATION TWO UPLAND MEADOW (CREATION AND RESTORATION) PLAN
28	C-500 EROSION CONTROL NOTES
29	C-501 EROSION CONTROL DETAILS
30	C-502 EROSION CONTROL DETAILS
31	C-503 EROSION CONTROL DETAILS
32	C-504 EROSION CONTROL DETAILS
33	A-001 FACILITY SUPPORT BUILDING
34	E-101 ELECTRICAL - SITE PLAN
35	E-501 ELECTRICAL - RISER DIAGRAM



**BNE Energy Inc.**  
 PROVIDER OF CLEAN, GREEN ENERGY



MARK	DATE	DESCRIPTION
1	11-04-10	CONNECTICUT SITING COUNCIL SUBMISSION
	APPR.	

NOT FOR CONSTRUCTION - CONNECTICUT SITING COUNCIL USE ONLY

DESIGNED BY:	RSB
CHKD BY:	TLK
DATE:	11-04-10
OWNER:	BNE ENERGY
PROJECT NO.:	FAKMAP 112 BLOCK 96 LOT 178
FILE NUMBER:	1355
AS SHOWN:	11-04-10
PLAT SCALE:	AS SHOWN
PLAT DATE:	11-04-10
FILE NAME:	11-04-10
ANSI D:	11-04-10

**ZAPATA**  
 5302 PARKWAY ROAD, 8600 PHONE: (703) 356-8248  
 5360 LITTLE WOOD ROAD, 8600 PHONE: (703) 356-8242  
 ZAPATAENGINEERING.COM WWW.ZAPATA.COM

WIND PROSPECT  
 CONNECTICUT  
 COVER SHEET AND DRAWING INDEX



SHEET IDENTIFICATION  
**G-000**

WIND PROSPECT  
CONNECTICUT  
ABUTTERS MAP

**ZAPATA**  
DESIGNED BY:  
RMS  
CHKD BY:  
TLK  
DATE:  
11-04-10  
RHSW  
BNE ENERGY  
PARCEL NO.:  
TX MAP 112, BLOCK 96, LOT 178  
SUBMITTED BY:  
ZAPATA INC.  
PLOT SCALE: PLOT DATE:  
AS SHOWN 11-04-10  
FILE NAME:  
ANSI D

MARK	DESCRIPTION	DATE	APPF.
1	CONNECTICUT STING COUNCIL SUBMISSION	11-04-10	TLK

NOT FOR CONSTRUCTION - CONNECTICUT STING COUNCIL USE ONLY



1 2 3 4 5

D C B A







MARK	DESCRIPTION	DATE	APPR.
1	CONNECTICUT SITING COUNCIL SUBMISSION	11-04-10	TLK


DESIGNED BY:	TLK
CHK BY:	BNE ENERGY
DATE:	11-04-10
PROJECT NO.:	1155
FILE NUMBER:	11-04-10
FILE NAME:	AS SHOWN
SIZE:	11-04-10
ANSI D:	11-04-10

DESIGNED BY: TLK  
CHK BY: BNE ENERGY  
DATE: 11-04-10  
PROJECT NO.: 1155  
FILE NUMBER: 11-04-10  
FILE NAME: AS SHOWN  
SIZE: 11-04-10  
ANSI D: 11-04-10

6022 PAPER ROAD, SUITE 200, WESTFIELD, CT 06097  
TEL: 860-261-2200 FAX: 860-261-2201  
WWW.ZAPATA.COM  
ZAPATA  
DESIGNED BY: TLK  
CHK BY: BNE ENERGY  
DATE: 11-04-10  
PROJECT NO.: 1155  
FILE NUMBER: 11-04-10  
FILE NAME: AS SHOWN  
SIZE: 11-04-10  
ANSI D: 11-04-10



- LAYOUT AND MATERIALS NOTES**
- PRIOR TO START OF CONSTRUCTION, CONTRACTOR SHALL VERIFY EXISTING PAVEMENT ELEVATIONS AT INTERFACE WITH PROPOSED PERMITS AND EXISTING GROUND ELEVATIONS TO ASSURE PROPER ADJUSTMENTS BETWEEN EXISTING AND PROPOSED FACILITIES.
  - SYMBOLS AND LEGENDS OF PROJECT FEATURES ARE GRAPHIC REPRESENTATIONS AND ARE NOT NECESSARILY SCALED TO THEIR ACTUAL DIMENSIONS OR LOCATIONS ON THE DRAWINGS. THE CONTRACTOR SHALL VERIFY ALL DIMENSIONS, LOCATIONS, AND MEASUREMENTS OF SUPPLIED PRODUCTS FOR LAYOUT OF THE PROJECT FEATURES.
  - CONTRACTOR SHALL NOT RELY SOLELY ON ELECTRONIC VERSIONS OF PLANS, SPECIFICATIONS, AND DATA FILES THAT ARE PROVIDED TO THE CONTRACTOR. THE CONTRACTOR SHALL OBTAIN PAPER COPIES OF THE PLANS AND SPECIFICATIONS THAT ARE SUPPLIED AS PART OF THE CONTRACT DOCUMENTS.
- AREA TO BE CLEARED: 217240 SQ. FT. / 4.99 ACRES  
AREA TO BE DISTURBED: 364168 SQ. FT. / 8.36 ACRES  
AREA WITHIN 100' WETLAND OFFSET: 26319 SQ. FT. / 0.60 ACRES
- THIS PROJECT WILL HAVE NO TEMPORARY DIRECT WETLAND IMPACT. APPROPRIATE MITIGATION PROCEDURES AND REQUIRED PERMITS WILL BE OBTAINED PRIOR TO CONSTRUCTION.



- CONTRACTOR SHALL BE RESPONSIBLE FOR SITE SECURITY AND JOB SAFETY. CONSTRUCTION ACTIVITIES SHALL BE IN ACCORDANCE WITH OSHA STANDARDS, LOCAL REQUIREMENTS AND GOVERNMENT REQUIREMENTS.
- AREAS DISTURBED DURING CONSTRUCTION AND NOT RESTORED WITH IMPERVIOUS SURFACES (BUILDINGS, PAVEMENTS, WALKS, ETC.) SHALL RECEIVE SIX INCHES OF TOPSOIL AND SHALL BE SEEDED, UNLESS OTHERWISE NOTED.
- UPON AWARD OF CONTRACT CONTRACTOR SHALL MAKE NECESSARY CONSTRUCTION NOTIFICATIONS AND APPLY FOR AND OBTAIN NECESSARY PERMITS, PAY FEES, AND POST BONDS ASSOCIATED WITH THE WORK INDICATED ON THE DRAWINGS, IN THE SPECIFICATIONS, AND IN THE CONTRACT DOCUMENTS.
- TRAFFIC SIGNS AND PAVEMENT MARKINGS SHALL CONFORM TO THE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES, UNLESS OTHERWISE INDICATED.
- AREAS OUTSIDE THE LIMITS OF PROPOSED WORK DISTURBED BY THE CONTRACTOR'S OPERATIONS SHALL BE RESTORED BY THE CONTRACTOR TO THEIR ORIGINAL CONDITION AT THE CONTRACTOR'S EXPENSE AS SOON AS PRACTICABLE.
- IN THE EVENT THAT SUSPECTED CONTAMINATED SOILS ARE ENCOUNTERED DURING EXCAVATION AND CONSTRUCTION ACTIVITIES BASED ON VISUAL, OLFACTORY, OR OTHER EVIDENCE, THE CONTRACTOR SHALL STOP WORK IN THE VICINITY OF THE SUSPECT MATERIAL TO AVOID FURTHER SPREADING OF THE MATERIAL AND SHALL NOTIFY THE OWNER IMMEDIATELY SO THAT APPROPRIATE TESTING AND SUBSEQUENT ACTION CAN BE TAKEN.
- CONTRACTOR SHALL PREVENT DUST, SEDIMENT, AND DEBRIS FROM EXITING THE SITE AND SHALL BE RESPONSIBLE FOR CLEANUP, REPAIRS AND CORRECTIVE ACTION IF SUCH OCCURS. CONTRACTOR SHALL COMPLY WITH ALL APPLICABLE FEDERAL, STATE, AND LOCAL REGULATIONS, ORDINANCES, AND STATUTES.
- DAMAGE RESULTING FROM CONSTRUCTION LOADS SHALL BE REPAIRED BY THE CONTRACTOR.
- CONTRACTOR SHALL CONTROL STORMWATER RUNOFF DURING CONSTRUCTION TO PREVENT ADVERSE IMPACTS TO OFF-SITE AREAS, AND SHALL BE RESPONSIBLE TO REPAIR RESULTING DAMAGES, IF ANY. ALL PAVEMENT, DITCHES, CURB AND GUTTER, UTILITIES, DRIVEWAYS, SIDEWALKS, SIGNS, FENCES, ETC. DISTURBED DURING CONSTRUCTION SHALL BE REPAIRED AND/OR RESTORED.
- ALL ON-SITE VEHICLE TRANSPORTATION ROUTES SHALL BE TEMPORARILY STABILIZED WITH STONE IMMEDIATELY AFTER GRADING TO PROVIDE READY ACCESS FOR EMERGENCY VEHICLES TO TRAVEL THROUGH AND AROUND THE CONSTRUCTION SITE DURING BOTH DRY AND WET WEATHER.
- EXCESS EXCAVATION MATERIAL SHALL BE LEGALLY DISPOSED OF OFF-SITE BY THE CONTRACTOR OR IN ON-SITE AREAS APPROVED BY THE OWNER. NO SPOILS SHALL BE STORED ON-SITE BEYOND SUBSTANTIAL COMPLETION.
- DEWATERING SHALL BE THE CONTRACTOR'S RESPONSIBILITY.
- CONTRACTOR IS RESPONSIBLE FOR THE COORDINATION AND SEQUENCING OF DEMOLITION AS DESCRIBED BY THESE DOCUMENTS AND SPECIFICATIONS. CONTRACTOR IS TO OBTAIN ALL PERMITS.
- CONTRACTOR IS RESPONSIBLE FOR COORDINATION OF DEMOLITION OR RELOCATION WITH APPLICABLE UTILITY COMPANIES, I.E. GAS, CABLE, POWER, TELEPHONE, WATER, SEWER, ETC.
- EQUIPMENT OPERATION, ACTIVITIES, OR PROCESSES PERFORMED BY THE CONTRACTOR SHALL BE IN ACCORDANCE WITH ALL FEDERAL AND STATE AIR EMISSION AND PERFORMANCE LAWS AND STANDARDS.
- CONTRACTOR IS RESPONSIBLE FOR TRAFFIC CONTROL DURING CONSTRUCTION.
- BURNING WILL NOT BE ALLOWED ON THE PROJECT SITE UNLESS AUTHORIZED IN WRITING BY THE OWNER. THE SPECIFIC TIME, LOCATION AND MANNER OF BURNING SHALL BE SUBJECT TO APPROVAL.
- SOLID WASTES (EXCLUDING CLEARING DEBRIS) SHALL BE PLACED IN CONTAINERS, STORED, AND DISPOSED IN ACCORDANCE WITH ALL APPLICABLE FEDERAL, STATE, AND LOCAL REGULATIONS, ORDINANCES, AND STATUTES. HANDLING, STORAGE AND DISPOSAL SHALL BE CONDUCTED TO PREVENT CONTAMINATION. SEGREGATION MEASURES SHALL BE EMPLOYED SO THAT NO HAZARDOUS OR TOXIC WASTE WILL BECOME CO-MINGLED WITH SOLID WASTE. THE CONTRACTOR SHALL TRANSPORT SOLID WASTE OFF-SITE AND DISPOSE OF IT IN ACCORDANCE WITH ALL APPLICABLE FEDERAL, STATE, AND LOCAL REGULATIONS, ORDINANCES, AND STATUTES. THE CONTRACTOR SHALL OBTAIN ALL NECESSARY PERMITS AND LICENSES TO OPERATE. THE CONTRACTOR SHALL VERIFY THAT THE SELECTED TRANSPORTERS AND DISPOSAL FACILITIES HAVE THE NECESSARY PERMITS AND LICENSES TO OPERATE. THE CONTRACTOR SHALL COMPLY WITH FEDERAL, STATE, AND LOCAL REGULATIONS, ORDINANCES, AND STATUTES PERTAINING TO THE USE OF LANDFILL AREAS.
- PRIOR TO COMMENCING CONSTRUCTION ACTIVITIES, THE CONTRACTOR SHALL MARK THE AREAS THAT NEED NOT BE DISTURBED UNDER THIS CONTRACT. ISOLATED AREAS WITHIN THE PROJECT SITE THAT ARE NOT TO BE DISTURBED SHALL BE MARKED OR FENCED. MONUMENTS AND MARKERS SHALL BE PROTECTED BEFORE CONSTRUCTION OPERATIONS COMMENCE.
- THE CONTRACTOR SHALL MONITOR CONSTRUCTION ACTIVITIES TO PREVENT POLLUTION OF SURFACE AND GROUND WATERS AND SHALL COMPLY WITH THE CLEAN WATER ACT SECTION 404 REGULATIONS.
- CONTRACTOR SHALL ESTABLISH AND VERIFY POINT OF BEGINNING (P.O.B) AND STAKE SITE AS INDICATED ON CONSTRUCTION DOCUMENTS PRIOR TO COMMENCEMENT OF CONSTRUCTION. NOTIFY THE ENGINEER IMMEDIATELY OF ANY DISCREPANCIES.
- ALL DIMENSIONS ARE TO BACK OF CURB, FACE OF BUILDING, OR CENTERLINE UNLESS OTHERWISE NOTED.
- ALL DETAILS SHALL BE CONSTRUCTED IN STRICT COMPLIANCE WITH SPECIFICATIONS AND CONSTRUCTION DOCUMENTS.



MARK	DESCRIPTION	DATE	APPR.
1	CONNECTICUT SITING COUNCIL SUBMISSION	11-04-10	TLK

NOT FOR CONSTRUCTION - CONNECTICUT SITING COUNCIL USE ONLY

DESIGNED BY:	RSS
CHKD BY:	TLK
DATE:	11-04-10
OWNER:	BNE ENERGY
PROJECT NO.:	1555
FILE NUMBER:	1555
DATE:	11-04-10
FILE NAME:	AS SHOWN
SIZE:	11-04-10
ANSI D:	

**ZAPATA**  
 5302 FARMER ROAD  
 WESTPORT, CT 06880  
 TEL: (203) 398-4342  
 FAX: (203) 398-4342  
 WWW.ZAPATA.COM

WIND PROSPECT  
 OVERALL SITE PLAN

SHEET IDENTIFICATION  
**C-100**


5

4


3

2

1





**LEGEND**



**LAYOUT AND MATERIALS NOTES**

- PRIOR TO START OF CONSTRUCTION, CONTRACTOR SHALL VERIFY EXISTING PAVEMENT, UTILITIES, AND EXISTING ELEVATIONS TO ASSURE PROPER TRANSITIONS BETWEEN EXISTING AND PROPOSED FACILITIES.
  - SYMBOLS AND LEGENDS OF PROJECT FEATURES ARE GRAPHIC REPRESENTATIONS AND ARE NOT NECESSARY REFERENCES TO THEIR PHYSICAL DIMENSIONS. CONTRACTOR SHALL REFER TO THE DETAIL SHEET DIMENSIONS, MANUFACTURERS' LITERATURE, SHOP DRAWINGS, AND FIELD MEASUREMENTS OF SUPPLIED PRODUCTS FOR LAYOUT OF THE PROJECT FEATURES.
  - CONTRACTOR SHALL NOT RELY SOLELY ON ELECTRONIC REPRESENTATIONS OF PROJECT FEATURES. CONTRACTOR SHALL VERIFY ALL DIMENSIONS AND SPACING REQUIREMENTS THAT ARE OBTAINED FROM THE DESIGNER, BUT SHALL VERIFY THE LOCATION OF PROJECT FEATURES IN ACCORDANCE WITH THE PAPER COPIES OF THE PLANS AND SPECIFICATIONS THAT ARE SUPPLIED AS PART OF THE CONTRACT DOCUMENTS.
- AREA TO BE CLEARED: 217240 SQ. FT. / 4.98 ACRES  
 AREA TO BE DISTURBED: 364188 SQ. FT. / 8.36 ACRES  
 AREA WITHIN 100' WETLAND OFFSET: 26319 SQ. FT. / 0.60 ACRES
- THIS PROJECT WILL HAVE NO TEMPORARY DIRECT WETLAND IMPACT. APPROPRIATE MITIGATION PROCEDURES AND REQUIRED PERMITS WILL BE OBTAINED PRIOR TO CONSTRUCTION.



- CONTRACTOR IS RESPONSIBLE FOR THE COORDINATION AND OBTAINING OF ALL NECESSARY PERMITS, IN ACCORDANCE WITH ALL APPLICABLE REGULATIONS, ORDINANCES, AND SPECIFICATIONS. CONTRACTOR IS TO OBTAIN ALL PERMITS.
- CONTRACTOR IS RESPONSIBLE FOR COORDINATION OF DEMOLITION OR RELOCATION WITH APPLICABLE UTILITY COMPANIES, I.E. GAS, CABLE, POWER, TELEPHONE, WATER, SEWER, ETC.
- EQUIPMENT OPERATION, ACTIVITIES, OR PROCESSES PERFORMED BY THE CONTRACTOR SHALL BE IN ACCORDANCE WITH ALL FEDERAL, STATE AND LOCAL AIR EMISSION AND PERFORMANCE LAWS AND STANDARDS.
- CONTRACTOR IS RESPONSIBLE FOR TRAFFIC CONTROL DURING CONSTRUCTION.
- BURNING WILL NOT BE ALLOWED ON THE PROJECT SITE UNLESS AUTHORIZED IN WRITING BY THE OWNER. THE SPECIFIC TIME, DATE, LOCATION AND MANNER OF BURNING SHALL BE SUBJECT TO APPROVAL.
- SOLID WASTES (EXCLUDING CLEARING DEBRIS) SHALL BE PLACED IN CONTAINERS WHICH ARE EMPTIED ON A REGULAR SCHEDULE. HANDLING, STORAGE, AND DISPOSAL SHALL BE CONDUCTED TO PREVENT CONTAMINATION. SEGREGATION MEASURES SHALL BE USED TO PREVENT MIXING OF WASTES. WASTES SHALL BE CO-MINGLED WITH SOLID WASTE. THE CONTRACTOR SHALL TRANSPORT SOLID WASTE OFF SITE AND DISPOSE OF IT IN COMPLIANCE WITH FEDERAL, STATE AND LOCAL REQUIREMENTS FOR SOLID WASTE DISPOSAL. A SUBTITLE D RCRA PERMITTED LANDFILL SHALL BE THE MINIMUM ACCEPTABLE OFF-SITE SOLID WASTE DISPOSAL OPTION. THE CONTRACTOR SHALL OBTAIN ALL NECESSARY PERMITS AND LICENSES TO OPERATE. THE CONTRACTOR SHALL COMPLY WITH FEDERAL, STATE AND LOCAL LAWS AND REGULATIONS PERTAINING TO THE USE OF LANDFILL AREAS.
- PRIOR TO COMMENCING CONSTRUCTION ACTIVITIES, THE CONTRACTOR SHALL MARK THE AREAS THAT NEED NOT BE DISTURBED UNDER THIS CONTRACT. ISOLATED AREAS WITHIN THE GENERAL WORK AREA WHICH ARE NOT TO BE DISTURBED SHALL BE MARKED OR FENCED. MONUMENTS AND MARKERS SHALL BE PROTECTED BEFORE CONSTRUCTION OPERATIONS COMMENCE.
- THE CONTRACTOR SHALL MONITOR CONSTRUCTION ACTIVITIES TO PREVENT POLLUTION OF SURFACE AND GROUND WATERS AND SHALL COMPLY WITH THE CLEAN WATER ACT SECTION 404 REGULATIONS.
- CONTRACTOR SHALL ESTABLISH AND VERIFY POINT OF BEGINNING (POB) AND END POINT (PEP) OF CONSTRUCTION. THE CONTRACTOR SHALL OBTAIN SITE COORDINANCE OF CONSTRUCTION. NOTIFY THE ENGINEER IMMEDIATELY OF ANY DISCREPANCIES.
- ALL DIMENSIONS ARE TO BACK OF CURB, FACE OF BUILDING, OR CENTERLINE UNLESS OTHERWISE NOTED.
- ALL DETAILS SHALL BE CONSTRUCTED IN STRICT COMPLIANCE WITH SPECIFICATIONS AND CONSTRUCTION DOCUMENTS.
- CONTRACTOR SHALL BE RESPONSIBLE FOR THE COORDINATION AND OBTAINING OF ALL NECESSARY PERMITS, IN ACCORDANCE WITH ALL APPLICABLE REGULATIONS, ORDINANCES, AND SPECIFICATIONS. CONTRACTOR IS TO OBTAIN ALL PERMITS.
- AREAS DISTURBED DURING CONSTRUCTION AND NOT RESTORED WITH IMPERVIOUS SURFACES (BUILDINGS, PAVEMENTS, WALKS, ETC) SHALL RECEIVE SIX INCHES OF TOPSOIL AND SHALL BE SEED, UNLESS OTHERWISE NOTED.
- UPON AWARD OF CONTRACT, CONTRACTOR SHALL MAKE NECESSARY CONSTRUCTION NOTIFICATIONS AND APPLY FOR AND OBTAIN NECESSARY PERMITS, PAY FEES, AND POST BONDS ASSOCIATED WITH THE WORK INDICATED ON THE DRAWINGS, IN THE SPECIFICATIONS, AND IN THE CONTRACT DOCUMENTS.
- TRAFFIC SIGNAGE AND PAVEMENT MARKINGS SHALL CONFORM TO THE MANUAL OF UNIFORM TRAFFIC CONTROL DEVICES, UNLESS OTHERWISE INDICATED.
- AREAS OUTSIDE THE LIMITS OF PROPOSED WORK DISTURBED BY THE CONTRACTOR OR OPERATIONS PERFORMED BY THE CONTRACTOR SHALL BE RESTORED TO ORIGINAL OR BETTER CONDITION AT THE CONTRACTOR'S EXPENSE AS SOON AS PRACTICABLE.
- IN THE EVENT THAT SUSPECTED CONTAMINATED SOILS ARE ENCOUNTERED DURING EXCAVATION AND CONSTRUCTION ACTIVITIES BASED ON VISUAL, OLFACTORY, OR OTHER EVIDENCE, THE CONTRACTOR SHALL STOP WORK IMMEDIATELY. THE CONTRACTOR SHALL NOTIFY THE OWNER IMMEDIATELY SO THAT THE APPROPRIATE TESTING AND SUBSEQUENT ACTION CAN BE TAKEN.
- CONTRACTOR SHALL PREVENT DUST, SEDIMENT, AND DEBRIS FROM BEING TRANSPORTED OFF-SITE. THE CONTRACTOR SHALL CLEANUP, REPAIR, AND CORRECTIVE ACTION IF SUCH OCCURS IN ACCORDANCE WITH APPLICABLE FEDERAL, STATE, AND LOCAL REGULATIONS, ORDINANCES, AND STATUTES.
- DAMAGE RESULTING FROM CONSTRUCTION LOADS SHALL BE REPAIRED BY THE CONTRACTOR.
- CONTRACTOR SHALL CONTROL STORMWATER RUNOFF DURING CONSTRUCTION TO PREVENT ADVERSE IMPACTS TO OFF SITE AREAS, AND SHALL BE RESPONSIBLE TO REPAIR RESULTING DAMAGES. IF ANY, ALL FURNISHING, PATCHES, CURBS AND GUTTERS, SHALL BE REPAIRED AND RESTORED TO ORIGINAL CONDITION. DISTURBED DURING CONSTRUCTION SHALL BE REPAIRED AND/OR RESTORED.
- ALL ON SITE VEHICLE TRANSPORTATION ROUTES SHALL BE TEMPORARILY STABILIZED WITH STONE IMMEDIATELY AFTER GRADING TO PROVIDE READY ACCESS FOR EMERGENCY VEHICLES TO ALL AREAS OF THE CONSTRUCTION SITE DURING BOTH DRY AND WET WEATHER.
- EXCESS EXCAVATION MATERIAL SHALL BE LEGALLY DISPOSED OF OFF SITE BY THE CONTRACTOR OR IN ON SITE AREAS APPROVED BY THE OWNER. NO SOILS SHALL BE STORED ON SITE BEYOND SUBSTANTIAL COMPLETION.
- DEMOWERING SHALL BE THE CONTRACTOR'S RESPONSIBILITY.

D

C

B

A









DESIGNED BY:	RSB
DATE:	11-04-10
OWNER:	BNE ENERGY
CDR BY:	TLK
RSW:	
SUBMITTED BY:	
ZAPATA INC.:	
PARCEL NO.:	
FILE NUMBER:	1955
AS SHOWN:	11-04-10
FILE NAME:	
SIZE:	
ANSI D:	

MARK:	1
DESCRIPTION:	CONNECTICUT SITING COUNCIL SUBMISSION
DATE:	11-04-10
APPR:	TLK

**BNE Energy Inc.**  
Provider of green clean energy



- NOTES:
1. CRANE PAD SHALL NOT EXCEED 1% SLOPE.
  2. BLADE ASSEMBLY AREA SHALL NOT HAVE FLATNESS DEVIATION OF MORE THAN 6 INCHES OVER THE LENGTH OF BLADES.
  3. TOWER SECTION LAYDOWN AREA SHALL NOT EXCEED 5% SLOPE.



5

4

3

2

1

D


C

B

A




MARK	DESCRIPTION	DATE	APPR.
1	CONNECTION SITING COUNCIL SUBMISSION	11-04-10	TLK



LEGEND

[Symbol]	SILT FENCE
[Symbol]	TREE PROTECTION FENCE
[Symbol]	STRAW HAY BALES
[Symbol]	WETLAND LIMITS
[Symbol]	SOIL TYPE BOUNDARY
[Symbol]	ROCK CHECK DAM
[Symbol]	RIP RAP
[Symbol]	FLOW ARROW
[Symbol]	TEMPORARY SEEDING
[Symbol]	TEMPORARY SEDIMENT TRAP
[Symbol]	COMPACTED EARTH
[Symbol]	GRAVEL
[Symbol]	LAYDOWN AREA
[Symbol]	TEMPORARY SPOIL AREA



- EROSION CONTROL NOTES:**
1. INSTALL SILT FENCE, INLET PROTECTION, SEDIMENT TRAPS, DIVERSION DITCHES, TREE PROTECTION, AND OTHER MEASURES AS SHOWN ON PLANS. CLEARING ONLY AS NECESSARY TO INSTALL THESE DEVICES.
  2. THE CONTRACTOR SHALL DILIGENTLY AND CONTINUOUSLY MAINTAIN ALL EROSION CONTROL DEVICES AND STRUCTURES.
  3. APPLY SEEDING, TEMPORARY OR PERMANENT, OR OTHER TYPES OF STABILIZATION AS REQUIRED AS SOON AS GRADED AREAS ARE COMPLETE OR WHERE WORK STOPS.
  4. ALL EROSION AND SEDIMENT CONTROL PRACTICES WILL BE CHECKED FOR STABILITY AND OPERATION FOLLOWING EVERY RAINFALL EVENT. REPAIRS WILL BE MADE IMMEDIATELY TO MAINTAIN ALL PRACTICES AS DESIGNED.
  5. ALL SEDIMENT CONTROL FEATURES SHALL BE MAINTAINED UNTIL FINAL STABILIZATION HAS BEEN OBTAINED.
  6. SEDIMENT WILL BE REMOVED FROM BEHIND THE SEDIMENT FENCE WHEN IT REACHES ABOUT 0.5 FEET DEEP AT THE FENCE. THE SEDIMENT FENCE WILL BE REPAIRED AS NECESSARY TO MAINTAIN A BARRIER.
  7. ALL SEEDED AREAS SHALL BE FERTILIZED, RESEEDED AS NECESSARY, AND MULCHED ACCORDING TO SPECIFICATION TO MAINTAIN A VIGOROUS, DENSE VEGETATIVE COVER.
  8. STABILIZATION IS THE BEST FORM OF EROSION CONTROL. TEMPORARY SEEDING IS NECESSARY TO ACHIEVE EROSION CONTROL ON LARGE DENUDED AREAS AND ESPECIALLY WHEN SPECIFICALLY REQUIRED AS PART OF THE CONSTRUCTION SEQUENCE.
  9. MAXIMUM GRADED SLOPES ARE 2:1. WHEN STEEPER SLOPES MUST BE USED PLANS MUST BE SEALED BY A GEO-TECHNICAL ENGINEER FOR SLOPE STABILITY AND FINAL SURFACE STABILIZATION.
  10. DE-WATERING OF SITE DIRECTLY INTO STREAM, WETLAND OR CREEK IS PROHIBITED.








DESIGNED BY:	SSW
CHKD BY:	TLK
OWNER:	BNE ENERGY
DATE:	11-04-10
PARCEL NO.:	812 BLOOK 98 LOT 178
TAX MAP:	112 BLOOK 98 LOT 178
ZAPATA INC.:	
AS SHOWN:	11-04-10
FILE NUMBER:	1355
FILE NAME:	


MARK:	1
DESCRIPTION:	CONNECTICUT SITING COUNCIL SUBMISSION
DATE:	11-04-10
APPR:	TLK

BNE Energy Inc.  
Pioneer of green clean energy



LEGEND

SILT FENCE	S F
TREE PROTECTION FENCE	TP
STRAW HAY BALES	HB
WETLAND LIMITS	
SOIL TYPE BOUNDARY	84C 84B
ROCK CHECK DAM	
RIP RAP	
FLOW ARROW	FLOW
TEMPORARY SEEDING	TS
TEMPORARY SEDIMENT TRAP	TS1
COMPACTED EARTH	
GRAVEL	
LAYDOWN AREA	
TEMPORARY SPOIL AREA	



5

4



3

2

1

MATCHLINE  
SHEET C-202

85C






1530 KAREN ROAD 6000 PHONE (704) 398-8340  
CHARLOTTE, NC 28210 FAX (704) 398-8342  
ZAPATAENGINEERING.COM WWW.ZAPATAENGINEERING.COM

DESIGNED BY:	HSS
DWN BY:	TLK
OWNED BY:	BNE ENERGY
DATE:	11-04-10
FILE NAME:	AS SHOWN
FILE NUMBER:	1395
DATE:	11-04-10
PROJECT NO.:	122
TAX MAP NO.:	122
TAX MAP:	122
PLAT DATE:	11-04-10
AS SHOWN:	1395
FILE NUMBER:	1395
DATE:	11-04-10

MARK	DESCRIPTION	DATE	APPR
1	CONNECTICUT SITING COUNCIL SUBMISSION	11-04-10	TLK

NOT FOR CONSTRUCTION - CONNECTICUT SITING COUNCIL USE ONLY




*Providing green clean energy.*



**LEGEND**

	CULVERT PIPE
	DITCH LINE
	EXISTING TOPO
	NEW TOPO
	WETLAND LIMITS
	VEGETATION
	POST CONSTRUCTION VEGETATION LINE
	COMPACTED EARTH
	WETLAND
	GRAVEL
	LAYDOWN AREA

THIS PROJECT WILL HAVE NO TEMPORARY DIRECT WETLAND IMPACT. APPROPRIATE MITIGATION PROCEDURES AND REQUIRED PERMITS WILL BE OBTAINED PRIOR TO CONSTRUCTION.



- GRADING NOTES:**
- DISCREPANCIES SHOULD BE NOTED AND GUIDANCE OBTAINED FROM THE ENGINEER PRIOR TO CONTINUING WORK.
  - GENERAL CONTRACTOR IS RESPONSIBLE FOR LOCATING AND AVOIDING ALL EXISTING UNDERGROUND UTILITIES.
  - GENERAL CONTRACTOR TO MONITOR STORM WATER RUNOFF DURING AND AFTER CONSTRUCTION TO ENSURE PROPER DRAINAGE.
  - ALL GRADES SHOWN ON PLANS TO BE FIELD-VERIFIED BY THE CONTRACTOR PRIOR TO CONSTRUCTION. SHOULD ANY DISCREPANCIES EXIST, NOTIFY THE ENGINEER PRIOR TO CONSTRUCTION.
  - ALL SURFACES SHALL HAVE A SLOPE AS INDICATED ON DRAWINGS.
  - GENERAL CONTRACTOR TO ENSURE POSITIVE DRAINAGE AWAY FROM TOWER PADS.
  - MASS GRADING WILL NOT BE CONDUCTED ON THIS SITE.
  - ALL EROSION CONTROL STRUCTURES TO BE INSTALLED PRIOR TO CONSTRUCTION.
  - CONTRACTOR IS RESPONSIBLE FOR PLACING BARRICADES, USING FLAG MEN, ETC. AS NECESSARY TO INSURE SAFETY TO THE PUBLIC.
  - ALL PAVEMENT CUTS, CONCRETE OR ASPHALT, ARE TO BE REPLACED ACCORDING TO STANDARDS OF THE CONNECTICUT DEPARTMENT OF TRANSPORTATION.
  - SHORING WILL BE ACCORDING TO OSHA TRENCHING STANDARDS PART 1926, SUBPART P, OR AS AMENDED.

5  
4  
3  
2  
1


D  
C  
B  
A






DESIGNED BY:	RSS
DATE:	11-04-10
CMD BY:	TLK
DWN BY:	BNE ENERGY
PARCEL NO.:	TAX MAP 112 BLOCK 98 LOT 179
OWNER:	BNE ENERGY
SUBMITTED BY:	ZAPATA INC.
AS SHOWN:	11-04-10
FILE NAME:	1355
FILE NUMBER:	1355

MARK	DESCRIPTION	DATE	APPR.
1	CONNECTICUT SITING COUNCIL SUBMISSION	11-04-10	TLK




SCALE




**LEGEND**

	CULVERT PIPE
	DITCH LINE
	EXISTING TOPO
	NEW TOPO
	WETLAND LIMITS
	VEGETATION
	POST CONSTRUCTION VEGETATION LINE
	COMPACTED EARTH
	WETLAND
	GRAVEL
	LAYDOWN AREA



- GRADING NOTES:**
- DISCREPANCIES SHOULD BE NOTED AND GUIDANCE OBTAINED FROM THE ENGINEER PRIOR TO CONTINUING WORK.
  - GENERAL CONTRACTOR IS RESPONSIBLE FOR LOCATING AND AVOIDING ALL EXISTING UNDERGROUND UTILITIES.
  - GENERAL CONTRACTOR TO MONITOR STORM WATER RUNOFF DURING AND AFTER CONSTRUCTION TO ENSURE PROPER DRAINAGE.
  - ALL GRADES SHOWN ON PLANS TO BE FIELD-VERIFIED BY THE CONTRACTOR PRIOR TO CONSTRUCTION. SHOULD ANY DISCREPANCIES EXIST, NOTIFY THE ENGINEER PRIOR TO CONSTRUCTION.
  - ALL SURFACES SHALL HAVE A SLOPE AS INDICATED ON DRAWINGS.
  - GENERAL CONTRACTOR TO ENSURE POSITIVE DRAINAGE AWAY FROM TOWER PAIDS.
  - MASS GRADING WILL NOT BE CONDUCTED ON THIS SITE.
  - ALL EROSION CONTROL STRUCTURES TO BE INSTALLED PRIOR TO CONSTRUCTION.
  - CONTRACTOR IS RESPONSIBLE FOR PLACING BARRICADES, USING FLAG MEN, ETC. AS NECESSARY TO INSURE SAFETY TO THE PUBLIC.
  - ALL PAVEMENT CUTS, CONCRETE OR ASPHALT ARE TO BE REPLACED ACCORDING TO STANDARDS OF THE CONNECTICUT DEPARTMENT OF TRANSPORTATION.
  - SHORING WILL BE ACCORDING TO OSHA TRENCHING STANDARDS PART 1926, SUBPART P, OR AS AMENDED.



5

4

3

2

1

D

C

B

A

WIND PROSPECT  
CONNECTICUT  
ACCESS ROAD PLAN AND PROFILE  
STA: 0+00 TO 4+00


**ZAPATA**  
ENGINEERING, INC.  
4533 FAHREN ROAD 4400 PHONE (704) 552-8240  
CHARLOTTE, NC 28210 FAX (704) 552-8242  
ZAPATAENGINEERING.COM WWW.ZAPATAENGINEERING.COM

DESIGNED BY:	RSS
DWN BY:	TLK
CHKD BY:	BNE ENERGY
OWNER:	BNE ENERGY
DATE:	11-04-10
PROJECT NO.:	TKM MP 12.86 COK 96 LOT 178
FILE NUMBER:	1555
FILE DATE:	11-04-10
AS SHOWN:	11-04-10
PLAT SCALE:	AS SHOWN
FILE NAME:	ANSI D






MARK	DESCRIPTION	DATE	APPR.
1	CONNECTICUT SITING COUNCIL SUBMISSION	11-04-10	TLK

NOT FOR CONSTRUCTION - CONNECTICUT SITING COUNCIL USE ONLY

**BNE Energy Inc.**  
Pioneers of Wind Clean Energy



*Bob Sisk*  
11-9-10



1 2 3 4 5

D C B A

SHEET IDENTIFICATION  
**C-305**






WIND PROSPECT  
CONNECTICUT  
ACCESS ROAD PLAN AND PROFILE  
STA: 4+00 TO 9+00

**ZAPATA**  
DESIGN & CONSTRUCTION  
1500 PARKWAY ROAD, SUITE 200, WESTPORT, CT 06880  
PHONE: (203) 399-8200  
FAX: (203) 399-8202  
WWW.ZAPATA.COM

DESIGNED BY:	RSS
DATE:	11-04-10
CHKD BY:	TLK
DRWN BY:	TLK
OWNER:	BNE ENERGY
PARCEL NO.:	TAX MAP 112, BLOCK 98, LOT 178
FILE NUMBER:	1355
AS SHOWN:	11-04-10
FILE NAME:	11-04-10
ANSI D:	11-04-10

MARK:	1	DESCRIPTION:	CONNECTICUT SITING COUNCIL SUBMISSION	DATE:	11-04-10
NOT FOR CONSTRUCTION - CONNECTICUT SITING COUNCIL USE ONLY					

**BNE Energy Inc.**  
Proud of green clean energy







1 2 3 4 5

D C B A

DESIGNED BY:	RSS	DATE:	11-04-10
DRAWN BY:	TLK	CHKD BY:	BNE ENERGY
DESIGNED BY:	TLK	DATE:	11-04-10
DESIGNED BY:	TLK	DATE:	11-04-10
DESIGNED BY:	TLK	DATE:	11-04-10
DESIGNED BY:	TLK	DATE:	11-04-10

MARK	DESCRIPTION	DATE	APPR.
1	CONNECTICUT SITING COUNCIL SUBMISSION	11-04-10	TLK



5

4

3

2

1

D

C

B

A

**SHEET IDENTIFICATION**  
**C-307**



WIND PROSPECT  
CONNECTICUT  
ACCESS ROAD PLAN AND PROFILE  
STA:14+00 TO 19+52






DESIGNED BY:	RSS
CHKD BY:	TKL
DATE:	11-04-10
OWNER:	BNE ENERGY
PARCEL NO.:	TKM MAP 112 BLOCK 98 LOT 178
FILE NUMBER:	1355
AS SHOWN:	11-04-10
FILE NAME:	11-04-10
SIZE:	11-04-10
ANSI D:	11-04-10

MARK:	1
DESCRIPTION:	CONNECTICUT STRING COUNCIL SUBMISSION
DATE:	11-04-10
APPR:	TKL

**BNE Energy Inc.**  
Pioneers of green clean energy



STATION: 14+00 - 19+52



D

C

B

A

5

4

3

2

1






**ZAPATA**  
ENGINEERS & ARCHITECTS  
4800 PHOENIX ROAD, SUITE 200  
DENVILLE, TN 37013  
TEL: (615) 833-8242  
FAX: (615) 833-8243  
WWW.ZAPATA.COM

DESIGNED BY:	RSS
DATE:	11-04-10
OWNERS:	BNE ENERGY
CD BY:	TLK
SM:	TLK
DATE:	11-04-10
FILE NAME:	AS SHOWN
FILE NUMBER:	1395
DATE:	11-04-10
DATE:	11-04-10
DATE:	11-04-10

MARK	1	CONNECTICUT SITING COUNCIL SUBMISSION	DATE	11-04-10	APPR.	TLK
NOT FOR CONSTRUCTION - CONNECTICUT SITING COUNCIL USE ONLY						


**BNE Energy Inc.**  
Provide of green clean energy



**GRADING NOTES:**  
DISCREPANCIES SHOULD BE NOTED AND GUIDANCE OBTAINED FROM THE ENGINEER PRIOR TO CONTINUING WORK.  
GENERAL CONTRACTOR IS RESPONSIBLE FOR LOCATING AND AVOIDING ALL EXISTING UNDERGROUND UTILITIES.  
GENERAL CONTRACTOR TO MONITOR STORM WATER RUNOFF DURING AND AFTER CONSTRUCTION TO ENSURE PROPER DRAINAGE.  
ALL GRADES SHOWN ON PLANS TO BE FIELD-VERIFIED BY THE CONTRACTOR PRIOR TO CONSTRUCTION. SHOULD ANY DISCREPANCIES EXIST, NOTIFY THE ENGINEER PRIOR TO CONSTRUCTION.  
ALL SURFACES SHALL HAVE A SLOPE AS INDICATED ON DRAWINGS.  
GENERAL CONTRACTOR TO ENSURE POSITIVE DRAINAGE AWAY FROM TOWER PAIS.  
MASS GRADING WILL NOT BE CONDUCTED ON THIS SITE.  
ALL EROSION CONTROL STRUCTURES TO BE INSTALLED PRIOR TO CONSTRUCTION.  
CONTRACTOR IS RESPONSIBLE FOR PLACING BARRICADES, USING FLAG MEN, ETC. AS NECESSARY TO INSURE SAFETY TO THE PUBLIC.  
ALL PAVEMENT CUTS, CONCRETE OR ASPHALT ARE TO BE REPLACED ACCORDING TO STANDARDS OF THE CONNECTICUT DEPARTMENT OF TRANSPORTATION.  
SHORING WILL BE ACCORDING TO OSHA TRENCHING STANDARDS PART 1926, SUBPART P, OR AS AMENDED.

**LEGEND**

	CULVERT PIPE
	DITCH LINE
	EXISTING TOPO
	NEW TOPO
	WETLAND LIMITS
	VEGETATION
	COMPACTED EARTH
	WETLAND
	GRAVEL
	LAYDOWN AREA




**ZAPATA**  
ENGINEERING, INC.  
2602 PARKWAY ROAD, SUITE 200  
MIDDLETOWN, CT 06457  
PHONE: (860) 336-8200  
FAX: (860) 336-8202  
WWW.ZAPATA-ENG.COM

DESIGNED BY:	RSS
DATE:	11-04-10
DWN BY:	TJA
CHK BY:	BNE
OWNER:	BNE ENERGY
PARCEL NO.:	12 BLDG 96 LOT 78
SUBMITTED BY:	ZAPATA INC.
FILE NUMBER:	1355
AS SHOWN:	11-04-10
PLAT DATE:	11-04-10
FILE NAME:	11-04-10
ANSI D:	11-04-10

MARK	DESCRIPTION	DATE	APPR.
1	CONNECTICUT SITING COUNCIL SUBMISSION	11-04-10	TLK


**BNE Energy Inc.**  
Producer of green clean energy



**GRADING NOTES:**  
DISCREPANCIES SHOULD BE NOTED AND GUIDANCE OBTAINED FROM THE ENGINEER PRIOR TO CONTINUING WORK.  
GENERAL CONTRACTOR IS RESPONSIBLE FOR LOCATING AND AVOIDING ALL EXISTING UNDERGROUND UTILITIES.  
GENERAL CONTRACTOR TO MONITOR STORM WATER RUNOFF DURING AND AFTER CONSTRUCTION TO ENSURE PROPER DRAINAGE.  
ALL GRADES SHOWN ON PLANS TO BE FIELD-VERIFIED BY THE CONTRACTOR PRIOR TO CONSTRUCTION. SHOULD ANY DISCREPANCIES EXIST, NOTIFY THE ENGINEER PRIOR TO CONSTRUCTION.  
ALL SURFACES SHALL HAVE A SLOPE AS INDICATED ON DRAWINGS.  
GENERAL CONTRACTOR TO ENSURE POSITIVE DRAINAGE AWAY FROM TOWER PADS.  
MASS GRADING WILL NOT BE CONDUCTED ON THIS SITE.  
ALL EROSION CONTROL STRUCTURES TO BE INSTALLED PRIOR TO CONSTRUCTION.  
CONTRACTOR IS RESPONSIBLE FOR PLACING BARRIQUES, USING FLAG MEN, ETC. AS NECESSARY TO INSURE SAFETY TO THE PUBLIC.  
ALL PAVEMENT CUTS, CONCRETE OR ASPHALT ARE TO BE REPLACED ACCORDING TO STANDARDS OF THE CONNECTICUT DEPARTMENT OF TRANSPORTATION.  
SHORING WILL BE ACCORDING TO OSHA TRENCHING STANDARDS PART 1926, SUBPART P, OR AS AMENDED.

**LEGEND**

	CULVERT PIPE
	DITCH LINE
	EXISTING TOPO
	NEW TOPO
	WETLAND LIMITS
	VEGETATION
	COMPACTED EARTH
	WETLAND
	GRAVEL
	LAYDOWN AREA









MARK	DESCRIPTION	DATE	APPR
1	CONNECTICUT SITING COUNCIL SUBMISSION	11-04-10	TLK

NOT FOR CONSTRUCTION - CONNECTICUT SITING COUNCIL USE ONLY

DESIGNED BY:	RSS
OWNED BY:	BNE ENERGY
FILE NUMBER:	1055
DATE:	11-04-10
PROJECT NAME:	WIND PROSPECT UPLAND MEADOW RESTORATION PLAN
CLIENT:	BNE ENERGY
PROJECT LOCATION:	WIND PROSPECT UPLAND MEADOW RESTORATION PLAN
PROJECT NUMBER:	1055
DATE:	11-04-10

**ZAPATA**  
ENGINEERS & ARCHITECTS  
6302 KAREN ROAD, SUITE 200  
CHESHIRE, CT 06811  
TEL: (203) 261-8242  
WWW.ZAPATA.COM

WIND PROSPECT  
CONNECTICUT  
ACCESS ROAD STA. 9+00 TO 15+00  
UPLAND MEADOW  
(CREATION AND RESTORATION) PLAN

SHEET  
IDENTIFICATION  
**C-314**

5


4

3

2

1



**LEGEND**



Botanical Name	Common Name	Size	Spacing (minimum)	Quantity
Trees				
Acer rubrum	Red Maple	4-6 feet	10 feet	3
Shrubs				
Aronia m. elaeagnifolia	Black Chokeberry	3-4 feet	5 feet	10
Lindera benzoin	Common Spicebush	3-4 feet	5 feet	10
Viburnum dentatum	Northern Arrowwood	3-4 feet	5 feet	10

**UPLAND MEADOW (CREATION & RESTORATION) AREA CONSTRUCTION SEQUENCE AND PLANTING SCHEDULES**

1. PRIOR TO ALL WORK, EROSION CONTROL BARRIERS ARE TO BE INSTALLED AS DETAILED ON THE EROSION CONTROL PLAN.
  2. WHERE ADEQUATE TOPSOIL (46 INCHES) DOES NOT EXIST, THE UPLAND MEADOW CREATION AND RESTORATION AREAS SHALL BE BACKFILLED TO A MINIMUM DEPTH OF 6 INCHES WITH CLEAN TOPSOIL. ONCE FINAL TOPSOIL IS IN PLACE, IT SHALL BE GRADDED TO ACHIEVE A RELATIVELY SMOOTH SURFACE.
  3. ONCE THE ABOVE LISTED TASKS HAVE BEEN COMPLETED, THESE AREAS WILL BE PLANTED WITH NEW ENGLAND CONSERVATION/WILDLIFE GRASS SEED MIX AFTER THE GRADING IS COMPLETED. THE SEED MIX WILL BE APPLIED TO THE ENHANCEMENT AREA AT A RATE OF 1 LB/1,750 SQUARE FEET. SOIL CONDITIONING ACTIVITIES, INCLUDING RAKING, WILL BE COMBINED WITH THE SEED APPLICATION PROCESS.
  4. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE CAREFUL INSTALLATION, MAINTENANCE (INCLUDING WATERING), AND ESTABLISHMENT OF NATIVE PLANT MATERIAL IN THESE AREAS. ALL PLANTS SHALL BE GUARANTEED BY THE CONTRACTOR TO REMAIN ALIVE AND HEALTHY FOR A FULL TWENTY FOUR (24) MONTH PERIOD.
  5. THE EROSION CONTROL BARRIERS SHALL BE DISASSEMBLED FOLLOWING SUCCESSFUL STABILIZATION OF THE AREAS. ALL EROSION CONTROL DEVICES WILL BE REMOVED AND DISPOSED OF IN A MANNER THAT PREVENTS EROSION AND TRANSPORT TO A WATERWAY OR WETLAND.
- UPLAND MEADOW CREATION AREA PLANTING SCHEDULE**  
UPLAND MEADOW CREATION AREAS WILL BE PLANTED WITH NEW ENGLAND CONSERVATION/WILDLIFE MIX (OR EQUIVALENT) AT 1750 SQ.FT./LB. SEED MIX TO BE PROVIDED BY NEW ENGLAND WETLAND PLANTS, INC. (413-548-8000), OR APPROVED SUPPLIER.
- UPLAND MEADOW RESTORATION AREA PLANTING SCHEDULE**  
UPLAND MEADOW RESTORATION AREAS WILL BE PLANTED WITH NEW ENGLAND CONSERVATION/WILDLIFE MIX (OR EQUIVALENT) AT 1750 SQ.FT./LB. OR AS RECOMMENDED BY MANUFACTURER. SEED MIX TO BE PROVIDED BY NEW ENGLAND WETLAND PLANTS, INC. (413-548-8000), OR APPROVED SUPPLIER.



D

C

B

A




MARK	DESCRIPTION	DATE	APPR
1	CONNECTICUT SITING COUNCIL SUBMISSION	11-04-10	TLK

DESIGNED BY:	DATE:
TLK	11-04-10


**ZAPATA**  
 8302 FARMER ROAD  
 WESTPORT, CT 06896  
 PHONE: (203) 326-8200  
 FAX: (203) 326-8201  
 WWW.ZAPATA.COM

WIND PROSPECT  
 CONNECTICUT  
 TURBINE LOCATION TWO UPLAND MEADOW  
 (CREATION AND RESTORATION PLAN)

SHEET  
 IDENTIFICATION  
**C-315**



**LEGEND**




Botanical Name	Common Name	Size	Spacing (minimum)	Quantity
Trees				
Acer rubrum	Red Maple	4-6 feet	10 feet	3
Shrubs				
Aronia m. elaeagnifolia	Black Chokeberry	3-4 feet	5 feet	10
Lindera benzoin	Common Spicebush	3-4 feet	5 feet	10
Viburnum dentatum	Northern Arrowwood	3-4 feet	5 feet	10

**UPLAND MEADOW (CREATION & RESTORATION) AREA CONSTRUCTION SEQUENCE AND PLANTING SCHEDULES**

- PRIOR TO ALL WORK, EROSION CONTROL BARRIERS ARE TO BE INSTALLED AS DETAILED ON THE EROSION CONTROL PLAN.
- WHERE ADEQUATE TOPSOIL (46 INCHES) DOES NOT EXIST, THE UPLAND MEADOW CREATION AND RESTORATION AREAS SHALL BE BACKFILLED TO A MINIMUM DEPTH OF 6 INCHES WITH CLEAN TOPSOIL. ONCE FINAL TOPSOIL IS IN PLACE, IT SHALL BE GROUDED TO ACHIEVE A RELATIVELY SMOOTH SURFACE.
- ONCE THE ABOVE LISTED TASKS HAVE BEEN COMPLETED, THESE AREAS WILL BE PLANTED WITH NEW ENGLAND CONSERVATION/WILDLIFE GRASS SEED MIX AFTER THE GRADING IS COMPLETED. THE SEED MIX WILL BE APPLIED TO THE ENHANCEMENT AREA AT A RATE OF 1 LB/1,750 SQUARE FEET. SOIL CONDITIONING ACTIVITIES, INCLUDING RAKING, WILL BE COMBINED WITH THE SEED APPLICATION PROCESS.
- THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE CAREFUL INSTALLATION, MAINTENANCE (INCLUDING WATERING), AND ESTABLISHMENT OF NATIVE PLANT MATERIAL IN THESE AREAS. ALL PLANTS SHALL BE GUARANTEED BY THE CONTRACTOR TO REMAIN ALIVE AND HEALTHY FOR A FULL TWENTY FOUR (24) MONTH PERIOD.
- THE EROSION CONTROL BARRIERS SHALL BE DISASSEMBLED FOLLOWING SUCCESSFUL STABILIZATION OF THESE AREAS. ALL BARRIERS SHALL BE REMOVED TO THE WATERWAY OR WETLAND, IN A MANNER THAT PREVENTS EROSION AND TRANSPORT TO A WATERWAY OR WETLAND.

**UPLAND MEADOW CREATION AREA PLANTING SCHEDULE**  
 UPLAND MEADOW CREATION AREA WILL BE PLANTED WITH NEW ENGLAND CONSERVATION/WILDLIFE MIX (OR EQUIVALENT) AT 1750 SQFT/1LB. SEED MIX TO BE PROVIDED BY NEW ENGLAND WETLAND PLANTS, INC. (413-546-8000), OR APPROVED SUPPLIER.

**UPLAND MEADOW RESTORATION AREA PLANTING SCHEDULE**  
 UPLAND MEADOW RESTORATION AREA WILL BE PLANTED WITH NEW ENGLAND CONSERVATION/WILDLIFE MIX (OR EQUIVALENT) AT 1750 SQFT/1LB. OR AS RECOMMENDED BY MANUFACTURER. SEED MIX TO BE PROVIDED BY NEW ENGLAND WETLAND PLANTS, INC. (413-546-8000), OR APPROVED SUPPLIER.



5  
4  
3  
2  
1

D

C

B

A

PROJECT DESCRIPTION  
THIS PROJECT WILL CONSIST OF THE CONSTRUCTION OF TWO WIND TURBINES, ACCESS ROAD AND OTHER RELATED SUPPORT STRUCTURES.

SITE DESCRIPTION  
THE PROPERTY IS LOCATED AT 178 NEW HAVEN ROAD AND CONSISTS OF 67.5 ACRES. CURRENTLY, THE MAJORITY OF THE PROPERTY IS UNDEVELOPED. A 160 FOOT TALL TELECOMMUNICATIONS TOWER IS LOCATED IN THE SOUTHEAST CORNER OF THE PROPERTY. THE PROPERTY IS BOUND BY THE NEW NAUGLICK RESERVOIR TO THE WEST AND THE MAJORITY OF THE PROPERTY IS UNDEVELOPED. THE SURROUNDING LAND USES ARE MIXED, CONSISTING OF BOTH COMMERCIAL AND RESIDENTIAL DEVELOPMENT.

PLANNED, SEDIMENTATION AND CONTROL PRACTICES  
SEDIMENT FENCE (SDF): WILL BE INSTALLED ALONG SLOPES FROM SMALL DISTURBED AREAS TO PREVENT EROSION AND SEDIMENT FROM ENTERING ADJACENT AREAS. THE CONTRACTOR WILL USE HIS BEST JUDGMENT TO INSTALL ADDITIONAL SEDIMENT FENCE AS NECESSARY TO PREVENT LOSS OF SEDIMENT. REFER TO SECTION 5-11 OF 2002 CONNECTICUT GUIDELINES FOR SOIL EROSION AND SEDIMENT CONTROL.

MAINTENANCE: INSPECT THE SILT FENCE AT LEAST ONCE A WEEK AND WITHIN 24 HOURS OF THE END OF A STORM WITH A RAINFALL AMOUNT OF 0.5 INCHES OR GREATER TO DETERMINE MAINTENANCE NEEDS. WHEN USED FOR DEMATERING OPERATIONS, INSPECT THE SEDIMENT DEPOSITS, OR IF ROOM ALLOWS, INSTALL A SECOND SILT FENCE UP SLOPE FROM THE EXISTING SILT FENCE. REPLACE OR REPAIR APPROXIMATELY ONE HALF THE HEIGHT OF THE SILT FENCE. REFER TO CONNECTICUT GUIDELINES FOR SOIL EROSION AND SEDIMENT CONTROL FIGURE 67-5 FOR TROUBLESHOOTING FAILURES. MAINTAIN SILT FENCE UNTIL THE CONTRIBUTING AREA IS STABILIZED.

HAY BALE BARRIER (HBB): WILL BE USED TO PREVENT SEDIMENT FROM SMALL DISTURBED AREAS. HAY BALES WILL BE PLACED ALONG SLOPES AS SHOWN ON CONSTRUCTION DETAILS. THE CONTRACTOR WILL BE RESPONSIBLE FOR INSTALLING ADDITIONAL HAY BALES AS NECESSARY TO PREVENT LOSS OF SEDIMENT. REFER TO SECTION 5-11 OF 2002 CONNECTICUT GUIDELINES FOR SOIL EROSION AND SEDIMENT CONTROL.

MAINTENANCE: INSPECT THE HAY BALE BARRIER AT LEAST ONCE A WEEK AND WITHIN 24 HOURS OF THE END OF A STORM WITH A RAINFALL AMOUNT OF 0.5 INCHES OR GREATER TO DETERMINE MAINTENANCE NEEDS. DURING AND AFTER PUMPING OPERATIONS, REMOVE THE SEDIMENT DEPOSITS, OR IF ROOM ALLOWS, INSTALL A SECONDARY BARRIER UP SLOPE FROM THE EXISTING BARRIER WHEN DEPOSITS REACH APPROXIMATELY ONE HALF THE HEIGHT OF THE BARRIER. REPLACE OR REPAIR WITHIN 24 HOURS OF AN OBSERVED FAILURE. REFER TO CONNECTICUT GUIDELINES FOR SOIL EROSION AND SEDIMENT CONTROL FIGURE 67-5 FOR TROUBLESHOOTING FAILURES. MAINTAIN HAY BALE BARRIER UNTIL THE CONTRIBUTING AREA IS STABILIZED.

STONE CHECK DAM (SCD): WILL BE USED TO REDUCE VELOCITY OF CONCENTRATED FLOWS, THUS REDUCING EROSION OF THE DRAINAGE WAY.

MAINTENANCE: INSPECT THE STONE CHECK DAM AT LEAST ONCE A WEEK AND WITHIN 24 HOURS OF THE END OF A STORM WITH A RAINFALL AMOUNT OF 0.5 INCHES OR GREATER TO DETERMINE MAINTENANCE NEEDS. REMOVE THE SEDIMENT DEPOSITS GREATER TO DETERMINE MAINTENANCE NEEDS. APPROXIMATELY ONE HALF THE HEIGHT OF THE CHECK DAM REPLACE OR REPAIR WITHIN 24 HOURS OF AN OBSERVED FAILURE. MAINTAIN UNTIL THE CONTRIBUTING AREA IS STABILIZED.

TEMPORARY PIPE SLOPE DRAIN (TSD): WILL BE USED TO CARRY WATER OVER EXCESSIVE CHANGES IN GRADE. TSD'S WILL CONVEY CONCENTRATED STORMWATER RUNOFF FLOWS WITHOUT CAUSING EROSION PROBLEMS EITHER ON OR AT THE TOE OF THE SLOPE.

MAINTENANCE: INSPECT THE TEMPORARY PIPE SLOPE DRAIN AT LEAST ONCE A WEEK AND WITHIN 24 HOURS OF THE END OF A STORM WITH A RAINFALL AMOUNT OF 0.5 INCHES OR GREATER TO DETERMINE MAINTENANCE NEEDS. REPAIR DAMAGE TO THE NECESSARY. AVOID THE PLACEMENT OF ANY MATERIALS ON THE PIPE AND PREVENT VEHICULAR TRAFFIC FROM CROSSING THE SLOPE DRAIN.

TEMPORARY DIVERSION (TD): WILL BE USED TO DIVERT SEDIMENT LADEN RUNOFF FROM A DISTURBED AREA TO A SEDIMENT TRAPPING FACILITY.

MAINTENANCE: WHEN THE TEMPORARY DIVERSION IS LOCATED WITHIN CLOSE PROXIMITY TO ON GOING CONSTRUCTION ACTIVITIES, INSPECT THE DIVERSION AT THE END OF EACH WORK DAY TO DETERMINE MAINTENANCE NEEDS. DAMAGE CAUSED BY CONSTRUCTION EQUIPMENT OPERATIONS SHOULD BE REPAIRED. INSPECT THE TEMPORARY DIVERSION AND ASSOCIATED MEASURES AT LEAST ONCE A WEEK AND WITHIN 24 HOURS OF THE END OF A STORM WITH A RAINFALL AMOUNT OF 0.5 INCHES OR GREATER TO DETERMINE MAINTENANCE NEEDS. REPAIR WITHIN 24 HOURS OF AN OBSERVED FAILURE.

TEMPORARY FILL BERM (TFB): WILL BE USED TO DIVERT RUNOFF FROM UNPROTECTED FILL SLOPES DURING CONSTRUCTION TO A STABILIZED OUTLET OR SEDIMENT TRAPPING FACILITY.

MAINTENANCE: INSPECT THE TEMPORARY FILL BERM AND ASSOCIATED CONTROLS AT THE END OF EACH WORK DAY TO ENSURE THE CRITERIA FOR INSTALLING THE MEASURES HAVE BEEN MET. DETERMINE IF REPAIR OR MODIFICATION OF THE NEXT MEASURE IS TEMPORARILY NECESSARY. OTHERWISE, THE CONTRACTOR SHALL BE RESPONSIBLE FOR MAINTAINING THE MEASURES. THE CONTRACTOR SHOULD AVOID PLACING OTHER MATERIALS OVER THE BERM AND CONSTRUCTION TRAFFIC SHOULD NOT BE ALLOWED TO CROSS.

TEMPORARY SEDIMENT TRAP (TSDT): WILL BE USED TO DETAIN SEDIMENT LADEN RUNOFF FROM SMALL DISTURBED AREAS LONG ENOUGH TO ALLOW THE MAJORITY OF

SEDIMENT TO SETTLE OUT.

MAINTENANCE: INSPECT THE TEMPORARY SEDIMENT TRAP AND ASSOCIATED CONTROLS AT LEAST ONCE A WEEK AND WITHIN 24 HOURS OF THE END OF A STORM WITH A RAINFALL AMOUNT OF 0.5 INCHES OR GREATER TO DETERMINE MAINTENANCE NEEDS. REMOVE THE SEDIMENT DEPOSITS GREATER TO DETERMINE MAINTENANCE NEEDS. APPROXIMATELY ONE HALF THE HEIGHT OF THE TRAP SHOULD BE MAINTAINED AT LEAST 1 FOOT BELOW THE CREST OF THE EMBANKMENT. WHEN SEDIMENT HAS ACCUMULATED MORE THAN ONE QUARTER OF THE MINIMUM NET STORAGE VOLUME, DRAINER AND REPAIR AS NECESSARY TO RESTORE THE TRAP TO ITS ORIGINAL DIMENSIONS.

CONSTRUCTION ENTRANCE (CE): WILL BE USED TO REDUCE TRACKING OF SEDIMENT OFF SITE TO PAVED AREAS.

MAINTENANCE: MAINTAIN THE ENTRANCE IN A CONDITION WHICH WILL PREVENT TRACKING AND WASHING OF SEDIMENT ONTO PAVED AREAS. REPAIR AND TOP DRESSING WITH ADDITIONAL ASPHALT SPALLED, DROPPED, WASHED OR TRACKED ONTO PAVED SURFACES.

TREE PROTECTION (TP): WILL BE USED TO ENSURE THE SURVIVAL OF EXISTING DESIRABLE TREES FOR THEIR EFFECTIVENESS IN SOIL EROSION AND SEDIMENT CONTROL DURING CONSTRUCTION.

MAINTENANCE: INSPECT TREE PROTECTION ZONES WEEKLY DURING SITE CONSTRUCTION FOR DAMAGE TO THE TREE CROWN, TRUNK AND ROOT SYSTEM. WHEN TREES HAVE BEEN DAMAGED OR THE PROTECTION ZONE HAS BEEN COMPROMISED, CONSULT AN ARBORIST LICENSED IN CT TO DETERMINE HOW DAMAGE SHOULD BE ADDRESSED.

TEMPORARY EROSION CONTROL BLANKETS (ECB): WILL BE USED TO PROVIDE IMPACT AND TO REDUCE TRACKING TO DISTURBED SOILS TO ABSORB RAINFALL IMPACT AND TO REDUCE SHEET AND RILL EROSION.

MAINTENANCE: INSPECT TEMPORARY EROSION CONTROL BLANKETS AT LEAST ONCE A WEEK AND WITHIN 24 HOURS OF THE END OF A STORM WITH A RAINFALL AMOUNT OF 0.5 INCHES OR GREATER TO DETERMINE MAINTENANCE NEEDS. REPAIR ANY DISLODGED OR FALLEN BLANKETS IMMEDIATELY.

CONSTRUCTION SEQUENCE

ADDRESS ROAD

1. FLAG THE LIMITS OF CONSTRUCTION, ROADWAY BASE-LINE, AND TREE PROTECTION ZONES.

2. CONDUCT PRECONSTRUCTION MEETING.

3. CONDUCT TREE CUTTING MEETING.

4. INSTALL THE CONSTRUCTION ENTRANCE.

5. INSTALL PERIMETER EROSION AND SEDIMENT CONTROLS AND TREE PROTECTION DEVICES IN ACCORDANCE WITH THE E&S PLAN.

6. CUT TREES WITHIN THE DEFINED CLEARING LIMITS AND REMOVE CUT WOOD, CHIP BRUSH AND SLASH, STOCKPILE CHIPS FOR FUTURE USE OR REMOVE OFF SITE.

7. CONSTRUCT SEDIMENT TRAPS.

8. EXCAVATE ALL STUMPS LOCATED IN THE STRUCTURAL AREA AND REMOVE TO A DISPOSAL SITE OR STOCKPILE AREA TO BE CHIPPED. STUMPS WITHIN AN ECOTONAL AREAS MAY BE GROUND IN PLACE OR CHIPPED AND LEFT WITH THE GROUND LEVEL AND LEFT IN PLACE IN ACCORDANCE WITH THE PLANS.

9. STRIP ALL TOPSOIL WITHIN THE ROADWAY BASE-LINE AND SLOPE LIMITS. STOCKPILE ALL TOPSOIL IN AN APPROVED AREA AND SECURE WITH EROSION AND SEDIMENT CONTROLS.

10. CUT OR FILL THE PROPOSED ROADWAY TO ESTABLISH THE SUB-GRADE.

11. PLACE, GRADE AND COMPACT THE AGGREGATE IN THE ROADWAY BASE.

12. APPLY STABILIZATION MEASURES TO REMAINING DISTURBED AREAS IN ACCORDANCE WITH THE EROSION AND SEDIMENT CONTROL PLAN.

EQUIPMENT LAY-DOWN AREAS

1. FLAG THE LIMITS OF CONSTRUCTION NECESSARY TO FACILITATE THE PRECONSTRUCTION MEETING.

2. HOLD PRECONSTRUCTION MEETING.

3. FLAG REMAINDER OF THE LIMITS OF CONSTRUCTION AND TREE PROTECTION ZONES.

4. INSTALL PERIMETER EROSION AND SEDIMENT CONTROLS AND TREE PROTECTION DEVICES IN ACCORDANCE WITH THE E&S PLAN.

5. CUT TREES WITHIN THE DEFINED CLEARING LIMITS AND REMOVE CUT WOOD, CHIP BRUSH AND SLASH, STOCKPILE CHIPS FOR FUTURE USE OR REMOVE OFF SITE.

6. CONSTRUCT SEDIMENT TRAPS.

7. STRIP AND STOCKPILE ALL TOPSOIL THAT IS WITHIN THE FOOTPRINT OF THE

CONSTRUCTION SITE AND REFERENCE STOCKPILE MANAGEMENT FOR EROSION AND SEDIMENT CONTROL. REFER TO THE EROSION AND SEDIMENT CONTROL PLAN FOR THE SITE OR CHIP IN PLACE AS INDICATED ON THE PLANS.

8. MAKE ALL CUTS AND FILLS REQUIRED. ESTABLISH THE SUB GRADE FOR THE EQUIPMENT LAY DOWN AREAS AS REQUIRED. ALLOW A REASONABLE AMOUNT OF TIME AROUND THE FOOTPRINT OF THE BUILDING FOR THE CONSTRUCTION ACTIVITIES.

9. BEGIN CONSTRUCTION OF THE TOWER.

10. PRIOR TO INSTALLING SURFACE WATER CONTROLS SUCH AS TEMPORARY DIVERSIONS AND STONE DIKES, INSPECT EXISTING CONDITIONS TO ENSURE DISCHARGE LOCATIONS ARE STABLE. IF NOT STABLE, REVIEW ADDITIONAL STABILIZATION MEASURES PRIOR TO INSTALLING WATER SURFACE CONTROLS.

11. UPON SUBSTANTIAL COMPLETION TOWERS, COMPLETE THE BALANCE OF SITE WORK AND STABILIZATION OF ALL OTHER DISTURBED AREAS.

12. AFTER SITE IS STABILIZED REMOVE TEMPORARY EROSION AND SEDIMENT CONTROLS.

STANDARD EROSION AND SEDIMENT CONTROL NOTES

1. THE CONTRACTOR SHALL NOTIFY THE DEPARTMENT OF ENVIRONMENTAL PROTECTION AND LOCAL AGENCIES AS REQUIRED PRIOR TO CONSTRUCTION OF ANY LAND DISTURBING ACTIVITY UNLESS OTHERWISE WAIVED BY THE AGENCY A PRECONSTRUCTION CONFERENCE IS REQUIRED.

2. THE CONTRACTOR SHALL CONSTRUCT ALL EROSION AND SEDIMENT CONTROL MEASURES PER THE APPROVED PLANS AND CONSTRUCTION SEQUENCE AND SHALL HAVE THEM INSPECTED AND APPROVED BY THE AGENCY PRIOR TO BEGINNING OF ANY OTHER CONSTRUCTION. THE CONTRACTOR SHALL ENSURE THAT ALL RUNOFF DEVICES LOCATED ON THE SITE ARE MAINTAINED AND OPERATIONAL. THE CONTRACTOR SHALL ENSURE THAT ALL RUNOFF DEVICES ARE DIRECTED TO THE SEDIMENT CONTROL DEVICES AND SHALL NOT REMOVE ANY EROSION OR SEDIMENT CONTROL MEASURE WITHOUT PRIOR APPROVAL. THE CONTRACTOR MUST OBTAIN PRIOR AGENCY APPROVAL FOR CHANGES TO THE SEDIMENT CONTROL PLAN AND / OR SEQUENCE OF CONSTRUCTION.

3. THE CONTRACTOR SHALL PROTECT ALL POINTS OF CONSTRUCTION INGRESS AND EGRESS TO AND FROM THE CONSTRUCTION SITE. ALL MATERIALS DEPOSITED ONTO PUBLIC ROADS SHALL BE REMOVED IMMEDIATELY.

4. THE CONTRACTOR SHALL INSPECT DAILY AND MAINTAIN CONTINUOUSLY IN AN EFFECTIVE OPERATION CONDITION ALL EROSION AND SEDIMENT CONTROL MEASURES UNTIL SUCH TIME AS THEY ARE NO LONGER NEEDED. ALL DISTURBED SLOPES SHALL BE PROTECTED WITH PERMANENT EROSION CONTROL MEASURES AS SOON AS POSSIBLE BUT NO LATER THAN 7 DAYS AFTER ESTABLISHMENT. ALL AREAS DISTURBED OUTSIDE OF THE PERIMETER SEDIMENT CONTROL SYSTEM MUST BE MINIMIZED. MAINTENANCE MUST BE PERFORMED AS NECESSARY TO ENSURE CONTINUED STABILIZATION.

5. THE CONTRACTOR SHALL APPLY 500 OR SEED AND ANCHORED STRAW MULCH OR OTHER STABILIZATION MEASURES TO ALL DISTURBED AREAS AND STOCKPILES WITHIN 14 CALENDAR DAYS AFTER STRIPPING AND GRADING ACTIVITIES HAVE CEASED IN THE AREA. MAINTENANCE MUST BE PERFORMED AS NECESSARY TO ENSURE CONTINUED STABILIZATION.

6. PRIOR TO REMOVAL OF THE SEDIMENT CONTROL MEASURES, THE CONTRACTOR SHALL STABILIZE AND HAVE ESTABLISHED PERMANENT STABILIZATION FOR ALL CONTRIBUTORY DISTURBED AREAS USING APPROVED PERMANENT SEED MIXTURE WITH REQUIRED SOIL AMENDMENTS AND APPROVED ANCHORED MULCH. WOOD TRUNK MULCH MAY ONLY BE USED IN SEEDING SEASON WHERE THE SLOPE DOES NOT EXCEED 10% AND GRADING HAS BEEN PERFORMED. IN THE SEEDING SEASON, SEEDING AND BROADCASTING SHALL BE PERFORMED AS SOON AS POSSIBLE BUT NO LATER THAN 14 DAYS AFTER ESTABLISHMENT. WHEN PROPERTY IS BROUGHT TO FINISH GRADE DURING THE MONTHS OF NOVEMBER TO FEBRUARY AND PERMANENT STABILIZATION IS IMPRACTICAL, TEMPORARY SEEDING AND ANCHORED MULCH SHALL BE APPLIED TO DISTURBED AREAS.

7. THE FINAL PERMANENT STABILIZATION OF SUCH PROPERTY SHALL BE APPLIED BY MARCH 15 OR EARLIER IF GROUND AND WEATHER CONDITIONS ALLOW.

8. THE SITES APPROVAL LETTER, APPROVED EROSION CONTROL PLANS, DAILY LOG BOOKS, AND TEST REPORTS SHALL BE AVAILABLE AT THE SITE FOR INSPECTION BY DULY AUTHORIZED OFFICIALS.

9. SURFACE DRAINAGE FLOWS OVER UN-STABILIZED CUT AND FILL SLOPES SHALL BE CONTROLLED BY EITHER PREVENTING DRAINAGE FLOWS FROM TRANSVERSING THE SLOPE OR BY INSTALLING PROTECTIVE DEVICES TO LOWER THE WATER DOWN THE SLOPE WITHOUT CAUSING EROSION. DIKES SHALL BE INSTALLED AND MAINTAINED AT THE TOP OF A CUT OR FILL SLOPE UNTIL THE SLOPE IS STABILIZED. ALL GRADING ARE FULLY STABILIZED. PROTECTIVE SHEET PILE PROTECTIVE MEASURES MUST BE EMPLOYED IN AREAS WHERE CONCENTRATE FLOW IS LIKELY TO OCCUR.

10. PERMANENT SWALES OR OTHER POINTS OF CONCENTRATED FLOW SHALL BE STABILIZED WITH 500 OR SEED WITH AN APPROVED PERMANENT SEED MIXTURE. RIP-RAP OR BENTONITE MATS SHALL BE USED TO STABILIZE CONCENTRATED FLOW. RIP-RAP OR BENTONITE MATS SHALL BE REMOVED UPON APPROVAL OF INSPECTOR. WITHIN 30 DAYS FOLLOWING ESTABLISHMENT OF PERMANENT STABILIZATION IN ALL CONTRIBUTORY DRAINAGE AREAS, STORM WATER MANAGEMENT STRUCTURES USED TEMPORARILY FOR SEDIMENT CONTROL SHALL BE CONVERTED TO PERMANENT CONFIGURATION DURING

THIS TIME PERIOD AS WELL.

11. NO PERMANENT CUT OR FILL SLOPE WITH A GRAVITY GREATER THAN 3:1 WILL BE PERMITTED IN LAWN OR MOW MAINTENANCE AREAS PROVIDED THAT THOSE ARE INDICATED ON THE EROSION AND SEDIMENT CONTROL PLAN WITH A LOW MAINTENANCE GROUND COVER SPECIFIED FOR PERMANENT STABILIZATION. SLOPE GRADIENTS GREATER THAN 2:1 WILL NOT BE PERMITTED WITH VEGETATIVE STABILIZATION.

12. FOR FINISHED GRADING THE CONTRACTOR SHALL PROVIDE ADEQUATE GRADIENTS TO PREVENT WATER FROM PONDING FOR MORE THAN 24 HOURS AFTER THE END OF A RAINFALL EVENT. DRAINAGE COURSES AND SWALES MAY TAKE UP TO 48 HOURS AFTER THE END OF A RAINFALL EVENT TO DRAIN. AREAS DESIGNED TO HAVE STANDING WATER SHALL NOT BE REQUIRED TO MEET THIS REQUIREMENT.

13. SEDIMENT TRAPS OR BASINS ARE NOT PERMITTED WITHIN 20 FEET OF A PERMANENT STRUCTURE THAT EXISTS OR IS UNDER CONSTRUCTION. NO STRUCTURES SHALL BE CONSTRUCTED WITHIN 20 FEET OF AN ACTIVE SEDIMENT TRAP OR BASIN.

14. THE SEDIMENT AND EROSION CONTROL INSPECTOR HAS THE OPTION OF REQUIRING ADDITIONAL SAFETY OR SEDIMENT CONTROL MEASURES IF DEEMED NECESSARY.

15. ALL TRAP DEPTHS DIMENSIONS ARE RELATIVE TO THE OUTLET ELEVATION. ALL TRAPS MUST HAVE A STABLE OUTFALL. ALL TRAPS AND BASINS MUST HAVE STABLE INFLOW POINTS.

16. VEGETATIVE STABILIZATION SHALL BE PERFORMED IN ACCORDANCE WITH THE STANDARDS AND SPECIFICATIONS FOR TEMPORARY SEEDING, PERMANENT SEEDING, MULCHING, SODDING, AND GROUND COVERS.

17. SEDIMENT SHALL BE REMOVED AND THE TRAP OR BASIN RESTORED TO ITS ORIGINAL DIMENSIONS. THE TRAP OR BASIN SHALL BE MEASURED FROM THE BOTTOM TO THE CREST OF THE OUTFALL.

18. SEDIMENT REMOVED FROM THE TRAPS SHALL BE PLACED AND STABILIZED IN APPROVED AREAS. BUT NOT WITHIN A FLOODPLAIN, WETLAND, OR OTHER AREA WHEN PUMPING SEDIMENT LADEN WATER TO A RELEASE POINT. ALL WATER FROM THE TRAPS SHALL BE RELEASED FROM THE SITE. A SWAMP PIT MAY BE USED IF SEDIMENT TRAPS THEMSELVES ARE BEING PUMPED OUT. ALL WATER REMOVED FROM EXCAVATED AREAS SHALL BE PASSED THROUGH AN APPROVED DEMATERING PRACTICE OR PUMPED TO A SEDIMENT TRAP OR BASIN PRIOR TO DISCHARGE FROM THE SITE.

19. WHERE DEEMED NECESSARY BY THE ENGINEER OR INSPECTOR, SEDIMENT TRAPS SHALL BE CONSTRUCTED TO BE SURROUNDED WITH AN APPROVED SAFETY FENCE. THE FENCE MUST CONFORM TO LOCAL ORDINANCES AND REGULATIONS.


20. ALL WASTE AND BORROW AREAS OFF-SITE MUST BE PROTECTED BY SEDIMENT CONTROL MEASURES AND STABILIZED.

21. SITES WHERE INFILTRATION DEVICES ARE USED FOR THE CONTROL OF STORMWATER MUST BE TAKEN TO PREVENT RUNOFF FROM UN-STABILIZED AREAS FROM ENTERING THE STRUCTURE DURING CONSTRUCTION. SEDIMENT CONTROL DEVICES PLACED IN INFILTRATION AREAS MUST HAVE BOTTOM ELEVATIONS AT LEAST 2 FEET HIGHER THAN THE FINISHED GRADE BOTTOM ELEVATION OF THE INFILTRATION PRACTICE. WHEN CONVERTING A SEDIMENT TRAP TO INFILTRATION, THE CONTRACTOR SHALL ACCUMULATE SEDIMENT IN A TRAP AND REPORT AND DISPOSED OF PRIOR TO FINAL GRADING OF THE INFILTRATION DEVICE.

SITE INFORMATION  
TOTAL AREA: 67.50 ACRES  
TOTAL AREA OF PROJECT SITE: 67.50 ACRES  
AREA TO BE DISTURBED: 34,108.00 SQ. FT. / 0.78 ACRES  
AREA TO BE CLEARCUT: 1,172,480.00 SQ. FT. / 26.81 ACRES  
AREA WITHIN 100' WETLAND OFFSET: 263,919.50 SQ. FT. / 6.00 ACRES

CONSTRUCTION PHASE:  
TOTAL CUT: 37,996 CUBIC YARDS  
TOTAL FILL: 9,996 CUBIC YARDS  
POST CONSTRUCTION PHASE:  
TOTAL CUT: 3518 CUBIC YARDS  
TOTAL FILL: 18935 CUBIC YARDS  
OFF-SITE WASTE / BORROW AREA LOCATION: NOT APPLICABLE

SEDIMENT AND EROSION CONTROL SHALL BE STRICTLY ENFORCED.



BNE Energy Inc.  
Provider of green clean energy




Table with columns: MARK, DESCRIPTION, DATE, APPR. Row 1: 1, CONNECTICUT SITING COUNCIL SUBMISSION, 11-04-10, TJK

Table with columns: DESIGNED BY, DATE, OWNER, etc. DESIGNED BY: TJK, DATE: 11-04-10, OWNER: BNE ENERGY

ZAPATA logo and contact information: 2002 PARKWAY SOUTH, SUITE 200, HARTFORD, CT 06103-2800

EROSION CONTROL NOTES  
WIND PROSPECT  
CONNECTICUT


SHEET IDENTIFICATION  
C-500



2002 Connecticut Guidelines for Soil Erosion and Sediment Control

1 TREE PROTECTION

Scale: NTS



2002 Connecticut Guidelines for Soil Erosion and Sediment Control

2 SOIL COVER

Scale: NTS


From Figure 10.2, Temporary Seeding, Direct and Check

Species	Seed Rate (lb/1000 sq ft)	Planting Method	Notes
Grass	10-15	Hand Broadcast	Use a minimum of 100 lbs/acre
Legume	5-10	Hand Broadcast	Use a minimum of 50 lbs/acre
Grass/Legume	15-20	Hand Broadcast	Use a minimum of 150 lbs/acre
Grass	10-15	Hydroseeding	Use a minimum of 100 lbs/acre
Legume	5-10	Hydroseeding	Use a minimum of 50 lbs/acre
Grass/Legume	15-20	Hydroseeding	Use a minimum of 150 lbs/acre

2002 Connecticut Guidelines for Soil Erosion and Sediment Control

3 TEMPORARY EROSION CONTROL BARRIERS (ECB)


Scale: NTS



2002 Connecticut Guidelines for Soil Erosion and Sediment Control

3 GEO-TEXTILE MAT

Scale: NTS



2002 Connecticut Guidelines for Soil Erosion and Sediment Control

4 LINED CHUTE STABILIZATION

Scale: NTS

**BNE Energy Inc.**  
 Founded on earth, clean energy.

MARK	DESCRIPTION	DATE	APPR.
1	CONNECTICUT SITING COUNCIL SUBMISSION	11-04-10	TJK


DESIGNED BY:	DATE:
ZAPATA	11-04-10

FILE NAME:	SIZE:
11-04-10	1555

**ZAPATA**  
 8300 FARMER ROAD, SUITE 200, WESTPORT, CT 06880  
 203.326.1100  
 WWW.ZAPATA.COM

**WIND PROSPECT**  
 CONNECTICUT

**SHEET IDENTIFICATION**  
**C-501**




From Figure 10.3, Temporary Seeding, Direct and Check

Species	Seed Rate (lb/1000 sq ft)	Planting Method	Notes
Grass	10-15	Hand Broadcast	Use a minimum of 100 lbs/acre
Legume	5-10	Hand Broadcast	Use a minimum of 50 lbs/acre
Grass/Legume	15-20	Hand Broadcast	Use a minimum of 150 lbs/acre
Grass	10-15	Hydroseeding	Use a minimum of 100 lbs/acre
Legume	5-10	Hydroseeding	Use a minimum of 50 lbs/acre
Grass/Legume	15-20	Hydroseeding	Use a minimum of 150 lbs/acre

2002 Connecticut Guidelines for Soil Erosion and Sediment Control

4 TEMPORARY EROSION CONTROL BARRIERS (ECB)

Scale: NTS



2002 Connecticut Guidelines for Soil Erosion and Sediment Control

5 TEMPORARY LINED CHUTE (LC)

Scale: NTS



2002 Connecticut Guidelines for Soil Erosion and Sediment Control



MARK	DESCRIPTION	DATE	APPR
1	CONNECTING STING COUNCIL SUBMISSION	11-04-10	TLK



DESIGNED BY:	DATE:	CHK BY:	DATE:
TLK	11-04-10		

OWNER:	PROJECT NO.:	FILE NUMBER:
BNE ENERGY	74MP 112	BLOCK 96, LOT 178


DESIGNED BY:	DATE:	CHK BY:	DATE:
TLK	11-04-10		

WIND PROSPECT  
 CONNECT CUT  
 EROSION CONTROL DETAILS

SHEET IDENTIFICATION  
**C-502**



Temporary Pipe Slope Drain (TD)



Temporary Pipe Slope Drain (TD)

### 1 TEMPORARY PIPE DRAIN STABILIZATION

**Definition**  
 A structure used to stabilize a pipe during construction or maintenance work.

**Purpose**  
 To stabilize a pipe during construction or maintenance work.

**Design Criteria**  
 The structure shall be designed to support the weight of the pipe and any additional loads.

**Construction**  
 The structure shall be constructed using concrete or masonry.

### 2 SUBSURFACE DRAIN

**Definition**  
 A structure used to collect and remove water from the subsurface.

**Purpose**  
 To collect and remove water from the subsurface.

**Design Criteria**  
 The structure shall be designed to collect and remove water from the subsurface.

**Construction**  
 The structure shall be constructed using concrete or masonry.



Subsurface Drain (SD)



Subsurface Drain (SD)


### 3 TEMPORARY DIVERSIONS

**Definition**  
 A structure used to divert water from its natural path.


**Purpose**  
 To divert water from its natural path.

**Design Criteria**  
 The structure shall be designed to divert water from its natural path.

**Construction**  
 The structure shall be constructed using concrete or masonry.




Temporary Diversion (TD)



Temporary Diversion (TD)



Temporary Diversion (TD)



Temporary Diversion (TD)

### 4 SUBSURFACE DRAIN

**Definition**  
 A structure used to collect and remove water from the subsurface.

**Purpose**  
 To collect and remove water from the subsurface.

**Design Criteria**  
 The structure shall be designed to collect and remove water from the subsurface.

**Construction**  
 The structure shall be constructed using concrete or masonry.

### 5 TEMPORARY DIVERSIONS

**Definition**  
 A structure used to divert water from its natural path.

**Purpose**  
 To divert water from its natural path.

**Design Criteria**  
 The structure shall be designed to divert water from its natural path.

**Construction**  
 The structure shall be constructed using concrete or masonry.

### 6 SUBSURFACE DRAIN

**Definition**  
 A structure used to collect and remove water from the subsurface.

**Purpose**  
 To collect and remove water from the subsurface.

**Design Criteria**  
 The structure shall be designed to collect and remove water from the subsurface.

**Construction**  
 The structure shall be constructed using concrete or masonry.

### 7 TEMPORARY DIVERSIONS

**Definition**  
 A structure used to divert water from its natural path.

**Purpose**  
 To divert water from its natural path.

**Design Criteria**  
 The structure shall be designed to divert water from its natural path.

**Construction**  
 The structure shall be constructed using concrete or masonry.

### 8 SUBSURFACE DRAIN

**Definition**  
 A structure used to collect and remove water from the subsurface.

**Purpose**  
 To collect and remove water from the subsurface.

**Design Criteria**  
 The structure shall be designed to collect and remove water from the subsurface.

**Construction**  
 The structure shall be constructed using concrete or masonry.







**ZAPATA**  
ARCHITECTS  
3000 BRIDGE ROAD, SUITE 1000, WESTPORT, CT 06880  
TEL: 860.426.1234 FAX: 860.426.1235  
WWW.ZAPATAARCHITECTS.COM


DESIGNED BY:	RSS
CHKD BY:	TKL
RWS	
DATE:	11-04-10
OWNER:	BNE ENERGY
PARCEL NO.:	YAK MAP 112 BLOCK 98, LOT 178
FILE NUMBER:	1355
AS SHOWN:	11-04-10
PLT SCALE:	1"=10'-10"
FILE NAME:	
ANSI D:	

MARK	DESCRIPTION	DATE	APPR.
1	CONNECTICUT SITING COUNCIL SUBMISSION	11-04-10	TKL

**BNE Energy Inc.**  
POWER OF GREEN CLEAN ENERGY



CONCEPTUAL ONLY - FINAL LAYOUT AND ORIENTATION TO BE DETERMINED



5

4

3

2

1

D

C

B

A

SHEET IDENTIFICATION  
**E-101**

WIND PROSPECT  
CONNECTICUT  
ELECTRICAL - SITE PLAN


DESIGNED BY:  
DATE: 11-04-10  
CHK BY:  
SOLUTION NO.:  
CONTRACT NO.:  
SUBMITTED BY:  
AS SHOWN: 11-04-10  
PLOT SCALE: 1:100  
FILE NUMBER: 1355  
FILE NAME:

NOT FOR CONSTRUCTION - CONNECTICUT SITING COUNCIL USE ONLY

MARK	DESCRIPTION	DATE	APPR
1	CONNECTICUT SITING COUNCIL SUBMISSION	11-04-10	TLK



**AME**  
CONSULTING ENGINEERS  
421 PENMAN STREET, SUITE 200  
MIDDLETOWN, CT 06455  
781-295-1855  
AME PROJECT NO.: 09044



5

4

3

2


1


D

C

B



A





DESIGNED BY:	DATE:
DWN BY:	11-04-10
CHK BY:	11-04-10
COLLISION NO.:	
CONTRACT NO.:	
SUBMITTED BY:	
ZAPATA INC.	
AS SHOWN:	
PLT SCALE:	
FILE NAME:	
FILE NUMBER:	
DATE:	
DESCRIPTION:	
DATE:	
APPR:	
TKL:	
MARK:	
1:	

NOT FOR CONSTRUCTION - CONNECT CUT SITING COUNCIL USE ONLY	
MARK	DESCRIPTION
1	CONNECT CUT SITING COUNCIL SUBMISSION
DATE	11-04-10
APPR	TKL



**ELECTRICAL - POWER RISER DIAGRAM**  
SCALE: NO SCALE

1 2 3 4 5

D C B A

# EXHIBIT G

**STORMWATER MANAGEMENT PLAN WITH  
STORMWATER POLLUTION PREVENTION PLAN  
(SWPPP)**

**WIND PROSPECT  
PROSPECT, CONNECTICUT**

Prepared for:



**BNE Energy Inc.**  
*Producer of green clean energy*

**BNE Energy**  
29 South Main Street  
Town Center, Suite 200  
West Hartford, CT 06107

by:



6302 Fairview Road, Suite 600  
Charlotte, NC 28210

**NOVEMBER 2010**

STORMWATER MANAGEMENT PLAN WITH  
STORMWATER POLLUTION PREVENTION PLAN (SWPPP)

WIND PROSPECT  
PROSPECT, CONNECTICUT

November 2010

Prepared for:

BNE Energy  
29 South Main Street  
Town Center, Suite 200  
West Hartford, CT 06107  
Phone (800) 450-0503

by:

Zapata Incorporated  
6302 Fairview Road, Suite 600  
Charlotte, North Carolina 28210  
Phone (704) 358-8240



**TABLE OF CONTENTS**

<b>1.0</b>	<b>PROJECT INTRODUCTION.....</b>	<b>1-1</b>
1.1	SITE SUMMARY .....	1-1
1.1.1	Existing Conditions.....	1-1
1.1.2	Project Description.....	1-1
1.2	PROJECT OWNER AND OPERATOR .....	1-1
1.3	PERMIT COVERAGE AND ELIGIBILITY .....	1-2
1.4	CERTIFICATION REQUIREMENTS .....	1-2
1.5	COASTAL CONSISTENCY REVIEW.....	1-3
1.6	ENDANGERED OR THREATENED SPECIES.....	1-3
1.7	SOILS, SLOPES, VEGETATION, AND CURRENT DRAINAGE PATTERNS .....	1-3
1.7.1	Soil type(s) .....	1-3
1.7.2	Slopes .....	1-3
1.7.3	Drainage Patterns .....	1-3
1.7.4	Vegetation .....	1-3
1.8	SITE FEATURES AND SENSITIVE AREAS TO BE PROTECTED .....	1-3
1.8.1	Receiving Waters and TMDL Applicability .....	1-3
1.8.2	Wetlands.....	1-4
1.9	FINAL STABILIZATION AND TERMINATION OF COVERAGE .....	1-4
1.10	RETENTION OF RECORDS .....	1-4
<b>2.0</b>	<b>CONSTRUCTION ACTIVITIES.....</b>	<b>2-1</b>
2.1	DESCRIPTION OF CONSTRUCTION ACTIVITY .....	2-1
2.2	CONSTRUCTION SITE ESTIMATES .....	2-1
2.3	PROPOSED STORMWATER MANAGEMENT PRACTICES.....	2-1
2.3.1	Stormwater Treatment Practices .....	2-1
2.3.2	Flood Control and Peak Runoff Attenuation Management Practices .....	2-2
2.3.3	10 Year Storm .....	2-2
2.3.4	25 Year Storm .....	2-3
2.3.5	100 Year Storm .....	2-3
<b>3.0</b>	<b>BEST MANAGEMENT PRACTICES.....</b>	<b>3-1</b>
3.1	STRUCTURAL CONTROL PRACTICES.....	3-1
3.2	TEMPORARY EROSION CONTROL PRACTICES .....	3-1
3.2.1	Sediment Fence (GSF) .....	3-1
3.2.2	Hay Bale Barrier (HB) .....	3-2
3.2.3	Stone Check Dam (SCD) .....	3-2
3.2.4	Temporary Pipe Slope Drain (TSD) .....	3-2
3.2.5	Temporary Diversion (TD) .....	3-2
3.2.6	Temporary Fill Berm (TFB) .....	3-3
3.2.7	Temporary Sediment Trap (TST).....	3-3
3.2.8	Construction Entrance (CE) .....	3-3
3.2.9	Tree Protection (TP).....	3-3

3.2.10	Temporary Erosion Control Blankets (ECB).....	3-4
3.3	SOIL STABILIZATION PRACTICES.....	3-4
3.4	MAINTENANCE AND INSPECTIONS.....	3-4
3.5	FINAL STABILIZATION.....	3-4
3.5.1	Seeding.....	3-4
3.5.2	Fertilizer.....	3-5
3.5.3	Mulching.....	3-5
3.5.4	Topsoiling.....	3-5
3.5.5	Temporary Control Removal.....	3-5
<b>4.0</b>	<b>GOOD HOUSEKEEPING BMP'S.....</b>	<b>4-1</b>
4.1	POTENTIAL SOURCES OF POLLUTION.....	4-1
4.2	CONTROLS TO REDUCE POLLUTION FROM THE CONSTRUCTION SITE.....	4-1
4.2.1	Material Handling and Waste Management.....	4-1
4.2.2	Establish Proper Building Material Staging Areas.....	4-1
4.2.3	Allowable Non-Stormwater Discharge Management.....	4-1
4.2.4	Maintenance of Controls.....	4-1
<b>5.0</b>	<b>HAZARDOUS SUBSTANCE OR OIL SPILL REPORTING.....</b>	<b>5-1</b>
5.1	MATERIAL MANAGEMENT PRACTICES.....	5-1
5.2	NON-PETROLEUM PRODUCTS.....	5-1
5.3	PETROLEUM PRODUCTS.....	5-1
5.4	SPILL CONTROL AND CLEAN UP.....	5-2
<b>6.0</b>	<b>SWPPP APPENDICES.....</b>	<b>6-1</b>

## APPENDICES

Appendix A	Permit Coverage
Appendix B	Certifications
Appendix C	Pre-Construction Meeting
Appendix D	Maps and Drawings
Appendix E	Construction Records
Appendix F	Inspection and Maintenance Records
Appendix G	Hazardous Material or Oil Spill Records
Appendix H	Update Records
Appendix I	Copy of CT DEP Notice of Termination
Appendix J	Connecticut General Permit for the Discharge of Stormwater and Dewatering Wastewaters Associated with Construction Activities (DEP-PED-GP-015)
Appendix K	Supporting Calculations

**Contact Information / Responsible Parties:**

**Permittee(s):**

BNE Energy  
29 South Main Street  
Town Center, Suite 200  
West Hartford, CT 06107  
(800) 450-0503

**Contractor Co-Permittee:**

To be determined

**Contractor Operator(s):**

To be determined

**Stormwater Manager and SWPPP Contact(s):**

BNE Energy  
29 South Main Street  
Town Center Suite 200  
West Hartford, CT 06107  
(800) 450-0503

**This SWPPP was prepared by:**

Shane Smith, PE  
Zapata Incorporated  
6302 Fairview Road, Suite 600  
Charlotte, North Carolina 28210

**Section 1.0**  
**PROJECT INTRODUCTION**

## **1.0 PROJECT INTRODUCTION**

### **Project/Site Information:**

Project/Site Name: Wind Prospect

Location: 178 New Haven Road  
Prospect, Connecticut

Latitude/Longitude: Latitude: Longitude:  
41° 28' 31" N 72° 58' 20" W

Method for determining latitude/longitude: Google Earth

### **1.1 SITE SUMMARY**

#### ***1.1.1 Existing Conditions***

Located at 178 New Haven Road the project site currently consists of approximately 67.5 acres of primarily undeveloped property. Development on the property is limited to a telecommunications tower, height approximately 160 feet, in the southeast corner of the property. The Property is located approximately 1,760 feet from the Prospect and Bethany town line and approximately 430 feet from the New Naugatuck reservoir. The surrounding land uses are mixed, consisting of both commercial and residential development. The site is currently accessed via Kluge Road. This access point will be maintained throughout the construction process. Currently, there are no structural stormwater discharge points. All stormwater flows over land to discharge points off site.

#### ***1.1.2 Project Description***

The developer plans to install two wind turbines at the property: both in the western portion of the property with one in the southwest corner and one in northwestern portion of the Property. In addition to the two turbines, the project will include construction of temporary equipment lay-down areas for both turbines, crane assembly area, access road, permanent facility support building and associated ground equipment including an electrical collector yard and associated utility infrastructure so that the turbines can be interconnected to the electrical grid. Following completion of the project, all temporary structures will be removed and the site returned to pre-construction conditions.

### **1.2 PROJECT OWNER AND OPERATOR**

The project owner and operator, BNE Energy, will be the responsible entity for completing the project. The address and telephone is:

BNE Energy  
29 South Main Street  
Town Center Suite 200  
West Hartford, CT 06107  
(800) 450-0503

### **1.3 PERMIT COVERAGE AND ELIGIBILITY**

The U.S. Environmental Protection Agency (EPA) requires a National Pollutant Discharge Elimination System (NPDES) General Permit for stormwater discharges from construction sites that disturb more than one acre of land or from smaller sites that are part of a larger, common plan of development. For the purposes of the NPDES program, construction activities are defined as clearing, excavating, grading, or other land disturbing activities.

The General Permit for the Discharge of Stormwater and dewatering Wastewaters associated with Construction Activities (CGP) authorizes stormwater discharges from construction activities which result in the disturbance of one or more acres of land area on a site regardless of project phasing. In the case of a larger plan of development, the estimate of total acres of site disturbance shall include, but is not limited to, road and utility construction, individual lot construction, and all other construction associated with the overall plan, regardless of the individual parties responsible for the construction of these various elements. These conditions are subject to the conditions outlined in DEP-PED-GP-015. The effective dates of this CGP are April 9, 2010 thru October 1, 2011, and cover all areas of Connecticut. This CGP includes provisions for the development of this Stormwater Pollution Prevention Plan (SWPPP) to maximize the potential benefits of pollution prevention and sediment and erosion control measures at a construction site.

CGP eligibility is limited to discharges from “large” and “small” construction activity as defined in Section 3 of 2010 Connecticut General Permit for the Discharge of Stormwater and Dewatering Wastewaters. A copy of DEP-PED-GP-015 is included in Appendix J of this document. The permittee has requested coverage under this CGP by submission of a complete and accurate General Permit Registration Form and Transmittal. Copies of these are included in Appendix A. A map detailing the limits of disturbance, for the disturbed area indicated on the registration form, and covered under this CGP, is included in Appendix D. The permittee is granted coverage under this CGP when they have received a Letter of Coverage (LOC) from DEP. A copy of the LOC is to be included in Appendix A.

### **1.4 CERTIFICATION REQUIREMENTS**

All permittees and operators are required to sign a SWPPP certification as a condition of the CGP. The signed certifications confirm that the contractor has been informed that a SWPPP has been prepared for the project and they will be required to perform necessary actions that have been identified to comply with both the SWPPP and the CGP. No permittee or operator shall commence work on this project site until they have familiarized themselves with this plan and signed the appropriate SWPPP certification. It may be necessary for the contractor to implement additional erosion control and pollution prevention measures not previously identified to maintain compliance with the CGP. The following signed SWPPP certifications are included in Appendix B:

- Preparer
- Permittee and Co-Permittee
- Operator
- Inspector

## **1.5 COASTAL CONSISTENCY REVIEW**

After review of the applicable policies and standards in Connecticut's Coastal Management Act (CCMA), codified in Sections 22a-90 through 22a-112 of the Connecticut General Statutes (CGS), as amended, it has been determined that this project does not require a coastal consistency review.

## **1.6 ENDANGERED OR THREATENED SPECIES**

The existence and/or mitigation for endangered or threatened species is discussed within the comprehensive assessment of all potential environmental impacts associated with Wind Prospect.

## **1.7 SOILS, SLOPES, VEGETATION, AND CURRENT DRAINAGE PATTERNS**

### ***1.7.1 Soil type(s)***

Based upon a review of typical geologic conditions and the National Soil Cooperative Survey, the soils have been classified as (1) Ridgebury, Leicester, and Whitman soils - Extremely stony; (2) Canton and Charlton 3 to 15 percent slopes - extremely stony; (3) Paxton and Montauk fine sandy loams ranging from 3 to 25 percent slopes; and (4) Paxton and Montauk fine sandy loams ranging from 8 to 15 percent slopes - very stony.

### ***1.7.2 Slopes***

The project site consists of varying slope conditions ranging from relatively flat conditions in the area of the existing cell tower to steep slopes along the northern and western property boundary.

### ***1.7.3 Drainage Patterns***

Existing site topography is such that runoff migrates, typically via overland sheet flow, through the site to a delineated wetland area. These wetlands generally occur on the hillside where the topographical gradient subsides and the seasonal high groundwater persists long enough for reducing soil conditions to exist. Additional drainage patterns were identified through several hillside seepage areas that were delineated on side slopes with exfiltrated groundwater.

### ***1.7.4 Vegetation***

The majority of the property is covered by second growth, upland forest, but also includes several forested hillside seep wetlands and watercourses as well as nine acres of early old field meadow habitat situated at the highest elevation on the property.

## **1.8 SITE FEATURES AND SENSITIVE AREAS TO BE PROTECTED**

### ***1.8.1 Receiving Waters and TMDL Applicability***

New Naugatuck Reservoir, located approximately 430 feet to the west / southwest of the property boundary and approximately 1200 feet from the nearest proposed tower location. This water body is not considered impaired and is not listed on the most current 303(d) listing of impaired waterways.

Also adjacent to the property to the north a watercourse flows from beneath New Haven Road. While not shown as a perennial watercourse on USGS mapping, field observations indicate this watercourse may be perennial.

### **1.8.2 Wetlands**

Within to the property boundary a wetland has been identified and delineated. Mitigation and impacts are discussed in the environmental assessment completed by VHB, Inc.

### **1.9 FINAL STABILIZATION AND TERMINATION OF COVERAGE**

At the completion of a construction project registered pursuant to Section 4 of the general permit, a Notice of Termination must be filed with the commissioner. A project shall be considered complete after the site has been stabilized for at least three months following the cessation of construction activities. A site is not considered stabilized until there is no active erosion or sedimentation present and no disturbed areas remain exposed.

The termination notice shall be filed on forms prescribed and provided by the commissioner and shall include the following: (1) The permit number as provided to the permittee on the permit certificate; (2) The name of the registrant as reported on the general permit registration form DEP-PED-REG-015; (3) The address of the completed construction site; (4) The date all storm drainage structures were cleaned of construction debris pursuant to Section 6(b)(6)(C)(iv) of the general permit, the date of completion of construction, and the date of the final inspections pursuant to Section 6(b)(6)(D) of this general permit; (5) A description of the post-construction activities at the site; and (6) Signature of the permittee. The termination form should be filed with the commissioner at the following address:

Water Permitting & Enforcement Division  
Bureau of Materials Management & Compliance Assurance  
Department of Environmental Protection  
79 Elm Street  
Hartford, Ct 06106-5127

### **1.10 RETENTION OF RECORDS**

The SWPPP document will be maintained by the contractor in the appropriate construction office or location from the date the construction is initiated until the project is concluded. Records will be maintained during grading operations, construction activities either temporarily or permanently cease, stabilization measures are initiated and final stabilization is achieved. The project owner will maintain the SWPPP for a period of three years following termination of coverage. Records to be maintained include but are not limited to:

- SWPPP and any amendments
- Copy of permit and/or certification of coverage
- General Permit Registration Form
- All reports and actions required
- Site inspection records
- Contractor certifications
- Notice of Termination

**Section 2.0  
CONSTRUCTION ACTIVITIES**

## **2.0 CONSTRUCTION ACTIVITIES**

### **2.1 DESCRIPTION OF CONSTRUCTION ACTIVITY**

Prior to construction BNE will complete all pre-construction planning activities. BNE will continue to consult with municipalities, state agencies and federal agencies, as applicable, and will conduct site surveys to determine construction methodologies and procedures to minimize adverse effects to the environment and public.

Construction will typically consist of activities such as:

- Surveys to stake access roads and structural locations
- Wetland delineation
- Geotechnical investigations
- Establishment of construction staging area
- Installation of sediment and erosion control devices
- Excavation and installation of access roads
- Excavation and installation of lay-down and equipment assembly areas
- Excavation and installation of foundations and erection of new structures
- Installation of conductors
- Restoration of site, including re-establishment of vegetative areas

### **2.2 CONSTRUCTION SITE ESTIMATES**

The following are estimates of the construction site:

Area to be disturbed: 8.36  
Total Project area: 67.5 acres  
Percentage impervious area before construction: 0.2%  
Runoff coefficient before construction: 65  
Percentage impervious area after construction: 1.38%  
Runoff coefficient after construction: 65  
Summary of peak flows: See 2.3.3  
Summary of groundwater recharge: 0.008 AC-FT

### **2.3 PROPOSED STORMWATER MANAGEMENT PRACTICES**

#### ***2.3.1 Stormwater Treatment Practices***

Permanent structural controls will not be required for the treatment of stormwater runoff. Following construction of the tower units, the site will be returned to pre-construction conditions. The constructed access road will remain in place; however the width will be reduced by approximately one-half. The swale constructed as part of the Erosion and Sediment Control Plan will remain in place and will be converted to a water quality swale. Once site conditions and vegetation have been reestablished, stormwater discharges will return to the pre-construction state for quality and quantity.

### 2.3.2 Flood Control and Peak Runoff Attenuation Management Practices

Construction within the project area is such that flooding caused by an increase in impervious area or the reconfiguration of stormwater conveyance through the drainage area is not a primary concern. The total increase in impervious area is approximately one percent. Permanent stormwater conveyance structures such as storm drains, catch basins, and the like are not planned for this development. Upon completion of the construction of the two towers, the site will be returned to pre-construction conditions.

### 2.3.3 10 Year Storm

	<b>Pre-Construction</b>	<b>Post Construction</b>
Description	Area 1	Area 1
Time of concentration (Tc)	29.5	29.5
Percent impervious	0%	0%
NRCS runoff curve	67	67
Peak rates	5.58 cfs @12.45 hrs, depth > 1.59"	5.58 cfs @12.45 hrs, depth > 1.59"
Hydrograph routing – See Appendix K		

	<b>Pre-Construction</b>	<b>Post Construction</b>
Description	Area 2	Area 2
Time of concentration (Tc)	11.5	10.4
Percent impervious	0%	7.8%
NRCS runoff curve	65	67
Peak rates	9.24 cfs @ 12.17 hrs, depth > 1.45"	12.19 cfs @ 12.16 hrs, depth > 1.80"
Hydrograph routing – See Appendix K		

	<b>Pre-Construction</b>	<b>Post Construction</b>
Description	Area 3	Area 3
Time of concentration (Tc)	11.8	11.8
Percent impervious	0%	0%
NRCS runoff curve	65	65
Peak rates	7.13 cfs @12.18 hrs, depth > 1.45"	7.13 cfs @12.18 hrs, depth > 1.45"
Hydrograph routing – See Appendix K		

	<b>Pre-Construction</b>	<b>Post Construction</b>
Description	Area 4	Area 4
Time of concentration (Tc)	22.1	21.6
Percent impervious	0%	1.02%
NRCS runoff curve	65	65
Peak rates	50.33 cfs @ 12.34 hrs, depth > 1.45"	58.54 cfs @ 12.32 hrs, depth > 1.64"
Hydrograph routing – See Appendix K		

**2.3.4 25 Year Storm**

	<b>Pre-Construction</b>	<b>Post Construction</b>
Description	Area 1	Area 1
Time of concentration (Tc)	29.5	29.5
Percent impervious	0%	0%
NRCS runoff curve	67	67
Peak rates	7.72 cfs @ 12.43 hrs, depth > 2.14"	7.72 cfs @ 12.43 hrs, depth > 2.14"

Hydrograph routing – See Appendix K

	<b>Pre-Construction</b>	<b>Post Construction</b>
Description	Area 2	Area 2
Time of concentration (Tc)	11.5	10.4
Percent impervious	0%	7.14%
NRCS runoff curve	65	67
Peak rates	13.05 cfs @ 12.17 hrs, depth > 1.99"	15.31 cfs @ 12.16 hrs, depth > 2.23"

Hydrograph routing – See Appendix K

	<b>Pre-Construction</b>	<b>Post Construction</b>
Description	Area 3	Area 3
Time of concentration (Tc)	11.8	11.8
Percent impervious	0%	0%
NRCS runoff curve	65	65
Peak rates	10.16@12.17 hrs, depth> 1.99"	10.16@12.17 hrs, depth> 1.99"

Hydrograph routing – See Appendix K

	<b>Pre-Construction</b>	<b>Post Construction</b>
Description	Area 4	Area 4
Time of concentration (Tc)	22.1	21.6
Percent impervious	0%	1.02%
NRCS runoff curve	65	65
Peak rates	71.00 cfs @ 12.33 hrs, depth > 1.98"	74.53 cfs @ 12.32 hrs, depth > 2.05"

Hydrograph routing – See Appendix K

**2.3.5 100 Year Storm**

	<b>Pre-Construction</b>	<b>Post Construction</b>
Description	Area 1	Area 1
Time of concentration (Tc)	29.5	29.5
Percent impervious	0%	0%
NRCS runoff curve	67	67
Peak rates	11.75 cfs @ 12.42 hrs,	11.75 cfs @ 12.42 hrs,



**Section 3.0**  
**BEST MANAGEMENT PRACTICES**

### **3.0 BEST MANAGEMENT PRACTICES**

Soil erosion and sediment controls are measures that are used to reduce the amount of soil particles that are carried from a land area and deposited in receiving waters. This section provides a general description of the most appropriate control measures proposed for the Project. The permittee's construction contractor(s) and their subcontractors will be responsible for amending the erosion and sediment controls in the SWPPP for their portion(s) of the project. Based on field conditions at the time of construction, the contractors or subcontractors may adjust the locations and types of BMPs so that erosion and sedimentation are controlled to the maximum extent practicable. However, in no case will modifications to the SWPPP result in any less stringent erosion and sedimentation control measures than specified herein.

Any revision to the SWPPP will be recorded on the Record of Revisions form. The application of the techniques in the field will be determined by the professional judgment of the permittee's field construction personnel and will depend on site-specific conditions. All applicable soil erosion and sediment control measures will be implemented in accordance with this SWPPP and the Permit prior to commencement of field construction activities. Measures will be maintained during and after the construction activity, until final stabilization of the soil is accomplished. Upon final stabilization of disturbed areas, all temporary soil erosion and sediment control measures will be removed.

#### **3.1 STRUCTURAL CONTROL PRACTICES**

Structural control practices divert flows from exposed soils, store water flow, or otherwise limit runoff from exposed areas of the site. Such practices may include silt fences, drainage swales, sediment traps, check dams, subsurface drains, pipe slope drains, rock outlet protection (rip-rap), reinforced soil retaining systems, and temporary or permanent sediment basins. Some of these practices may be used as both temporary and permanent control measures. Structural control practices should be placed in upland areas to the degree practicable to prevent erosion and reduce sedimentation in lower elevation areas.

#### **3.2 TEMPORARY EROSION CONTROL PRACTICES**

Erosion and sediment control measures will be in place prior to the initiation of soil disturbing activities and will be maintained throughout construction. The contractor may need erosion control measures in other locations of the project as work progresses to keep sediment from leaving the construction site. These measures will be determined by the contractor in the field; if measures are changed in the field, the SWPPP must be modified accordingly. All temporary erosion controls will be removed after the protected area is finally stabilized. The minimum temporary erosion and sediment control practices that will be used for the Project are discussed in the following sections.

##### **3.2.1 Sediment Fence (GSF)**

Will retain sediment from small disturbed areas. Sediment fence will be placed along slopes as shown on construction details. The contractor will use his best judgment to install additional sediment fence as necessary to prevent loss of sediment. Refer to section 5-11 of 2002 Connecticut Guidelines for Soil Erosion and Sediment Control.

**Maintenance:** Inspect the silt fence at least once a week and within 24 hours of the end of a storm with a rainfall amount of 0.5 inches or greater to determine maintenance needs. When used for dewatering operations, inspect frequently before, during and after pumping operations. Remove the sediment deposits, or if room allows, install a second silt fence up slope from the existing fence when deposits reach approximately one half the height of the existing fence. Replace or repair within 24 hours of an observed failure. Refer to Connecticut Guidelines for Soil Erosion and Sediment Control figure GF-5 for troubleshooting failures. Maintain silt fence until the contributing area is stabilized.

### ***3.2.2 Hay Bale Barrier (HB)***

Will retain sediment from small disturbed areas. Hay bales will be placed along slopes as shown on construction details. The contractor will use his best judgment to install additional hay bales as necessary to prevent loss of sediment. Refer to section 5-11 of 2002 Connecticut Guidelines for Soil and Sediment Control.

**Maintenance:** Inspect the hay bale barrier at least once a week and within 24 hours of the end of a storm with a rainfall amount of 0.5 inches or greater to determine maintenance needs. When used for dewatering operations, inspect frequently before, during and after pumping operations. Remove the sediment deposits, or if room allows, install a secondary barrier up slope from the existing barrier when deposits reach approximately one half the height of the barrier. Replace or repair within 24 hours of an observed failure. Refer to Connecticut Guidelines for Soil Erosion and Sediment Control figure HB-5 for troubleshooting failures. Maintain hay bale barrier until the contributing area is stabilized.

### ***3.2.3 Stone Check Dam (SCD)***

Will be used to reduce velocity of concentrated flows, thus reducing of the drainage way.

**Maintenance:** Inspect the stone check dam at least once a week and within 24 hours of the end of a storm with a rainfall amount of 0.5 inches or greater to determine maintenance needs. Remove the sediment deposits when deposits reach approximately one half the height of the Check dam. Replace or repair within 24 hours of an observed failure. Maintain until the contributing area is stabilized.

### ***3.2.4 Temporary Pipe Slope Drain (TSD)***

Will be used to carry water over excessive changes in grade. TSD's will convey concentrated stormwater runoff flows without causing erosion problems either on or at the toe of the slope.

**Maintenance:** Inspect the temporary pipe slope drain at least once a week and within 24 hours of the end of a storm with a rainfall amount of 0.5 inches or greater to determine maintenance needs. Repair damage as necessary. Avoid the placement of any material on the top of the pipe and prevent vehicular traffic from crossing the slope drain.

### ***3.2.5 Temporary Diversion (TD)***

Will be used to divert sediment laden runoff from a disturbed area to a sediment trapping facility.

**Maintenance:** When the temporary diversion is located within close proximity to on going construction activities, inspect the diversion at the end of each work day and immediately repair damage caused by construction equipment. Otherwise, inspect the temporary diversion and associated measures at least once a week and within 24 hours of the end of a storm with a rainfall amount of 0.5 inches or greater to determine maintenance needs. Repair within 24 hours of an observed failure.

### ***3.2.6 Temporary Fill Berm (TFB)***

Will be used to divert runoff from unprotected fill slopes during construction to a stabilized outlet or sediment trapping facility.

**Maintenance:** Inspect the temporary fill berm and associated controls at the end of each work day to ensure the criteria for installing the measures have been met. Determine if repair or modification is needed. This measure is temporary and under most situations will be covered the next work day. Maintenance requirements should be minimal. The contractor should avoid placing other material over the berm and construction traffic should not be allowed to cross.

### ***3.2.7 Temporary Sediment Trap (TST)***

Will be used to detain sediment laden runoff from small disturbed areas long enough to allow the majority of sediment to settle out.

**Maintenance:** Inspect the temporary sediment trap and associated controls at least once a week and within 24 hours of the end of a storm with a rainfall amount of 0.5 inches or greater to determine maintenance needs. Check the outlet to verify that it is structurally sound and has not been damaged by erosion or construction equipment. The height of the stone outlet should be maintained at least 1 foot below the crest of the embankment. When sediment has accumulated more than one quarter of the minimum wet storage volume, dewater and remove sediment as necessary to restore the trap to its original dimensions.

### ***3.2.8 Construction Entrance (CE)***

Will be used to reduce tracking of sediment off site to paved areas.

**Maintenance:** Maintain the entrance in a condition which will prevent tracking and washing of sediment onto paved surfaces. Provide periodic top dressing with additional stone or additional length as required. Immediately remove all sediment spilled, dropped, washed or tracked onto paved surfaces.

### ***3.2.9 Tree Protection (TP)***

Will be used to ensure the survival of existing desirable trees for their effectiveness in soil erosion and sediment control during construction.

**Maintenance:** Inspect tree protection zones weekly during site construction for damage to the tree crown, trunk and root system. When trees have been damaged or the protection zone has been compromised, consult an arborist licensed in CT to determine how damage should be addressed.

### **3.2.10 Temporary Erosion Control Blankets (ECB)**

Will be used to provide temporary surface protection to disturbed soils to absorb raindrop impact and to reduce sheet and rill erosion.

Maintenance: Inspect temporary erosion control blankets at least once a week and within 24 hours of the end of a storm with a rainfall amount of 0.5 inches or greater to determine maintenance needs. Repair any dislodged or failed blankets immediately.

## **3.3 SOIL STABILIZATION PRACTICES**

Soil stabilization involves covering disturbed soils with grass, mulch, straw, geotextiles, trees, vines, or shrubs. Stabilization practices for exposed disturbed soils are extremely important while conducting construction activities. Vegetative cover serves to reduce the erosion potential by absorbing the energy of raindrops, promoting infiltration in lieu of runoff, and reducing the velocity of runoff. Stabilization measures shall be initiated as soon as practicable, but no more than 14 days after construction activities have temporarily or permanently ceased on any portion of the site.

## **3.4 MAINTENANCE AND INSPECTIONS**

All erosion and sediment control devices shall be installed pursuant to the specifications in the construction details. They will be maintained so that they remain effective at all times.

Erosion and sediment control devices will be inspected by qualified personnel at least once every seven calendar days or at least once every 14 calendar days and within 24 hours of each 0.5-inch or greater rainfall event. During each inspection, the construction inspector will complete the Inspection and Maintenance Report Form located in the appendix. This form will be copied and used as necessary. Ineffective temporary erosion control measures will be repaired or replaced before the next storm event or as soon as practicable. The permittee will immediately install additional temporary erosion control devices in any area deemed in need of protection.

Following temporary or final stabilization, inspections must be conducted at least once a month. If construction has been halted due to frozen conditions, regular inspections are not mandatory until one month before the expected thaw. If vegetation establishment is not satisfactory, special steps to correct the problem will be implemented such as over seeding, mulching, sodding, or the use of erosion control blankets. Once a definable area of the construction site has been finally stabilized, no further inspection requirements apply to that area.

## **3.5 FINAL STABILIZATION**

### **3.5.1 Seeding**

The contractor will be responsible for labor, materials, tools, equipment, and other related items required for preparing ground, providing for sowing of seeds, fertilizing, mulching and top dressing, and other management practices required for erosion control and to achieve final stabilization. It will be the contractor's responsibility to make sure that the soil seedbed is not blown, washed, or otherwise removed from the site. The contractor will make repairs (including replacement of lost topsoil and mulch) to the seedbed preparation site in the event of heavy rain,

wind, or other natural events that cause damage. When practicable, native plant species should be used for landscaping.

### ***3.5.2 Fertilizer***

Soil in areas of disturbance may need supplementation from fertilizer. Soil tests may be necessary to determine the most appropriate fertilizer for each location. Once applied, the fertilizer will be worked into the soil to limit exposure to stormwater. Fertilizer spills will be cleaned up immediately and will not be applied along or in a waterway.

### ***3.5.3 Mulching***

Mulching will be used in conjunction with both temporary and permanent seeding practices to enhance success by providing erosion protection prior to the onset of vegetative growth. Mulches enhance plant establishment by moderating soil temperatures and conserving moisture. After seeding, straw or hay mulch will be applied at a rate of two to three tons per acre on the disturbed areas. Other forms of mulch will be applied at a rate designated by the Project Engineer. Mulch will not be applied in wetlands, on lawns, and areas where hydro-mulch is used. Mulch will be anchored immediately after placement on steep slopes and stream banks. Mulch will be held in place by a very thin covering of topsoil, small brush, pins, stakes, wire mesh, asphalt binder, or other adhesive material approved by the project engineer.

### ***3.5.4 Topsoiling***

Topsoil should be applied in areas where the subsoil or existing surface soil does not provide an adequate growth medium for the desired vegetation, where soil is too shallow to provide adequate rooting depth, or where the soil contains substances toxic to the desired vegetation. Topsoil shall be reasonably free from subsoil and stumps, roots, brush, stones, and clay lumps or similar objects.

### ***3.5.5 Temporary Control Removal***

Temporary erosion controls will be left in place until the Project site is stabilized with a uniform vegetative cover of 70 percent density of the native background vegetative cover on all unpaved areas. Following re-vegetation, the permittee will conduct periodic site visits to make sure that vegetation establishment is satisfactory. If sufficient vegetative cover has not been achieved, additional restoration measures will be implemented. Inspection results will be documented using the Inspection and Maintenance Report Form found in the appendix. All temporary soil erosion and sediment control measures will be removed and disposed of after final site stabilization is achieved and before submitting the NOT.

**Section 4.0**  
**GOOD HOUSEKEEPING BMP'S**

#### **4.0 GOOD HOUSEKEEPING BMP'S**

##### **4.1 POTENTIAL SOURCES OF POLLUTION**

Potential exists for construction sediment to be contained in any runoff that occurs on the project site. This sediment is a result of clearing and grading activities.

##### **4.2 CONTROLS TO REDUCE POLLUTION FROM THE CONSTRUCTION SITE**

Minimize Disturbed Area, Protect Natural Features, and Soil:

This project will not be mass graded. Only areas required for construction activities will be graded. This practice will reduce sediment transport into receiving bodies.

###### ***4.2.1 Material Handling and Waste Management***

The contractor will establish control measures to prevent discharge and dispose of construction and sanitary waste on site.

###### ***4.2.2 Establish Proper Building Material Staging Areas***

The contractor will establish a permanent staging area within the project site for materials and equipment storage.

###### ***4.2.3 Allowable Non-Stormwater Discharge Management***

Non-stormwater discharges are allowable provided the non-stormwater component of the discharge is in compliance applicable state regulation. Prior to any non storm discharge, the appropriate BMP will be installed and inspected.

###### ***4.2.4 Maintenance of Controls***

All erosion and sediment control practices will be checked for stability and operation following every runoff-producing rainfall, but in no case less than once every week. Any needed repairs will be made immediately to maintain all practices as designed.

All sediment control features shall be maintained until final stabilization has been obtained.

Contractor will maintain appropriate recording keepings as required by DEP-PED-GP-015. Maintenance records shall describe repair, replacement, and maintenance of BMPs undertaken based on the inspections and maintenance procedures described above and the individual requirements of the BMPs. Actions related to the findings of inspections should reference the specific inspection report. Records should describe actions taken, dates completed, and note the party that completed the work.

During construction the contractor will be responsible for maintaining integrity of all permanent and temporary structures. Prior to submittal of NOT, the contractor and owner will inspect permanent structures to remain in place and correct all noted deficiencies. Upon acceptance from contractor, the owner will maintain responsibility for inspection of the structure semi-annually.

**Section 5.0**  
**HAZARDOUS SUBSTANCE OR OIL SPILL REPORTING**

## **5.0 HAZARDOUS SUBSTANCE OR OIL SPILL REPORTING**

The Spill Prevention Control and Countermeasure Plan (SPCC), which describes measures to prevent, control, and minimize impacts from a spill of a hazardous, toxic, or petroleum substance during construction of the proposed project. This plan identifies the potentially hazardous materials to be used during this project, describes the transport, storage, and disposal procedures for these substances, and outlines the procedures to be followed in the event of a spill of a contaminating or toxic substance.

As per 40 CFR 112, a Spill Prevention Control and Countermeasures Plan (SPCC) must be prepared if the construction site will have 1,320 gallons of above ground storage capacity (or 42,000 gallons in underground storage not regulated by UST rules) or more in 55-gallon-sized (or larger) containers. This would include any temporary tanks or fueling trucks used to “store” petroleum on-site. The truck would be subject to the SPCC Plan rules when parked on the construction site and used for “storage.” If, at any time, a subcontractor’s cumulative above ground storage capacity on-site exceeds 1,320 gallons, the subcontractor shall maintain a certified SPCC Plan (40 CFR 112).

### **5.1 MATERIAL MANAGEMENT PRACTICES**

Properly managing materials on the construction site will greatly reduce the potential for stormwater pollution of materials. Good housekeeping, along with proper use and storage of construction materials, form the basis for proper management of potentially hazardous materials.

### **5.2 NON-PETROLEUM PRODUCTS**

Due to the chemical makeup of specific products, certain handling and storage procedures are required to promote the safety of handlers and prevent the possibility of pollution. Care shall be taken to follow all directions and warnings for products used on the site. All pertinent information can be found on the MSDS for each product. The MSDS will be kept on-site.

### **5.3 PETROLEUM PRODUCTS**

On-site vehicles will be monitored for leaks and receive regular maintenance to reduce the chance of leakage. Petroleum products will be stored in tightly sealed containers that are clearly labeled. Preferably, the containers will be stored in a covered truck or trailer that provides secondary containment for the products. Bulk storage tanks having a capacity of greater than 55 gallons will be provided with secondary containment. Containment can be provided by a temporary earthen berm or other means. After each rainfall event, the contractor shall inspect the contents of the secondary containment area for excess water. If no sheen is visible, the collected water can be pumped to the ground in a manner that does not cause scouring. If any sheen is present, it must be treated prior to discharging the water. Otherwise, the contaminated water must be transported and disposed off-site in accordance with local, state, and federal requirements. Bulk fuel or lubricating oil dispensers shall not have a self-locking mechanism that allows for unsupervised fueling. Fueling operations shall be observed to immediately detect and contain spills. No waste oil or other petroleum-based products will be disposed of on-site (e.g. buried, poured, etc.), but shall be taken off-site for proper disposal.

#### **5.4 SPILL CONTROL AND CLEAN UP**

In addition to the material management practices discussed previously, the following spill control and cleanup practices will be adhered to prevent stormwater pollution in the event of a spill:

- Personnel on-site will be made aware of cleanup procedures and the location of spill cleanup.
- Equipment spills will be contained and cleaned up immediately after discovery.
- Manufacturer methods for spill cleanup of a material will be followed as described on the material's MSDS.
- Materials and equipment needed for cleanup procedures will be kept readily available on the site, either at an equipment storage area or on contractor's trucks; equipment to be kept on the site will include, but not be limited to, brooms, dust pans, shovels, granular absorbents, sand, saw dust, absorbent pads and booms, plastic and metal trash containers, gloves, and goggles.
- Toxic, hazardous or petroleum product spills required to be reported by regulation will be documented to the appropriate federal, state, and local agencies.
- Spills will be documented and a record of the spills will be kept with this SWPPP.

The federal reportable spill quantity for petroleum products is defined in 40 CFR 110 as any oil spill that:

- violates applicable water quality standards;
- causes a film or sheen upon or discoloration of the water surface or adjoining shoreline; or
- causes a sludge or emulsion to be deposited beneath the surface of the water or adjoining shorelines.

**Section 6.0**  
**SWPPP APPENDICES**

## **6.0 SWPPP APPENDICES**

Attach the following documentation to the SWPPP in the following appendices.

### **Appendix A – Permit Coverage**

- Submitted General Permit Registration Form and Transmittal
- Issued CT Letter of Coverage
- Other applicable permits

### **Appendix B – Certifications**

- Preparer
- Permittee or Co-Permittee
- Operator
- Inspector

Appendix C – Pre-Construction Meeting – Items to be added upon completion of meeting includes:

- Agenda
- Attendees
- Minutes

### **Appendix D – Maps and Drawings**

- Site Maps
- Site Plan

### **Appendix E – Construction Records**

- Construction Activities and Control Installation Log

### **Appendix F – Inspection and Maintenance Records**

- Inspection & Maintenance Log
- Inspection Report
- Maintenance Report

### **Appendix G – Hazardous Material or Oil Spill Records**

- Spill Report

Appendix H – Update Records

- Plan Update Description
- Plan Update Log

Appendix I – Copy of CT DEP Notice of Termination (Form DHEC 2610, 04/1998)

Appendix J – Connecticut General Permit for the Discharge of Stormwater and Dewatering Wastewaters Associated with Construction Activities (DEP-PED-GP-015)

Appendix K – Supporting Calculations

Appendix A  
**PERMIT COVERAGE**



## General Permit Registration Form for the Discharge of Stormwater and Dewatering Wastewaters from Construction Activities

Please complete this form in accordance with the general permit (DEP-PED-GP-015) in order to ensure the proper handling of your registration. Print or type unless otherwise noted. You must submit the *Permit Application Transmittal Form* (DEP-APP-001) and the registration fee along with this form.

DEP USE ONLY
Application No. _____
Permit No. _____
Facility I.D. _____

### Part I: Registration Type

Enter a check mark in the appropriate box identifying the registration type.

This registration is for (check one): <input type="checkbox"/> A new general permit registration <input type="checkbox"/> A modification of an existing general permit	Please identify any existing permit number in the space provided:  Existing permit number: <b>GSN</b>
--	--

### Part II: Fee Information

<input type="checkbox"/> <b>Registration only</b>	A registration fee of \$625.00 is to be submitted with <i>each</i> registration that you are submitting at least 30 days before the initiation of construction activities.
<input type="checkbox"/> <b>Registration and Plan Review</b>	All construction projects that result in the disturbance of ten or more acres require the submittal of a Stormwater Pollution Control Plan and a \$625.00 plan review fee. The plan and the fee must be submitted 30 days prior to initiation of the construction activity. \$625.00 registration fee + \$625.00 review fee = \$1,250.00 total fee
For municipalities, a 50% discount applies. The registration will not be processed without the fee. The fee shall be non-refundable and shall be paid by certified check or money order payable to the Department of Environmental Protection.	

### Part III: Registrant Information

1. Fill in the name of the registrant(s) as indicated on the <i>Permit Application Transmittal Form</i> (DEP-APP-001): Registrant: Phone: _____ ext. _____ Fax: _____
<input type="checkbox"/> Check here if there are co-registrants. If so, label and attach additional sheet(s) with the required information as supplied above.

**Part III: Registrant Information (cont.)**

2. List primary contact for departmental correspondence and inquiries, if different than the registrant.			
Name:			
Mailing Address:			
City/Town:	State:	Zip Code:	
Business Phone:	ext.	Fax:	
Site Phone:	Emergency Phone:		
Contact Person:	Title:		
Association (e.g. developer, general or site contractor, etc.):			
3. List owner of the property on which the activity will take place, if different from registrant:			
Name:			
Mailing Address:			
City/Town:	State:	Zip Code:	
Business Phone:	ext.	Fax:	
Contact Person:	Title:		
4. List developer, if different from registrant or primary contact:			
Name:			
Mailing Address:			
City/Town:	State:	Zip Code:	
Business Phone:	ext.	Fax:	
Contact Person:	Title:		
5. Name and address of general contractor:			
Name:			
Mailing Address:			
City/Town:	State:	Zip Code:	
Business Phone:	ext.	Fax:	
Site Phone:	Off-hours Phone:		
Contact Person:	Title:		
6. List any engineer(s) or other consultant(s) employed or retained to assist in preparing the registration and Stormwater Pollution Plan.			
<input type="checkbox"/> Check here if additional sheets are necessary, and label and attach them to this sheet.			
Name:			
Mailing Address:			
City/Town:	State:	Zip Code:	
Business Phone:	ext.	Fax:	
Contact Person:	Title:		
Service Provided:			

**Part IV: Site Information**

1. Site or Project Name (if any):			
Street Address or Description of Location:			
City/Town:	State:	Zip Code:	
2. Brief description of construction activity:			
3. Start Date:	Anticipated Completion Date:		
4. Estimated total number of acres to be disturbed:			

**Part V: Stormwater Discharge Information**

1. Where does stormwater discharge to:	
<input type="checkbox"/> Municipal Separate Storm System?	<input type="checkbox"/> Yes <input type="checkbox"/> No (Name):
<input type="checkbox"/> Surface water body or wetlands?	<input type="checkbox"/> Yes <input type="checkbox"/> No (Name):
2. Is the discharge located less than 500 feet from a tidal wetland, which is not a fresh-tidal wetland?	
<input type="checkbox"/> Yes <input type="checkbox"/> No	
3. Name of the watershed where the site is located OR nearest waterbody to which it discharges:	
4. Is construction in accordance with the Guidelines established under Section 22a-329 of the Soil Erosion and Sedimentation Act? <input type="checkbox"/> Yes <input type="checkbox"/> No	
5. Is construction in accordance with local soil erosion and sediment ordinances? <input type="checkbox"/> Yes <input type="checkbox"/> No	
Note: A copy of this registration and the Stormwater Pollution Control Plan must be available to the town wetlands enforcement officials, wetlands commission, or their equivalent.	
6. Will the construction project disturb over ten acres? <input type="checkbox"/> Yes <input type="checkbox"/> No	
If yes, enclose a copy of the Stormwater Pollution Control Plan and plan review fee.	
7. Has the construction project been reviewed for compliance with the following DEP programs?	
a. Coastal Management Act (Section 22a-92 of the Connecticut General Statutes)	<input type="checkbox"/> Yes <input type="checkbox"/> No
b. Endangered and Threatened Species (Section 26-306 of the Connecticut General Statutes)	<input type="checkbox"/> Yes <input type="checkbox"/> No
c. State and Federal Historic Preservation statutes?	<input type="checkbox"/> Yes <input type="checkbox"/> No


**Part VI: Supporting Documents**

Check the box by the attachments being submitted as verification that all applicable attachments have been submitted with this registration form. When submitting any supporting documents, please label the documents as indicated in this part (e.g., Attachment A, etc.) and be sure to include the registrant's name as indicated on the *Permit Application Transmittal Form*.

<input type="checkbox"/>	Attachment A:	An 8 1/2" x 11" copy of the relevant portion or a full-sized original of a USGS Quadrangle Map indicating the exact location of the facility or site. Indicate the quadrangle name on the map. (To obtain a copy of the relevant USGS Quadrangle Map, call your town hall or DEP Maps and Publications Sales at 860-424-3555.)
<input type="checkbox"/>	Attachment B:	A copy of the Stormwater Pollution Control Plan and plan review fee of \$500.00, if the construction project disturbs over 10 acres

**Part VII: Environmental Professional Certification**

The following certification must be signed by a professional engineer, licensed to practice in Connecticut.

"I certify that I have thoroughly and completely reviewed the Stormwater Pollution Control Plan for the site. I further certify, based on such review and in my professional judgment, that the Stormwater Pollution Control Plan has been prepared in accordance with the Connecticut Guidelines for Soil Erosion and Sediment Control, as amended, and the conditions for the General Permit for the Discharge of Stormwater and Dewatering Wastewaters from Construction Activities and the controls required for such Plan are appropriate for the site. I am aware that there are significant penalties for false statements in this certification, including the possibility of fine and imprisonment for knowingly making false statements."	
Signature of Professional Engineer	Date
Name of Professional Engineer (print or type)	P. E. Number (if applicable)
Affix P. E. Stamp Here	
	

**Part VIII: Registrant Certification**

The registrant *and* the individual(s) responsible for actually preparing the registration must sign this part. A registration will be considered incomplete unless all required signatures are provided.

<p>"I have personally examined and am familiar with the information submitted in this document and all attachments thereto, and I certify that, based on reasonable investigation, including my inquiry of those individuals responsible for obtaining the information, the submitted information is true, accurate and complete to the best of my knowledge and belief. I certify that this general permit registration is on complete and accurate forms as prescribed by the commissioner without alteration of the text. I understand that a false statement made in the submitted information may be punishable as a criminal offense, in accordance with section 22a-6 of the Connecticut General Statutes, pursuant to section 53a-157b of the Connecticut General Statutes, and in accordance with any other applicable statute.</p> <p>I also certify under penalty of law that I have read and understand all conditions of the General Permit for the Discharge of Stormwater and Dewatering Wastewaters from Construction Activities, that all conditions for eligibility for authorization under the general permit are met, all terms and conditions of the general permit are being met for all discharges which have been initiated and are the subject of this registration, and that a system is in place to ensure that all terms and conditions of this general permit will continue to be met for all discharges authorized by this general permit at the site. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowingly making false statements."</p>	
<p>_____ Signature of Registrant</p>	<p>_____ Date</p>
<p>_____ Name of Registrant (print or type)</p>	<p>_____ Title (if applicable)</p>
<p>_____ Signature of Preparer (if different than above)</p>	<p>_____ Date</p>
<p>_____ Name of Preparer (print or type)</p>	<p>_____ Title (if applicable)</p>
<p><input type="checkbox"/> Check here if additional signatures are necessary. If so, please reproduce this sheet and attach signed copies to this sheet.</p>	

Note: Please submit the *Permit Application Transmittal Form*, the Registration Form, Fee(s), and all Supporting Documents to:

CENTRAL PERMIT PROCESSING UNIT  
DEPARTMENT OF ENVIRONMENTAL PROTECTION  
79 ELM STREET  
HARTFORD, CT 06106-5127

Note: If discharging to municipal separate storm sewer, send a copy of this completed registration form to the owner or operator of that system.

If discharging to a public drinking water supply watershed or aquifer area, send a copy of this completed registration form to the appropriate water company.



**STATE OF CONNECTICUT**  
**DEPARTMENT OF ENVIRONMENTAL PROTECTION**  
**Central Permit Processing Unit**  
 79 Elm Street  
 Hartford, CT 06106-5127

CPPU USE ONLY	
App #:	
Doc #:	
Check #:	

## Permit Application Transmittal Form

Please complete this transmittal form in accordance with the instructions in order to ensure the proper handling of your application(s) and the associated fee(s). Print legibly or type.

### Part I: Applicant Information:

- *\*If an applicant is a corporation, limited liability company, limited partnership, limited liability partnership, or a statutory trust, it must be registered with the Secretary of State. If applicable, applicant's name shall be stated exactly as it is registered with the Secretary of State.*
- *If an applicant is an individual, provide the legal name (include suffix) in the following format: First Name; Middle Initial; Last Name; Suffix (Jr, Sr., II, III, etc.).*

Applicant:			
Mailing Address:			
City/Town:	State:	Zip Code:	
Business Phone:	ext.:	Fax:	
Contact Person:	Phone:	ext.	
E-Mail:			
Applicant (check one): <input type="checkbox"/> individual <input type="checkbox"/> *company <input type="checkbox"/> federal gov't <input type="checkbox"/> state agency <input type="checkbox"/> municipality			
*If a company, list company type (e.g., corporation, limited partnership, etc.):			
<input type="checkbox"/> Check if any co-applicants. If so, attach additional sheet(s) with the required information as supplied above.			
Please provide the following information to be used for <i>billing purposes only</i> , if different:			
Company/Individual Name:			
Mailing Address:			
City/Town:	State:	Zip Code:	
Contact Person:	Phone:	ext.	

### Part II: Project Information

Brief Description of Project: <i>(Example: Development of a 50 slip marina on Long Island Sound)</i>					
Location (City/Town):					
Other Project Related Permits ( <i>not</i> included with this form):					
Permit Description	Issuing Authority	Submittal Date	Issuance Date	Denial Date	Permit #

**Part III: Individual Permit Application and Fee Information**

New, Mod. or Renew	Individual Permit Applications	Initial Fees	No. of Permits Applied For	Total Initial Fees	Original + Required Copies
	<b>AIR EMISSIONS</b>				
	New Source Review	\$940.00			1 + 0
	Title V Operating Permits	none			1 + 0
	Title IV	none			1 + 0
	Clean Air Interstate Rule (CAIR)	none			1 + 0
	<b>WATER DISCHARGES</b>				
	To Groundwater	\$1300.00			1 + 1
	To Sanitary Sewer (POTW)	\$1300.00			1 + 1
	To Surface Water (NPDES)	\$1300.00			1 + 2
	<b>INLAND WATER RESOURCES-multiple permits 1 + 6 total copies</b>				
	Dam Construction	none			1 + 2
	Flood Management Certification	none			1 + 1
	Inland 401 Water Quality Certification	none			1 + 5
	Inland Wetlands and Watercourses	none			
	Stream Channel Encroachment Lines	★			1 + 5
	Water Diversion	★			
	<b>OFFICE OF LONG ISLAND SOUND PROGRAMS</b>				
	Certificate of Permission	\$375.00			1 + 3
	Coastal 401 Water Quality Certification	none			1 + 3
	Structures and Dredging/Tidal Wetlands	\$660.00			1 + 3
	<b>WASTE MANAGEMENT</b>				
	Aerial Pesticide Application	★			1 + 2
	Aquatic Pesticide Application	\$200.00			1 + 0
	CGS Section 22a-454 Waste Facilities	★			1 + 1
	Hazardous Waste Treatment, Storage and Disposal Facilities	★			1 + 1
	Marine Terminal License	\$125.00			1 + 0
	Stewardship	\$4000.00			1 + 1
	Solid Waste Facilities	★			1 + 1
	Waste Transportation	★			1 + 0
	Subtotal ➡				
GENERAL PERMITS and AUTHORIZATIONS					
	Subtotals Page 3 ➡				
	Enter subtotals from Part IV, pages 3 & 4 & 5 of this form Subtotals Page 4 ➡				
	Subtotals Page 5 ➡				
	<b>TOTAL ➡</b>				
	<input type="checkbox"/> Indicate whether municipal discount or state waiver applies. Less Applicable Discount ➡				
	<b>AMOUNT REMITTED ➡</b>				
Check # ➡		Check or money order should be made payable to: "Department of Environmental Protection"			

★ See fee schedule on individual application.

**Part IV: General Permit Registrations and Requests for Other Authorizations  
Application and Fee Information**

✓ General Permits and Other Authorizations	Initial Fees	No. of Permits Applied For	Total Initial Fees	Original + Required Copies
<b>AIR EMISSIONS</b>				
<input type="checkbox"/> Limit Potential to Emit from Major Stationary Sources of Air Pollution	\$5000.00			1 + 0
<input type="checkbox"/> Ionizing Radiation Registration	\$200.00			1 + 0
<input type="checkbox"/> Emergency/Temporary Authorization	★★			★★
<input type="checkbox"/> Other, (please specify):				
<b>WATER DISCHARGES</b>				
<input type="checkbox"/> Domestic Sewage	\$500.00			1 + 0
<input type="checkbox"/> Food Processing Wastewater	\$500.00			1 + 0
<input type="checkbox"/> Groundwater Remediation Wastewater to a Sanitary Sewer	\$500.00			1 + 0
<input type="checkbox"/> Groundwater Remediation Wastewater to a Surface Water Registration Only	\$625.00			1 + 0
<input type="checkbox"/> Approval of Registration by DEP	\$1250.00			
<input type="checkbox"/> Hydrostatic Pressure Testing Wastewater Registration Only	\$625.00			1 + 0
<input type="checkbox"/> Approval of Registration by DEP (natural gas pipelines)	\$1250.00			
<input type="checkbox"/> Miscellaneous Discharges of Sewer Compatible Wastewater Flow < 5,000 gpd and fire sprinkler system testwater	\$500.00			1 + 1
<input type="checkbox"/> Flow > 5,000 gpd	\$1000.00			
<input type="checkbox"/> Non-Contact Cooling and Heat Pump Water (Minor)	\$625.00			1 + 1
<input type="checkbox"/> Photographic Processing Wastewater (Minor)	\$100.00			1 + 0
<input type="checkbox"/> Printing & Publishing Wastewater (Minor) Flow < 40 gpd	\$500.00 \$100.00			1 + 0
<input type="checkbox"/> Stormwater Associated with Commercial Activities	\$500.00			1 + 0
<input type="checkbox"/> Stormwater Associated with Industrial Activities	\$500.00			1 + 0
<input type="checkbox"/> Stormwater & Dewatering Wastewaters-Construction Activities 5 - 10 acres	\$625.00			1 + 0
<input type="checkbox"/> > 10 acres	\$1250.00			
<input type="checkbox"/> Stormwater from Small Municipal Separate Storm Sewer Systems (MS4)	\$250.00			1 + 0
<input type="checkbox"/> Swimming Pool Wastewater - Public Pools and Contractors	\$500.00			1 + 0
<input type="checkbox"/> Tumbling or Cleaning of Parts Wastewater (Minor)	\$1000.00			1 + 1
<input type="checkbox"/> Vehicle Maintenance Wastewater Registration Only	\$500.00			1 + 0
<input type="checkbox"/> Approval of Registration by DEP	\$1000.00			
<input type="checkbox"/> Water Treatment Wastewater	\$625.00			1 + 0
<input type="checkbox"/> Emergency/Temporary Authorization - Discharge to POTW	\$1500.00			1 + 0
<input type="checkbox"/> Emergency/Temporary Authorization - Discharge to Surface Water	\$1500.00			1 + 0
<input type="checkbox"/> Emergency/Temporary Authorization - Discharge to Groundwater	\$1500.00			1 + 0
<input type="checkbox"/> Other, (please specify):				
Note: Carry subtotals over to Part III, page 2 of this form.		Subtotal		

★★ Contact the specific permit program for this information (Contact numbers are provided in the instructions).

**Part IV: General Permit Registrations and Requests for Other Authorizations (continued)**

✓ General Permits and Other Authorizations	Initial Fees	No. of Permits Applied For	Total Initial Fee	Original + Required Copies
<b>AQUIFER PROTECTION PROGRAM</b>				
<input type="checkbox"/> Registration for Regulated Activities	\$625.00			1 + 0
<input type="checkbox"/> Permit Application to Add a Regulated Activity	\$1250.00			1 + 0
<input type="checkbox"/> Exemption Application from Registration	\$1250.00			1 + 0
<b>INLAND WATER RESOURCES</b>				
<input type="checkbox"/> Dam Safety Repair and Alteration	\$1000.00			1 + 2
<input type="checkbox"/> Diversion of Water for Consumptive Use: Reauthorization Categories	\$1000.00			1 + 2
<input type="checkbox"/> Diversion of Water for Consumptive Use: Authorization Required	\$2500.00			1 + 5
<input type="checkbox"/> Diversion of Water for Consumptive Use: Filling Only	\$1500.00			1 + 4
<input type="checkbox"/> Habitat Conservation	\$1000.00			1 + 2
<input type="checkbox"/> Lake, Pond and Basin Dredging	\$1000.00			1 + 2
<input type="checkbox"/> Minor Grading	\$1000.00			1 + 2
<input type="checkbox"/> Minor Structures	\$1000.00			1 + 2
<input type="checkbox"/> Utilities and Drainage	\$1000.00			1 + 2
<input type="checkbox"/> Emergency/Temporary Authorization	★★			★★
<input type="checkbox"/> Other, (please specify):				
<b>OFFICE OF LONG ISLAND SOUND PROGRAMS</b>				
<input type="checkbox"/> 4/40 Docks	\$700.00			1 + 1
<input type="checkbox"/> Beach Grading	\$100.00			1 + 1
<input type="checkbox"/> Coastal Remedial Activities Required by Order	\$700.00			1 + 1
<input type="checkbox"/> Marina and Mooring Field Reconfiguration	\$700.00			1 + 1
<input type="checkbox"/> Non-harbor Moorings	\$100.00			1 + 1
<input type="checkbox"/> Osprey Platforms and Perch Poles	none			1 + 1
<input type="checkbox"/> Pump-out Facilities (no fee for Clean Vessel Act grant recipients)	\$100.00			1 + 1
<input type="checkbox"/> Removal of Derelict Structures	\$100.00			1 + 1
<input type="checkbox"/> Residential Flood Hazard Mitigation	\$100.00			1 + 1
<input type="checkbox"/> Swim Floats	\$100.00			1 + 1
<input type="checkbox"/> Emergency/Temporary Authorization	★★			★★
<input type="checkbox"/> Other, (please specify):				
Note: Carry subtotals over to Part III, page 2 of this form.		Subtotal		

★ See fee schedule on registration/application.

★★ Contact the specific permit program for this information.

**Part IV: General Permit Registrations and Requests for Other Authorizations (continued)**

✓ General Permits and Other Authorizations	Initial Fees	No. of Permits Applied For	Total Initial Fee	Original + Required Copies
<b>WASTE MANAGEMENT</b>				
<input type="checkbox"/> Addition of Grass Clippings at Registered Leaf Composting Facilities	\$500.00			1 + 0
<input type="checkbox"/> Asbestos Disposal Authorization	\$300.00			1 + 0
Certain Recycling Facilities				
<input type="checkbox"/> Drop-site Recycling Facility	\$200.00			1 + 0
<input type="checkbox"/> Limited Processing Recycling Facility	\$500.00			1 + 0
<input type="checkbox"/> Recyclables Transfer Facility	\$500.00			1 + 0
<input type="checkbox"/> Single Item Recycling Facility	\$500.00			1 + 0
Contaminated Soil and/or Staging Management (Staging/Transfer)				
<input type="checkbox"/> Registration Only	\$250.00			1 + 0
<input type="checkbox"/> Approval of Registration by DEP	\$1500.00			1 + 0
<input type="checkbox"/> Connecticut Solid Waste Demonstration Project	\$1000.00			1 + 0
<input type="checkbox"/> Disassembling Used Electronics	\$400.00			1 + 0
<input type="checkbox"/> Leaf Composting Facility	none			1 + 1
<input type="checkbox"/> Municipal Transfer Station	\$800.00			1 + 1
<input type="checkbox"/> One Day Collection of Certain Wastes and Household Hazardous Waste	\$1000.00			1 + 0
<input type="checkbox"/> Special Waste Authorization	\$660.00			1 + 0
<input type="checkbox"/> Storage and Distribution of Two (2) inch Nominal Tire Chip Aggregate	\$500.00			1 + 0
<input type="checkbox"/> Storage and Processing of Asphalt Roofing Shingle Waste and/or Storage and Distribution of Ground Asphalt Aggregate	★			1 + 0
<input type="checkbox"/> Storage and Processing of Scrap Tires for Beneficial Use	\$1000.00			1 + 0
<input type="checkbox"/> Emergency/Temporary Authorization	★★			★★
<input type="checkbox"/> Other, (please specify):				
<b>REMEDIATION</b>				
<input type="checkbox"/> In Situ Groundwater Remediation: Enhance Aerobic Biodegradation	★			1 + 2
Note: Carry subtotals over to Part III, page 2 of this form.		Subtotal		

★ See fee schedule on registration/application.

★★ Contact the specific permit program for this information.

In conformance with the ADA, individuals with disabilities who need information in an alternative format to allow them to benefit and/or participate in the agency's programs and services, should call 860-424-3051 or 860-418-5937, or e-mail Marcia Z. Bonitto, ADA Coordinator at [Marcia.Bonitto@ct.gov](mailto:Marcia.Bonitto@ct.gov).



## Applicant Compliance Information

DEP ONLY	
App. No.	_____
Co./Ind. No.	_____

Applicant Name:  
(as indicated on the *Permit Application Transmittal Form*)

If you answer *yes* to any of the questions below, you must complete the Table of Enforcement Actions on the reverse side of this sheet as directed in the instructions for your permit application.

- A. During the five years immediately preceding submission of this application, has the applicant been convicted in any jurisdiction of a criminal violation of any environmental law?
- Yes       No
- B. During the five years immediately preceding submission of this application, has a civil penalty been imposed upon the applicant in any state, including Connecticut, or federal judicial proceeding for any violation of an environmental law?
- Yes       No
- C. During the five years immediately preceding submission of this application, has a civil penalty exceeding five thousand dollars been imposed on the applicant in any state, including Connecticut, or federal administrative proceeding for any violation of an environmental law?
- Yes       No
- D. During the five years immediately preceding submission of this application, has any state, including Connecticut, or federal court issued any order or entered any judgement to the applicant concerning a violation of any environmental law?
- Yes       No
- E. During the five years immediately preceding submission of this application, has any state, including Connecticut, or federal administrative agency issued any order to the applicant concerning a violation of any environmental law?
- Yes       No

**Table of Enforcement Actions**

(1) Type of Action	(2a) Date Commenced	(2b) Date Terminated	(3) Jurisdiction	(4) Case/Docket/ Order No.	(5) Description of Violation

Check the box if additional sheets are attached. Copies of this form may be duplicated for additional space.



**Applicant Background Information (continued)**

**Limited Liability Company**

1. List each member.

Name:

Mailing Address:

City/Town:

State:

Zip Code:

-

Business Phone: - -

ext.

Fax: - -

Name:

Mailing Address:

City/Town:

State:

Zip Code:

-

Business Phone: - -

ext.

Fax: - -

Name:

Mailing Address:

City/Town:

State:

Zip Code:

-

Business Phone: - -

ext.

Fax: - -

Please enter a check mark, if additional sheets are necessary. If so, label and attach additional sheet(s) to this sheet with the required information as supplied above.

2. List any manager(s) who, through the articles of organization, are vested the management of the business, property and affairs of the limited liability company.

Name:

Mailing Address:

City/Town:

State:

Zip Code:

-

Business Phone: - -

ext.

Fax: - -

Name:

Mailing Address:

City/Town:

State:

Zip Code:

-

Business Phone: - -

ext.

Fax: - -

Name:

Mailing Address:

City/Town:

State:

Zip Code:

-

Business Phone: - -

ext.

Fax: - -

Please enter a check mark, if additional sheets are necessary. If so, label and attach additional sheet(s) to this sheet with the required information as supplied above.

**Applicant Background Information (continued)**

**Limited Partnership**

1.	General Partners:			
	Name:			
	Mailing Address:			
	City/Town:	State:	Zip Code:	-
	Business Phone:   - -	ext.	Fax:   - -	
	Name:			
	Mailing Address:			
	City/Town:	State:	Zip Code:	-
	Business Phone:   - -	ext.	Fax:   - -	
	Name:			
	Mailing Address:			
	City/Town:	State:	Zip Code:	-
	Business Phone:   - -	ext.	Fax:   - -	
	<input type="checkbox"/> Please enter a check mark, if additional sheets are necessary. If so, label and attach additional sheet(s) to this sheet with the required information as supplied above.			
2.	Limited Partners:			
	Name:			
	Mailing Address:			
	City/Town:	State:	Zip Code:	-
	Business Phone:   - -	ext.	Fax:   - -	
	Name:			
	Mailing Address:			
	City/Town:	State:	Zip Code:	-
	Business Phone:   - -	ext.	Fax:   - -	
	Name:			
	Mailing Address:			
	City/Town:	State:	Zip Code:	-
	Business Phone:   - -	ext.	Fax:   - -	
	<input type="checkbox"/> Please enter a check mark, if additional sheets are necessary. If so, label and attach additional sheet(s) to this sheet with the required information as supplied above.			

**Applicant Background Information (continued)**

**General Partnership**

1.	General Partners:			
	Name:			
	Mailing Address:			
	City/Town:	State:	Zip Code:	-
	Business Phone:    - -	ext.	Fax:    - -	
	Name:			
	Mailing Address:			
	City/Town:	State:	Zip Code:	-
	Business Phone:    - -	ext.	Fax:    - -	
	Name:			
	Mailing Address:			
	City/Town:	State:	Zip Code:	-
	Business Phone:    - -	ext.	Fax:    - -	
	Name:			
	Mailing Address:			
	City/Town:	State:	Zip Code:	-
	Business Phone:    - -	ext.	Fax:    - -	
	Name:			
	Mailing Address:			
	City/Town:	State:	Zip Code:	-
	Business Phone:    - -	ext.	Fax:    - -	
	Name:			
	Mailing Address:			
	City/Town:	State:	Zip Code:	-
	Business Phone:    - -	ext.	Fax:    - -	
	Name:			
	Mailing Address:			
	City/Town:	State:	Zip Code:	-
	Business Phone:    - -	ext.	Fax:    - -	
	<input type="checkbox"/> Please enter a check mark, if additional sheets are necessary. If so, label and attach additional sheet(s) to this sheet with the required information as supplied above.			



Appendix B  
**CERTIFICATIONS**

**PREPARER'S CERTIFICATION**

Project:	Wind Prospect
Project Location:	178 New Haven Road Prospect, Connecticut
Permittee:	BNE Energy 29 South Main Street Town Center Suite 200 West Hartford, CT 06107 (800) 450-0503
Contractor:	To Be Determined
Preparer:	Shane Smith, PE Zapata Incorporated 6302 Fairview Road, Suite 600 Charlotte, North Carolina 28210
Phone:	704-358-8240
Fax:	704-358-8342

**Certification Statement:**

I certify that I have thoroughly and completely reviewed the Stormwater Pollution Control Plan for the site. I further certify, based on such review and in my professional judgment, that the Stormwater Pollution Control Plan has been prepared in accordance with the Connecticut Guidelines for Soil Erosion and Sediment Control, as amended, and the conditions for the General Permit for the Discharge of Stormwater and Dewatering Wastewaters from Construction Activities issued on October 1, 2002 (or as reissued or modified), and the controls required for such Plan are appropriate for the site. I am aware that there are significant penalties for false statements in this certification, including the possibility of fine and imprisonment for knowingly making false statements.

Name:	Shane Smith, PE
Company:	Zapata Incorporated
Title:	Civil Engineer
Signature:	
Date:	

**CONTRACTOR / CO-PERMITTEE CERTIFICATION**

Project:	Wind Prospect
Project Location:	178 New Haven Road Prospect, Connecticut
Contractor:	
Address:	
Phone:	
Fax:	

**Certification Statement:**

I certify by my signature below that I participated in a pre-construction conference with the individual who is responsible for the operational control of this Stormwater Pollution Prevention Plan (SWPPP). I accept the terms and conditions of this SWPPP as required by the general National Pollutant Discharge Elimination System issued to the Owner/Operator of the construction activity for which I have been contracted to perform construction related professional services. Further, by my signature below, I understand that I am becoming a Co-permittee with the Owner/Operator and other contractors that have become Co-permittees to the general NPDES permit issued to the Owner/Operator of the facility for which I have been contracted to perform professional construction services. As a Co-permittee, I understand that I, and my company, as the case may be, am legally accountable to the Connecticut Department Environmental Protection to ensure compliance with the terms and conditions of this SWPPP. I also understand that DEP enforcement actions may be taken against any specific Co-permittee or combination of Co-permittees if the terms and conditions of this SWPPP are not met. Therefore, having understood the above information, I am signing this certification and am receiving Co-permittee status to the aforementioned general NPDES permit.

**Company Official's Signature:**

Name: \_\_\_\_\_ Title: \_\_\_\_\_  
 (Please print) (Please print)

Signature: \_\_\_\_\_ Date: \_\_\_\_\_

**CONTRACTOR / OPERATOR CERTIFICATION**

Project:	Wind Prospect
Project Location:	178 New Haven Road Prospect, Connecticut
Contractor:	
Address:	
Phone:	
Fax:	

**Certification Statement:**

I have personally examined and am familiar with the information submitted in this document and all attachments thereto, and I certify that, based on reasonable investigation, including my inquiry of those individuals responsible for obtaining the information, the submitted information is true, accurate and complete to the best of my knowledge and belief. I certify that this permit registration is on complete and accurate forms as prescribed by the commissioner without alteration of the text. I understand that a false statement made in the submitted information may be punishable as a criminal offense, in accordance with Section 22a-6 of the Connecticut General Statutes, pursuant to Section 53a-157b of the Bureau of Materials Management & Compliance Assurance DEP-PED-GP-015 10 of 24 Connecticut General Statutes, and in accordance with any other applicable statute. I also certify under penalty of law that I have read and understand all conditions of the General Permit for the Discharge of Stormwater and Dewatering Wastewaters from Construction Activities issued on October 1, 2002 (or as reissued or modified), that all conditions for eligibility for authorization under the general permit are met, all terms and conditions of the general permit are being met for all discharges which have been initiated and are the subject of this registration, and that a system is in place to ensure that all terms and conditions of this general permit will continue to be met for all discharges authorized by this general permit at the site. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowingly making false statements.

**Corporate Official's Signature:**

Name: \_\_\_\_\_ Title: \_\_\_\_\_  
(Please print) (Please print)

Signature: \_\_\_\_\_ Date: \_\_\_\_\_

**INSPECTOR CERTIFICATION**

Project:	Wind Prospect
Project Location:	178 New Haven Road Prospect, Connecticut
Contractor:	
Address:	
Phone:	
Fax:	

**Certification Statement:**

I certify that I have thoroughly and completely reviewed the Stormwater Pollution Control Plan for the site. I further certify, based on such review and in my professional judgment, that the Stormwater Pollution Control Plan has been prepared in accordance with the Connecticut Guidelines for Soil Erosion and Sediment Control, as amended, and the conditions for the General Permit for the Discharge of Stormwater and Dewatering Wastewaters from Construction Activities issued on October 1, 2002 (or as reissued or modified), and the controls required for such Plan are appropriate for the site. I am aware that there are significant penalties for false statements in this certification, including the possibility of fine and imprisonment for knowingly making false statements.

**Inspector's Signature:**

Name: \_\_\_\_\_ Title: \_\_\_\_\_  
(Please print) (Please print)

Signature: \_\_\_\_\_ Date: \_\_\_\_\_

Appendix C  
**PRE-CONSTRUCTION MEETING**

Although a pre-construction meeting is not a requirement for this CGP, a meeting will be conducted. A copy of this documentation should be kept in this appendix.

Appendix D  
**MAPS AND DRAWINGS**



### Latitude and Longitude

Applicant Name:  
(as indicated on the Permit Application Transmittal Form)

Method of latitude and longitude determination (check one):


- Global Positioning System (GPS)    
  USGS Map    
  Other (please specify) Google Earth

In the table below, label each point for which latitude and longitude were measured, being consistent with identification numbers assigned throughout the application (e.g., 100, 101, etc.). For renewals or modifications of existing permits, please provide the existing permit number. Also provide: a brief description of the point (e.g., monitoring well, pipe outlet, air stack, etc.); latitude and longitude in degrees, minutes and seconds (e.g., 41E 16' 29"); and the name of the USGS quadrangle map(s) the points described are located on.

ID Number	Permit Number	Description	Latitude	Longitude	Quad Map Name	For DEP Use Only: City, ID
1		Property Centerpoint	41° 28' 31" N	72° 58' 20" W		

*Stormwater Management Plan with  
Stormwater Pollution Prevention Plan (SWPPP)  
Wind Prospect  
Prospect, Connecticut*

Soil Map—State of Connecticut  
(Wind Prospect)



**USDA** Natural Resources  
Conservation Service

Web Soil Survey  
National Cooperative Soil Survey

8/17/2010  
Page 1 of 3



### Map Unit Legend

State of Connecticut (CT600)			
Map Unit Symbol	Map Unit Name	Acres in AOI	Percent of AOI
3	Ridgebury, Leicester, and Whitman soils, extremely stony	3.5	4.4%
62C	Canton and Charlton soils, 3 to 15 percent slopes, extremely stony	4.9	6.1%
84B	Paxton and Montauk fine sandy loams, 3 to 8 percent slopes	8.9	11.1%
84C	Paxton and Montauk fine sandy loams, 8 to 15 percent slopes	1.0	1.3%
84D	Paxton and Montauk fine sandy loams, 15 to 25 percent slopes	19.7	24.6%
85C	Paxton and Montauk fine sandy loams, 8 to 15 percent slopes, very stony	42.0	52.5%
<b>Totals for Area of Interest</b>		<b>80.0</b>	<b>100.0%</b>


D  
C  
B  
A

**GENERAL NOTES**

1. CONTRACTOR SHALL BE RESPONSIBLE FOR SITE SECURITY AND JOB SAFETY. CONSTRUCTION ACTIVITIES SHALL BE IN ACCORDANCE WITH OSHA STANDARDS, LOCAL REQUIREMENTS AND GOVERNMENT REQUIREMENTS.
2. AREAS DISTURBED DURING CONSTRUCTION AND NOT RESTORED WITH IMPERVIOUS SURFACES (BUILDINGS, PAVEMENTS, WALKS, ETC.) SHALL RECEIVE SIX INCHES OF TOPSOIL AND SHALL BE SEEDED, UNLESS OTHERWISE NOTED.
3. UPON AWARD OF CONTRACT, CONTRACTOR SHALL MAKE NECESSARY CONSTRUCTION NOTIFICATIONS AND APPLY FOR AND OBTAIN NECESSARY PERMITS, PAY FEES, AND POST BONDS ASSOCIATED WITH THE WORK INDICATED ON THE DRAWINGS, IN THE SPECIFICATIONS, AND IN THE CONTRACT DOCUMENTS.
4. TRAFFIC SIGNAGE AND PAVEMENT MARKINGS SHALL CONFORM TO THE MANUAL OF UNIFORM TRAFFIC CONTROL DEVICES, UNLESS OTHERWISE INDICATED.
5. AREAS OUTSIDE THE LIMITS OF PROPOSED WORK DISTURBED BY THE CONTRACTOR'S OPERATIONS SHALL BE RESTORED BY THE CONTRACTOR TO THEIR ORIGINAL CONDITION AT THE CONTRACTOR'S EXPENSE AS SOON AS PRACTICABLE.
6. IN THE EVENT THAT SUSPECTED CONTAMINATED SOILS ARE ENCOUNTERED DURING EXCAVATION AND CONSTRUCTION ACTIVITIES BASED ON VISUAL, OLFACTORY, OR OTHER EVIDENCE, THE CONTRACTOR SHALL STOP WORK IN THE VICINITY OF THE SUSPECT MATERIAL TO AVOID FURTHER SPREADING OF THE MATERIAL, AND SHALL NOTIFY THE OWNER IMMEDIATELY SO THAT THE APPROPRIATE TESTING AND SUBSEQUENT ACTION CAN BE TAKEN.
7. CONTRACTOR SHALL PREVENT DUST, SEDIMENT, AND DEBRIS FROM EXITING THE SITE AND SHALL BE RESPONSIBLE FOR CLEANUP, REPAIRS AND CORRECTIVE ACTION IF SUCH OCCURS. CONTRACTOR SHALL DISPOSE OF DEBRIS IN ACCORDANCE WITH APPLICABLE FEDERAL, STATE, AND LOCAL REGULATIONS, ORDINANCES, AND STATUTES.
8. DAMAGE RESULTING FROM CONSTRUCTION LOADS SHALL BE REPAIRED BY THE CONTRACTOR.
9. CONTRACTOR SHALL CONTROL STORMWATER RUNOFF DURING CONSTRUCTION TO PREVENT ADVERSE IMPACTS TO OFF SITE AREAS, AND SHALL BE RESPONSIBLE TO REPAIR RESULTING DAMAGES, IF ANY. ALL PAVEMENT, DITCHES, CURBS AND GUTTER, UTILITIES, DRIVEWAYS, SIDEWALKS, SIGNS, FENCES, ETC. DISTURBED DURING CONSTRUCTION SHALL BE REPAIRED AND/OR RESTORED.
10. ALL ON SITE VEHICLE TRANSPORTATION ROUTES SHALL BE TEMPORARILY STABILIZED WITH STONE IMMEDIATELY AFTER GRADING TO PROVIDE READY ACCESS FOR EMERGENCY VEHICLES TO TRAVEL THROUGH AND AROUND THE CONSTRUCTION SITE DURING BOTH DRY AND WET WEATHER.
11. EXCESS EXCAVATION MATERIAL SHALL BE LEGALLY DISPOSED OF OFF SITE BY THE CONTRACTOR OR IN ON SITE AREAS APPROVED BY THE OWNER. NO SPOILS SHALL BE STORED ON SITE BEYOND SUBSTANTIAL COMPLETION.
12. DEWATERING SHALL BE THE CONTRACTOR'S RESPONSIBILITY.
13. CONTRACTOR IS RESPONSIBLE FOR THE COORDINATION AND SEQUENCING OF DEMOLITION AS DESCRIBED BY THESE DOCUMENTS AND SPECIFICATIONS. CONTRACTOR IS TO OBTAIN ALL PERMITS.
14. CONTRACTOR IS RESPONSIBLE FOR COORDINATION OF DEMOLITION OR RELOCATION WITH APPLICABLE UTILITY COMPANIES, IE, GAS, CABLE, POWER, TELEPHONE, WATER, SEWER, ETC.
15. EQUIPMENT OPERATION, ACTIVITIES, OR PROCESSES PERFORMED BY THE CONTRACTOR SHALL BE IN ACCORDANCE WITH ALL FEDERAL AND STATE AIR EMISSION AND PERFORMANCE LAWS AND STANDARDS.
16. CONTRACTOR IS RESPONSIBLE FOR TRAFFIC CONTROL DURING CONSTRUCTION.
17. BURNING WILL NOT BE ALLOWED ON THE PROJECT SITE UNLESS AUTHORIZED IN WRITING BY THE OWNER, THE SPECIFIC TIME, LOCATION AND MANNER OF BURNING SHALL BE SUBJECT TO APPROVAL.
18. SOLID WASTES (EXCLUDING CLEARING DEBRIS) SHALL BE PLACED IN CONTAINERS WHICH ARE EMPTIED ON A REGULAR SCHEDULE. HANDLING, STORAGE, AND DISPOSAL SHALL BE CONDUCTED TO PREVENT CONTAMINATION. SEGREGATION MEASURES SHALL BE EMPLOYED SO THAT NO HAZARDOUS OR TOXIC WASTE WILL BECOME CO-MINGLED WITH SOLID WASTE. THE CONTRACTOR SHALL TRANSPORT SOLID WASTE OFF SITE AND DISPOSE OF IT IN COMPLIANCE WITH FEDERAL, STATE AND LOCAL REQUIREMENTS FOR SOLID WASTE DISPOSAL. A SUBTITLE D RCRA PERMITTED LANDFILL SHALL BE THE MINIMUM ACCEPTABLE OFFSITE SOLID WASTE DISPOSAL OPTION. THE CONTRACTOR SHALL VERIFY THAT THE SELECTED TRANSPORTERS AND DISPOSAL FACILITIES HAVE THE NECESSARY PERMITS AND LICENSES TO OPERATE. THE CONTRACTOR SHALL COMPLY WITH FEDERAL, STATE AND LOCAL LAWS AND REGULATIONS PERTAINING TO THE USE OF LANDFILL AREAS.
19. PRIOR TO COMMENCING CONSTRUCTION ACTIVITIES, THE CONTRACTOR SHALL MARK THE AREAS THAT NEED NOT BE DISTURBED UNDER THIS CONTRACT. ISOLATED AREAS WITHIN THE GENERAL WORK AREA WHICH ARE NOT TO BE DISTURBED SHALL BE MARKED OR FENCED. MONUMENTS AND MARKERS SHALL BE PROTECTED BEFORE CONSTRUCTION OPERATIONS COMMENCE.
20. THE CONTRACTOR SHALL MONITOR CONSTRUCTION ACTIVITIES TO PREVENT POLLUTION OF SURFACE AND GROUND WATERS AND SHALL COMPLY WITH THE CLEAN WATER ACT SECTION 404 REGULATIONS.
21. CONTRACTOR SHALL ESTABLISH AND VERIFY POINT OF BEGINNING (P.O.B) AND STAKE SITE AS INDICATED ON CONSTRUCTION DOCUMENTS PRIOR TO COMMENCEMENT OF CONSTRUCTION. NOTIFY THE ENGINEER IMMEDIATELY OF ANY DISCREPANCIES.
22. ALL DIMENSIONS ARE TO BACK OF CURB, FACE OF BUILDING, OR CENTERLINE UNLESS OTHERWISE NOTED.
23. ALL DETAILS SHALL BE CONSTRUCTED IN STRICT COMPLIANCE WITH SPECIFICATIONS AND CONSTRUCTION DOCUMENTS.



**LEGEND**



**LAYOUT AND MATERIALS NOTES**

1. PRIOR TO START OF CONSTRUCTION, CONTRACTOR SHALL VERIFY EXISTING PAVEMENT ELEVATIONS AT INTERFACE WITH PROPOSED PAVEMENTS AND EXISTING GROUND ELEVATIONS TO ASSURE PROPER TRANSITIONS BETWEEN EXISTING AND PROPOSED FACILITIES.
  2. SYMBOLS AND LEGENDS OF PROJECT FEATURES ARE GRAPHIC REPRESENTATIONS AND ARE NOT NECESSARILY SCALED TO THEIR ACTUAL DIMENSIONS OR LOCATIONS ON THE DRAWINGS. THE CONTRACTOR SHALL REFER TO THE DETAIL SHEET DIMENSIONS, MANUFACTURERS' LITERATURE, SHOP DRAWINGS, AND FIELD MEASUREMENTS OF SUPPLIED PRODUCTS FOR LAYOUT OF THE PROJECT FEATURES.
  3. CONTRACTOR SHALL NOT RELY SOLELY ON ELECTRONIC VERSIONS OF PLANS, SPECIFICATIONS, AND DATA FILES THAT ARE OBTAINED FROM THE DESIGNERS, BUT SHALL VERIFY LOCATION OF PROJECT FEATURES IN ACCORDANCE WITH THE PAPER COPIES OF THE PLANS AND SPECIFICATIONS THAT ARE SUPPLIED AS PART OF THE CONTRACT DOCUMENTS.
- AREA TO BE CLEARED: 217240 SQ. FT. / 4.99 ACRES  
 AREA TO BE DISTURBED: 364168 SQ. FT. / 8.36 ACRES  
 AREA WITHIN 100' WETLAND OFFSET: 26319 SQ. FT. / 0.60 ACRES
- THIS PROJECT WILL HAVE NO TEMPORARY DIRECT WETLAND IMPACT. APPROPRIATE MITIGATION PROCEDURES AND REQUIRED PERMITS WILL BE OBTAINED PRIOR TO CONSTRUCTION.

MARK	DESCRIPTION	DATE	APPR.
1	CONNECTION WITH COUNCIL SUBMITTAL	11-04-10	TLC

DESIGNED BY:	DATE:
DRAWN BY:	11-04-10
CHECKED BY:	
APPROVED BY:	
PROJECT NO.:	11-04-10
PARCEL NO.:	
FILE NUMBER:	
PLAT DATE:	
AS SHOWN:	
SIZE:	
FILE NAME:	

**ZAPATA**

INCORPORATED

1000 WIND PROSPECT ROAD, SUITE 200, WEST HAVEN, CT 06611

TEL: 203-398-1234 FAX: 203-398-1235

WWW.ZAPATAINC.COM

WIND PROSPECT CONNECTICUT

SITE PLAN WITH AERIAL IMAGERY

SHEET IDENTIFICATION

**C-002**

**BNE Energy Inc.**  
 Producer of green clean energy





D  
C  
B  
A

**GRADING NOTES:**

1. DISCREPANCIES SHOULD BE NOTED AND GUIDANCE OBTAINED FROM THE ENGINEER PRIOR TO CONTRACTING WORK.
2. GENERAL CONTRACTOR IS RESPONSIBLE FOR LOCATING AND AVOIDING ALL EXISTING UNDERGROUND UTILITIES.
3. GENERAL CONTRACTOR TO MONITOR STORM WATER RUNOFF DURING AND AFTER CONSTRUCTION TO ENSURE PROPER DRAINAGE.
4. ALL GRADES SHOWN ON PLANS TO BE FIELD-VERIFIED BY THE CONTRACTOR PRIOR TO CONSTRUCTION. SHOULD ANY DISCREPANCIES EXIST, NOTIFY THE ENGINEER PRIOR TO CONSTRUCTION.
5. ALL SURFACES SHALL HAVE A SLOPE AS INDICATED ON DRAWINGS.
6. GENERAL CONTRACTOR TO ENSURE POSITIVE DRAINAGE AWAY FROM TOWER PADS.
7. MASS GRADING WILL NOT BE CONDUCTED ON THIS SITE.
8. ALL EROSION CONTROL STRUCTURES TO BE INSTALLED PRIOR TO CONSTRUCTION.
9. CONTRACTOR IS RESPONSIBLE FOR PLACING BARRICADES, USING FLAG MEN, ETC. AS NECESSARY TO INSURE SAFETY TO THE PUBLIC.
10. ALL PAVEMENT CUTS, CONCRETE OR ASPHALT, ARE TO BE REPLACED ACCORDING TO STANDARDS OF THE CONNECTICUT DEPARTMENT OF TRANSPORTATION.
11. SHORING WILL BE ACCORDING TO OSHA TRENCHING STANDARDS PART 1926, SUBPART P, OR AS AMENDED.

Area 1 ≈ 5.5 AC  
 Area 2 ≈ 7.0 AC  
 Area 3 ≈ 6.5 AC  
 Area 4 ≈ 49.0 AC



**LEGEND**

	C P	CULVERT PIPE
		DITCH LINE
		EXISTING TOPO
		NEW TOPO
		WETLAND LIMITS
		VEGETATION
		POST CONSTRUCTION VEGETATION LINE
		COMPACTED EARTH
		WETLAND
		GRAVEL
		LAYDOWN AREA

THIS PROJECT WILL HAVE NO TEMPORARY DIRECT WETLAND IMPACT. APPROPRIATE MITIGATION PROCEDURES AND REQUIRED PERMITS WILL BE OBTAINED PRIOR TO CONSTRUCTION.

**BNE Energy, Inc.**  
 Producer of green clean energy



MARK	DESCRIPTION	DATE	APPR.
1	CONNECTICUT SITING COUNCIL SUBMISSION	11-04-10	TJA

DESIGNED BY:	DATE:	11-04-10
DRAWN BY:	DATE:	11-04-10
SUBMITTED BY:	DATE:	11-04-10
FILE NAME:	DATE:	11-04-10
FILE NUMBER:	DATE:	11-04-10
FILE NUMBER:	DATE:	11-04-10



WIND PROSPECT  
 CONNECTICUT  
 GRADING PLAN

SHEET IDENTIFICATION  
**C-300**



Appendix E  
**CONSTRUCTION RECORDS**

During the construction of the project, a log should be kept that documents the specific activities, relative to this plan, that happen on the site. This should include when BMPs (controls) are installed and when construction of facilities is initiated.



Appendix F  
**INSPECTION AND MAINTENANCE RECORDS**

**INSPECTOR CERTIFICATION**

Project:	Wind Prospect
Project Location:	178 New Haven Road Prospect, Connecticut
Contractor:	
Address:	
Phone:	
Fax:	

**CONSTRUCTION INSPECTION & MAINTENANCE LOG**

Date	Activity	Description	(1) Report No.
	<input type="checkbox"/> Inspection <input type="checkbox"/> Maintenance	By: _____	
	<input type="checkbox"/> Inspection <input type="checkbox"/> Maintenance	By: _____	
	<input type="checkbox"/> Inspection <input type="checkbox"/> Maintenance	By: _____	
	<input type="checkbox"/> Inspection <input type="checkbox"/> Maintenance	By: _____	
	<input type="checkbox"/> Inspection <input type="checkbox"/> Maintenance	By: _____	
	<input type="checkbox"/> Inspection <input type="checkbox"/> Maintenance	By: _____	
	<input type="checkbox"/> Inspection <input type="checkbox"/> Maintenance	By: _____	
	<input type="checkbox"/> Inspection <input type="checkbox"/> Maintenance	By: _____	
	<input type="checkbox"/> Inspection <input type="checkbox"/> Maintenance	By: _____	
	<input type="checkbox"/> Inspection <input type="checkbox"/> Maintenance	By: _____	

**CONSTRUCTION SITE INSPECTION REPORT**

General Information				
Project Name:	Wind Prospect			
Location:	178 New Haven Road Prospect, Connecticut			
CT DEP Tracking No.		(1) Report No.		
Date of Inspection:		Start / End Time:		
Inspector's Name(s):				
Inspector's Title(s):				
Inspector's Contact Information:				
Describe present phase of construction:				
Type of Inspection:				
<input type="checkbox"/> Regular <input type="checkbox"/> Pre-storm event <input type="checkbox"/> During storm event <input type="checkbox"/> Post-storm event				
Weather Information				
Has it rained since the last inspection?				
<input type="checkbox"/> Yes <input type="checkbox"/> No				
If yes, provide:				
Storm Start Date & Time:	Storm Duration (hrs):	Approximate Rainfall (in):		
Weather at time of this inspection?				
Discharge Information (A)				
Do you suspect that discharges may have occurred since the last inspection?				
<input type="checkbox"/> Yes <input type="checkbox"/> No				
Are there any discharges at the time of inspection?				
<input type="checkbox"/> Yes <input type="checkbox"/> No				
Describe location of any discharges from the site:				

**SITE-SPECIFIC BMPs**

(B)	BMP Description	BMP Installed and Operating Properly?	Corrective Action Needed	Date for corrective action / responsible party
1		<input type="checkbox"/> Yes <input type="checkbox"/> No		
2		<input type="checkbox"/> Yes <input type="checkbox"/> No		
3		<input type="checkbox"/> Yes <input type="checkbox"/> No		
4		<input type="checkbox"/> Yes <input type="checkbox"/> No		
5		<input type="checkbox"/> Yes <input type="checkbox"/> No		
6		<input type="checkbox"/> Yes <input type="checkbox"/> No		
7		<input type="checkbox"/> Yes <input type="checkbox"/> No		
8		<input type="checkbox"/> Yes <input type="checkbox"/> No		
9		<input type="checkbox"/> Yes <input type="checkbox"/> No		
10		<input type="checkbox"/> Yes <input type="checkbox"/> No		
11		<input type="checkbox"/> Yes <input type="checkbox"/> No		
12		<input type="checkbox"/> Yes <input type="checkbox"/> No		
13		<input type="checkbox"/> Yes <input type="checkbox"/> No		
14		<input type="checkbox"/> Yes <input type="checkbox"/> No		
15		<input type="checkbox"/> Yes <input type="checkbox"/> No		
16		<input type="checkbox"/> Yes <input type="checkbox"/> No		
17		<input type="checkbox"/> Yes <input type="checkbox"/> No		
18		<input type="checkbox"/> Yes <input type="checkbox"/> No		
19		<input type="checkbox"/> Yes <input type="checkbox"/> No		

**OVERALL SITE ISSUES**

(C)	BMP/activity	Implemented?	Maintained?	Corrective Action	Date for corrective action/responsible person
1	Are all slopes and disturbed areas not actively being worked properly stabilized?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No		
2	Are natural resource areas (e.g., streams, wetlands, mature trees, etc.) protected with barriers or similar BMPs?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No		
3	Are perimeter controls and sediment barriers adequately installed (keyed into substrate) and maintained?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No		
4	Are discharge points and receiving waters free of sediment deposits?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No		
5	Are storm drain inlets properly protected?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No		
6	Is there evidence of sediment being tracked into the street?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No		
7	Is trash/litter from work areas collected and placed in covered	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No		

(C)	BMP/activity	Implemented?	Maintained?	Corrective Action	Date for corrective action/responsible person
	dumpsters?				
8	Are washout facilities (e.g., paint, stucco, concrete) available, clearly marked, and maintained?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No		
9	Are vehicle and equipment fueling, cleaning, and maintenance areas free of spills, leaks, or any other deleterious material?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No		
10	Are materials that are potential stormwater contaminants stored inside or under cover?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No		
11	Are non-stormwater discharges (e.g., wash water, dewatering) properly controlled?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No		
12	(Other)	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No		

(C)	BMP/activity	Implemented?	Maintained?	Corrective Action	Date for corrective action/responsible person
13	(Other)	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No		

**GENERAL INSPECTION COMMENTS AND EXPLANATION**

General Inspection Comments (D)
Is other descriptive information attached to this inspection report? <input type="checkbox"/> Yes <input type="checkbox"/> No

Plan Information (E)
Were all current plan BMP's in place at the time of inspection? <input type="checkbox"/> Yes <input type="checkbox"/> No
Are additional BMP's required? <input type="checkbox"/> Yes <input type="checkbox"/> No
Does the plan need to be updated? <input type="checkbox"/> Yes <input type="checkbox"/> No
Explanation of additional BMP and Plan update requirements:

**Certification statement:**

I certify that I have thoroughly and completely reviewed the Stormwater Pollution Control Plan for the site. I further certify, based on such review and in my professional judgment, that the Stormwater Pollution Control Plan has been prepared in accordance with the Connecticut Guidelines for Soil Erosion and Sediment Control, as amended, and the conditions for the General Permit for the Discharge of Stormwater and Dewatering Wastewaters from Construction Activities issued on October 1, 2002 (or as reissued or modified), and the controls required for such Plan are appropriate for the site. I am aware that there are significant penalties for false statements in this certification, including the possibility of fine and imprisonment for knowingly making false statements.

Name: \_\_\_\_\_

(Please print)

Signature: \_\_\_\_\_

Title: \_\_\_\_\_ Date: \_\_\_\_\_

.

**CONSTRUCTION SITE MAINTENANCE REPORT**

General Information			
Project Name:	Wind Prospect		
Location:	178 New Haven Road Prospect, Connecticut		
CT DEP Tracking No.:		(1) Report No.	
Date of Maintenance:	Start / End Time:		
Describe present phase of construction:			
Type of Maintenance: <input type="checkbox"/> Regular <input type="checkbox"/> Pre-storm event <input type="checkbox"/> Post-storm event <input type="checkbox"/> Plan Update			
Maintenance Information			
Inspection Report Reference (No., Item)	Maintenance performed:		
Performed by:			
Inspection Report Reference (No., Item)	Maintenance performed:		
Performed by:			
Inspection Report Reference (No., Item)	Maintenance performed:		
Performed by:			
Inspection Report Reference (No., Item)	Maintenance performed:		
Performed by:			
Inspection Report Reference (No., Item)	Maintenance performed:		
Performed by:			

Inspection Report Reference (No., Item)	Maintenance performed:
Performed by:	
Inspection Report Reference (No., Item)	Maintenance performed:
Performed by:	
Inspection Report Reference (No., Item)	Maintenance performed:
Performed by:	
Inspection Report Reference (No., Item)	Maintenance performed:
Performed by:	
Inspection Report Reference (No., Item)	Maintenance performed:
Performed by:	
Inspection Report Reference (No., Item)	Maintenance performed:
Performed by:	
Inspection Report Reference (No., Item)	Maintenance performed:
Performed by:	
Inspection Report Reference (No., Item)	Maintenance performed:
Performed by:	

**Certification statement:**

I certify that I have thoroughly and completely reviewed the Stormwater Pollution Control Plan for the site. I further certify, based on such review and in my professional judgment, that the Stormwater Pollution Control Plan has been prepared in accordance with the Connecticut Guidelines for Soil Erosion and Sediment Control, as amended, and the conditions for the General Permit for the Discharge of Stormwater and Dewatering Wastewaters from Construction Activities issued on October 1, 2002 (or as reissued or modified), and the controls required for such Plan are appropriate for the site. I am aware that there are significant penalties for false statements in this certification, including the possibility of fine and imprisonment for knowingly making false statements.

Name: \_\_\_\_\_

Signature: \_\_\_\_\_

Title: \_\_\_\_\_ Date: \_\_\_\_\_

Appendix G  
**HAZARDOUS MATERIAL OR OIL SPILL RECORDS**

**HAZARDOUS SUBSTANCE/OIL SPILL DISCHARGE EVENT**

General Information			
Project Name:	Wind Prospect		
Location:	178 New Haven Road Prospect, Connecticut		
CT DEP Tracking No.:		(2) Discharge Report No.	
Date of Event:		Time of Event:	
Responsible Party:			
Substance Discharged:			
Description of Event			
Is other descriptive information attached to this inspection report?			
<input type="checkbox"/> Yes <input type="checkbox"/> No			
Control and Containment Measures Implemented			

Counter Measures Proposed
Does the SWPPP need to be updated? <input type="checkbox"/> Yes <input type="checkbox"/> No
Explanation of additional BMP and SWPPP update requirements:

**Certification statement:**

I certify that I have thoroughly and completely reviewed the Stormwater Pollution Control Plan for the site. I further certify, based on such review and in my professional judgment, that the Stormwater Pollution Control Plan has been prepared in accordance with the Connecticut Guidelines for Soil Erosion and Sediment Control, as amended, and the conditions for the General Permit for the Discharge of Stormwater and Dewatering Wastewaters from Construction Activities issued on October 1, 2002 (or as reissued or modified), and the controls required for such Plan are appropriate for the site. I am aware that there are significant penalties for false statements in this certification, including the possibility of fine and imprisonment for knowingly making false statements.

Name: \_\_\_\_\_

Signature: \_\_\_\_\_

Company: \_\_\_\_\_

Title: \_\_\_\_\_      Date: \_\_\_\_\_

Appendix H  
**UPDATE RECORDS**

**PLAN UPDATE DESCRIPTION**

General Information			
Project Name:	Wind Prospect		
Location:	178 New Haven Road Prospect, Connecticut		
CT DEP Tracking No.		Revision No.	
Section:		Date:	
Description of Revision			
Reason for Revision			
Revision Requested By: <input type="checkbox"/> Inspection <input type="checkbox"/> Maintenance <input type="checkbox"/> Agency Inspection <input type="checkbox"/> Other:			

**PLAN UPDATE LOG**

Revision No.	Description -		
Section:	Date of Revision :		
By:			
Revision No.	Description -		
Section:	Date of Revision :		
By:			

Revision No.	Description -
Section:	Date of Revision : <input style="width: 150px;" type="text"/>
By:	
Revision No.	Description -
Section:	Date of Revision : <input style="width: 150px;" type="text"/>
By:	
Revision No.	Description -
Section:	Date of Revision : <input style="width: 150px;" type="text"/>
By:	

**Certification statement:**

I certify that I have thoroughly and completely reviewed the Stormwater Pollution Control Plan for the site. I further certify, based on such review and in my professional judgment, that the Stormwater Pollution Control Plan has been prepared in accordance with the Connecticut Guidelines for Soil Erosion and Sediment Control, as amended, and the conditions for the General Permit for the Discharge of Stormwater and Dewatering Wastewaters from Construction Activities issued on October 1, 2002 (or as reissued or modified), and the controls required for such Plan are appropriate for the site. I am aware that there are significant penalties for false statements in this certification, including the possibility of fine and imprisonment for knowingly making false statements.

Name: \_\_\_\_\_

Signature: \_\_\_\_\_

Company: \_\_\_\_\_

Title: \_\_\_\_\_ Date: \_\_\_\_\_

Appendix I  
**CT DEP NOTICE OF TERMINATION (NOT)**



## General Permit for the Discharge of Stormwater and Dewatering Wastewaters from Construction Activities

### Notice of Termination Form

Please complete and submit this form in accordance with the general permit (DEP-PED-GP-015) in order to ensure the proper handling of your termination. Print or type unless otherwise noted.

**Note:** Ensure that for commercial and industrial facilities, registrations under the *General Permit for the Discharge of Stormwater Associated with Industrial Activity* (DEP-PED-GP-014) or the *General Permit for the Discharge of Stormwater from Commercial Activities* (DEP-PED-GP-004) have been filed where applicable. For questions about the applicability of these general permits, please call the Department at 860-424-3018.

#### Part I: Registrant Information

1. Permit number: <b>GSN</b>			
2. Fill in the name of the registrant(s) as indicated on the registration certificate: Registrant:			
3. Site Address: City/Town: _____ State: _____ Zip Code: _____			
4. Date all storm drainage structures were cleaned of construction sediment: Date of Completion of Construction: _____ Date of Last Inspection (must be at least three months after final stabilization pursuant to Section 6(b)(6)(D) of the general permit): _____			
5. Check the post-construction activities at the site (check all that apply):			
<input type="checkbox"/> Industrial	<input type="checkbox"/> Residential	<input type="checkbox"/> Commercial	<input type="checkbox"/> Capped Landfill
<input type="checkbox"/> Other (describe): _____			

#### Part II: Certification

<p>"I have personally examined and am familiar with the information submitted in this document and all attachments thereto, and I certify that, based on reasonable investigation, including my inquiry of those individuals responsible for obtaining the information, the submitted information is true, accurate and complete to the best of my knowledge and belief. I understand that a false statement made in this document or its attachments may be punishable as a criminal offense, in accordance with Section 22a-6 of the Connecticut General Statutes, pursuant to Section 53a-157b of the Connecticut General Statutes, and in accordance with any other applicable statute."</p>	
<p>_____ Signature of Permittee</p>	<p>_____ Date</p>
<p>_____ Name of Permittee (print or type)</p>	<p>_____ Title (if applicable)</p>

**Note:** Please submit this Notice of Termination Form to:  
**STORMWATER PERMIT COORDINATOR  
 BUREAU OF WATER MANAGEMENT  
 DEPARTMENT OF ENVIRONMENTAL PROTECTION  
 79 ELM STREET  
 HARTFORD, CT 06106-5127**


Appendix J

**CONNECTICUT GENERAL PERMIT FOR THE DISCHARGE OF  
STORMWATER AND DEWATERING WASTEWATERS ASSOCIATED  
WITH CONSTRUCTION ACTIVITIES (DEP-PED-GP-015)**



STATE OF CONNECTICUT  
DEPARTMENT OF ENVIRONMENTAL PROTECTION  
BUREAU OF MATERIALS MANAGEMENT & COMPLIANCE  
ASSURANCE  
WATER PERMITTING & ENFORCEMENT DIVISION  
860-424-3018

## **General Permit for the Discharge of Stormwater and Dewatering Wastewaters Associated with Construction Activities**



Issuance Date: April 9, 2010  
Expiration Date: October 1, 2011

Printed on recycled paper

## General Permit for Discharge of Stormwater and Dewatering Wastewaters from Construction Activities

### Table of Contents

<b>Section 1.</b>	<b>Authority.....</b>	<b>3</b>
<b>Section 2.</b>	<b>Definitions.....</b>	<b>3</b>
<b>Section 3.</b>	<b>Authorization Under This General Permit .....</b>	<b>5</b>
	(a) Eligible Activities .....	5
	(b) Requirements for Authorization .....	5
	(c) Registration .....	6
	(d) Small Construction.....	6
	(e) Geographic Area .....	6
	(f) Effective Date and Expiration Date of this General Permit.....	7
	(g) Effective Date of Authorization.....	7
	(h) Revocation of an Individual Permit.....	7
	(i) Issuance of an Individual Permit.....	7
<b>Section 4.</b>	<b>Registration Requirements .....</b>	<b>7</b>
	(a) Who Must File a Registration .....	7
	(b) Scope of Registration.....	7
	(c) Contents of Registration .....	8
	(d) Where to File a Registration .....	10
	(e) Additional Information .....	10
	(f) Additional Notification .....	10
	(g) Action by Commissioner .....	11
<b>Section 5.</b>	<b>Termination Requirements.....</b>	<b>11</b>
	(a) Notice of Termination.....	11
	(b) Termination Form .....	11
	(c) Where to File a Termination Form .....	12
<b>Section 6.</b>	<b>Conditions of this General Permit.....</b>	<b>12</b>
	(a) Conditions Applicable to Certain Discharges.....	12
	(b) Stormwater Pollution Control Plans .....	12
	(c) Reporting and Record Keeping Requirements .....	20
	(d) Regulations of Connecticut State Agencies Incorporated into this General Permit .....	21
	(e) Reliance on Registration .....	21
	(f) Duty to Correct and Report Violations .....	21
	(g) Duty to Provide Information.....	22
	(h) Certification of Documents.....	22
	(i) Date of Filing .....	22
	(j) False Statements.....	22
	(k) Correction of Inaccuracies .....	22
	(l) Transfer of Authorization .....	23

<b>Section 6. Conditions of this General Permit (continued)</b> .....	<b>12</b>
(m) Other Applicable Law .....	23
(n) Other Rights .....	23
<b>Section 7. Commissioner's Powers</b> .....	<b>23</b>
(a) Abatement of Violations .....	23
(b) General Permit Revocation, Suspension, or Modification .....	23
(c) Filing of an Individual Application .....	24

## General Permit for the Discharge of Stormwater and Dewatering Wastewaters from Construction Activities

### Section 1. Authority

This general permit is issued under the authority of Section 22a-430b of Connecticut General Statutes.

### Section 2. Definitions

The definitions of terms used in this general permit shall be the same as the definitions contained in Section 22a-423 of the Connecticut General Statutes and Section 22a-430-3(a) of the Regulations of Connecticut State Agencies. As used in this general permit, the following definitions shall apply:

“Authorized activity” means any activity authorized under this general permit.

“Coastal area” means coastal area as defined in Section 22a-93(5) of the Connecticut General Statutes.

“Coastal waters” means coastal waters as defined in Section 22a-29 of the Connecticut General Statutes.

“Commissioner” means commissioner as defined in Section 22a-2(b) of the Connecticut General Statutes.

“Construction activities” means activities including but not limited to clearing and grubbing, grading, excavation, and dewatering.

“Department” means the department of environmental protection.

“Developer” means a person who or municipality which is responsible, either solely or through contract, for the design and construction of a project site.

“Dewatering wastewater” means wastewater generated from the lowering of the groundwater table, the pumping of accumulated stormwater from an excavation, or the pumping of surface water from a cofferdam, or pumping of other surface water that has been diverted into a construction site.

“Disturbance” means the execution of any of the construction activities defined above.

“Erosion” means the detachment and movement of soil or rock fragments by water, wind, ice and gravity.

“Fresh-tidal wetland” means a tidal wetland with an average salinity level of less than 0.5 parts per thousand.

“*Guidelines*” means the Connecticut Guidelines for Soil Erosion and Sediment Control, as amended, or as may be amended, established pursuant to Section 22a-328 of the Connecticut General Statutes.

“*High tide line*” means high tide line as defined in Section 22a-359(c) of the Connecticut General Statutes.

“*Individual permit*” means a permit issued to a named permittee under Section 22a-430 of the Connecticut General Statutes.

“*Inland wetland*” means wetlands as defined in Section 22a-38 of the Connecticut General Statutes.

“*Municipal separate storm sewer*” means conveyances for stormwater (including roads with drainage systems, municipal streets, catch basins, curbs, gutters, ditches, man-made channels or storm drains) owned or operated by any municipality and discharging directly to surface waters of the state.

“*Municipality*” means a city, town or borough of the state.

“*Permittee*” means any person who or municipality which initiates, creates or maintains a discharge in accordance with Section 3 of this general permit.

“*Person*” means person as defined in Section 22a-423 of the Connecticut General Statutes.

“*Point Source*” means any discernible, confined and discrete conveyance, including but not limited to, any pipe, ditch, channel, tunnel, conduit, well, discrete fissure, container, rolling stock, concentrated animal feeding operation, landfill leachate collection system, vessel or other floating craft from which pollutants are or may be discharged.

“*Registrant*” means a person who or municipality which files a registration.

“*Registration*” means a registration form filed with the commissioner pursuant to Section 4 of this general permit.

“*Retain*” means to permanently hold on-site with no subsequent point-source release as in a detention system where there is a temporary holding or delaying of the delivery of stormwater downstream.

“*Sediment*” means solid material, either mineral or organic, that is in suspension, is transported, or has been moved from its site of origin by erosion.

“*Site*” means geographically contiguous land or water on which a authorized activity takes place or on which an activity for which authorization is sought under this general permit is proposed to take place. Non-contiguous land or water owned by the same person and connected by a right-of-way, which such person controls, and to which the public does not have access shall be deemed the same site.

“*Soil*” means any unconsolidated mineral and organic material of any origin.

**(f) *Effective Date and Expiration Date of this General Permit***

The modification of this general permit is **effective on April 9, 2010, and expires on October 1, 2011.**

**(g) *Effective Date of Authorization***

Any activity is authorized by this general permit on the date the general permit becomes effective or on the date the activity is initiated, whichever is later.

**(h) *Revocation of an Individual Permit***

If an activity is eligible for authorization under this general permit and such activity is presently authorized by an individual permit, the existing individual permit may be revoked by the commissioner upon a written request by the permittee. If the commissioner revokes such individual permit in writing, such revocation shall take effect on the effective date of authorization of such activity under this general permit.

**(i) *Issuance of an Individual Permit***

If the commissioner issues an individual permit under Section 22a-430 of the Connecticut General Statutes, authorizing an activity authorized by this general permit, this general permit shall cease to authorize that activity beginning on the date such individual permit is issued.

**Section 4. Registration Requirements**

**(a) *Who Must File a Registration***

With the exception noted below or in Section 3(d) of this general permit, any person who or municipality which initiates, creates, originates or maintains a discharge described in Section 3(a) of this general permit shall file with the commissioner a registration form that meets the requirements of Section 4 of this general permit along with the applicable fee at least thirty (30) days before the initiation of construction activities.

If a site has been previously registered under the General Permit for the Discharge of Stormwater and Dewatering Wastewaters from Construction Activities issued October 1, 1997 or October 1, 2002 and modified April 8, 2004, the permittee does *not* need to submit a new registration under this general permit, unless the ownership of the site has been transferred.

If the site for which a registration is submitted under this permit is owned by one person or municipality but is leased or, in some other way, the legal responsibility of another person or municipality (the developer), the developer is responsible for submitting the registration required by this permit. The registrant is responsible for compliance with all conditions of this permit.

**(b) *Scope of Registration***

A registrant shall register on one registration form only those discharges that are operated by such permittee on one site.

(c) **Contents of Registration**

(1) Fees

- (A) The registration fee of \$625.00 shall be submitted with a registration form, provided that the registration fee for a municipality shall be \$312.50. A registration shall not be deemed complete and no activity shall be authorized by this general permit (with the exception of activities previously registered under the general permit issued October 1, 1997 or October 1, 2002 and modified April 8, 2004), unless the registration fee has been paid in full.
- (B) Registrants required to submit a stormwater pollution control plan (Plan) in accordance with Section 6(b)(3)(C) of this permit shall pay an additional plan review fee of \$625.00 with the submittal of the Plan, the registration form and registration fee, provided that the plan review fee for a municipality shall be \$312.50.
- (C) The registration fee and plan review fee shall be paid by check or money order payable to the **Department of Environmental Protection**.
- (D) The registration fee and plan review fee are non-refundable.

(2) Registration Form

A registration shall be filed on forms prescribed and provided by the commissioner and shall include the following:

- (A) Legal name, address, and telephone number of the registrant. If the registrant is a person (as defined in Section 2) transacting business in Connecticut and is registered with the Connecticut Secretary of the State, provide the exact name as registered with the Connecticut Secretary of the State.
- (B) Legal name, address and telephone number of the owner of the property on which the activity will take place.
- (C) Legal name, address and telephone number of the primary contact for departmental correspondence and inquiries, if different from the registrant.
- (D) Legal name, address and telephone number of the developer of the property on which the subject activity is to take place.
- (E) Legal name, address and daytime and off-hours telephone numbers of the general contractor or other representative, if different from the developer.
- (F) Legal name, address and telephone number of any consultant(s) or engineer(s) retained by the permittee to prepare the registration and Stormwater Pollution Control Plan.
- (G) Location address or description of the site with respect to which the registration is submitted.

- (H) The estimated duration of the construction activity.
- (I) A brief description of the construction activity, including, but not limited to:
  - (i) Number of acres disturbed.
  - (ii) Assurance that construction is in accordance with the Guidelines and local erosion and sediment control ordinances.
  - (iii) A determination of whether or not a coastal consistency review is necessary for the activity.
  - (iv) Assurance that there are no endangered or threatened species suspected or known to be impacted by the activity.
- (J) A brief description of the stormwater discharge, including:
  - (i) The name of the municipal separate storm sewer system or immediate surface water body or wetland to which the stormwater runoff discharges, and whether or not the site discharges within 500 feet of a tidal wetland.
  - (ii) The name of the watershed or nearest waterbody to which the site discharges.
- (K) An 8 ½" by 11" copy of the relevant portion or a full-sized original of a United States Geological Survey (USGS) quadrangle map, with a scale of 1:24,000, showing the exact location of the site and the area within a one mile radius of the site. Identify the quadrangle name on such copy.
- (L) For all sites that will disturb 10 acres or more (regardless of phasing), a copy of the Stormwater Pollution Control Plan shall be submitted (with the \$625.00 plan review fee) in accordance with Section 6(b)(3)(C) of this general permit.
- (M) The signature of the registrant and of the individual or individuals responsible for actually preparing the registration, each of whom shall certify in writing as follows:

"I have personally examined and am familiar with the information submitted in this document and all attachments thereto, and I certify that, based on reasonable investigation, including my inquiry of those individuals responsible for obtaining the information, the submitted information is true, accurate and complete to the best of my knowledge and belief. I certify that this permit registration is on complete and accurate forms as prescribed by the commissioner without alteration of the text. I understand that a false statement made in the submitted information may be punishable as a criminal offense, in accordance with Section 22a-6 of the Connecticut General Statutes, pursuant to Section 53a-157b of the

Connecticut General Statutes, and in accordance with any other applicable statute.

I also certify under penalty of law that I have read and understand all conditions of the General Permit for the Discharge of Stormwater and Dewatering Wastewaters from Construction Activities issued on October 1, 2002 (or as reissued or modified), that all conditions for eligibility for authorization under the general permit are met, all terms and conditions of the general permit are being met for all discharges which have been initiated and are the subject of this registration, and that a system is in place to ensure that all terms and conditions of this general permit will continue to be met for all discharges authorized by this general permit at the site. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowingly making false statements.”

- (N) The following certification must be signed by a professional engineer, licensed to practice in Connecticut:

“I certify that I have thoroughly and completely reviewed the Stormwater Pollution Control Plan for the site. I further certify, based on such review and on my professional judgment, that the Stormwater Pollution Control Plan has been prepared in accordance with the Connecticut Guidelines for Soil Erosion and Sediment Control, as amended, and the conditions for the General Permit for the Discharge of Stormwater and Dewatering Wastewaters from Construction Activities issued on October 1, 2002 (or as reissued or modified), and the controls required for such Plan are appropriate for the site. I am aware that there are significant penalties for false statements in this certification, including the possibility of fine and imprisonment for knowingly making false statements.”

**(d) *Where to File a Registration***

A registration shall be filed with the commissioner at the following address:

CENTRAL PERMIT PROCESSING UNIT  
DEPARTMENT OF ENVIRONMENTAL PROTECTION  
79 ELM STREET  
HARTFORD, CT 06106-5127

**(e) *Additional Information***

The commissioner may require a registrant to submit additional information that the commissioner reasonably deems necessary to evaluate the consistency of the subject activity with the requirements for authorization under this general permit.

**(f) *Additional Notification***

For discharges through a municipal separate storm sewer system authorized by this general permit, a copy of the registration shall also be submitted to the owner and operator of that system.

For discharges within a public drinking water supply watershed or aquifer area, a copy of the registration and the Plan described in Section 6(b) of this general permit shall be submitted to the water company.

In addition, a copy of this registration and the Plan shall be available upon request to the local wetlands agency or its equivalent, or its duly authorized agent.

**(g) Action by Commissioner**

- (1) The commissioner may reject without prejudice a registration if he determines that it does not satisfy the requirements of Section 4(c) of this general permit or more than 30 days have elapsed since the commissioner requested that the registrant submit additional information or the required fee and the registrant has not submitted such information or fee. Any registration refiled after such a rejection shall be accompanied by the fee specified in Section 4(c)(1) of this general permit.
- (2) The commissioner may disapprove a registration if he finds that the subject activity is inconsistent with the requirements for authorization under Section 3(b) of this general permit, or for any other reason provided by law.
- (3) Disapproval of a registration under this subsection shall constitute notice to the registrant that the subject activity must be authorized under an individual permit.
- (4) Rejection or disapproval of a registration shall be in writing.

**Section 5. Termination Requirements**

**(a) Notice of Termination**

At the completion of a construction project registered pursuant to Section 4 of this general permit, a Notice of Termination must be filed with the commissioner. A project shall be considered complete after the site has been stabilized for at least three months following the cessation of construction activities. A site is not considered stabilized until there is no active erosion or sedimentation present and no disturbed areas remain exposed.

**(b) Termination Form**

A termination notice shall be filed on forms prescribed and provided by the commissioner and shall include the following:

- (1) The permit number as provided to the permittee on the permit certificate.
- (2) The name of the registrant as reported on the general permit registration form (DEP-PED-REG-015).
- (3) The address of the completed construction site.

- (4) The date all storm drainage structures were cleaned of construction debris pursuant to Section 6(b)(6)(C)(iv) of this general permit, the date of completion of construction, and the date of the final inspections pursuant to Section 6(b)(6)(D) of this general permit.
- (5) A description of the post-construction activities at the site.
- (6) Signature of the permittee.

**(c) *Where to File a Termination Form***

A termination form shall be filed with the commissioner at the following address:

WATER PERMITTING & ENFORCEMENT DIVISION  
BUREAU OF MATERIALS MANAGEMENT & COMPLIANCE ASSURANCE  
DEPARTMENT OF ENVIRONMENTAL PROTECTION  
79 ELM STREET  
HARTFORD, CT 06106-5127

**Section 6. Conditions of this General Permit**

The permittee shall at all times continue to meet the requirements for authorization set forth in Section 3 of this general permit. In addition, a permittee shall assure that authorized activities are conducted in accordance with the following conditions:

**(a) *Conditions Applicable to Certain Discharges***

- (1) Any person who or municipality that discharges stormwater into coastal tidal waters for which a permit is required under either the Structures and Dredging Act in accordance with Section 22a-361 of the Connecticut General Statutes or the Tidal Wetlands Act in accordance with Section 22a-32 of the Connecticut General Statutes, shall obtain such permit(s) from the commissioner. A tidal wetland permit is required for the placement of any sediment upon tidal wetland, whether it is deposited directly or indirectly.
- (2) Any site which has a post-construction stormwater discharge that is located less than 500 feet from a tidal wetlands which is not a fresh-tidal wetland, shall discharge such stormwater through a system designed to retain the volume of stormwater runoff generated by 1 inch of rainfall on the site.

**(b) *Stormwater Pollution Control Plan***

A registrant shall develop a Stormwater Pollution Control Plan ("Plan") for each site authorized by this general permit. Once the construction activity begins, the permittee shall perform all actions required by such Plan and shall maintain compliance with the Plan thereafter. The Plan shall be designed to address two components of stormwater pollution: (1) pollution caused by soil erosion and sedimentation during and after construction; and (2) stormwater pollution caused by use of the site after construction is completed, including, but not limited to, parking lots, roadways and the maintenance of grassed areas.

(1) Development of Plan

- (A) The registrant shall develop a Plan for the site. Plans shall be prepared in accordance with sound engineering practices. The Plan shall ensure and demonstrate compliance with the Guidelines.
- (B) For any stormwater discharges that were permitted under the General Permit for the Discharge of Stormwater and Dewatering Wastewaters from Construction Activities issued October 1, 1997 or October 1, 2002 and modified April 8, 2004, the existing Plan shall be updated in accordance with subsection (b)(6) of this section. The permittee shall maintain compliance with such Plan thereafter.

(2) Deadlines for Plan Preparation and Compliance

For construction activities authorized by this general permit that are initiated after the date of issuance of this general permit, the registrant shall prepare the Plan no later than thirty days before the date of initiation of the construction activity.

(3) Signature and Plan Review

- (A) The Plan shall be signed by the registrant in accordance with Section 6(h) of this general permit. The Plan shall be certified by all contractors and subcontractors in accordance with subsection (b)(6)(E) of this section.
- (B) The registrant shall provide a copy of the Plan, and the registration form required in Section 4 of this general permit to the following persons immediately upon request:
  - (i) the commissioner;
  - (ii) the local agency approving sediment and erosion plans, grading plans, or stormwater management plans, and the local official responsible for enforcement of such plans;
  - (iii) in the case of a stormwater discharge through a municipal separate storm sewer system, the municipal operator of the system;
  - (iv) in the case of a stormwater discharge located within a public drinking water supply watershed or aquifer area, the water company.

The registrant shall also provide a copy of the Plan to all contractors or developers conducting construction activities on individual lots or buildings within the overall plan of development, regardless of ownership. These additional contractors or developers shall sign the certification in Section 6(b)(6)(E)(ii).

For all registrants or permittees submitting a Plan in accordance with subsection (b)(3)(B)(i) of this section, a plan review fee of \$625.00 shall be submitted with the Plan.

- (C) For construction activities that result in the disturbance of ten or more total acres of land area on a site (regardless of phasing), the Plan shall be submitted to the commissioner no later than thirty days before the initiation of construction activities. Plans shall be submitted in conjunction with the registration submitted in compliance with Section 4 of this general permit.
- (D) The commissioner may notify the registrant at any time that the Plan and/or the site do not meet one or more of the minimum requirements of this permit. Within 7 days of such notice, or such other time as the commissioner may allow, the permittee shall make the required changes to the Plan and perform all actions required by such revised Plan. Within 15 days of such notice, or such other time as the commissioner may allow, the permittee shall submit to the commissioner a written certification that the requested changes have been made and implemented and such other information as the commissioner requires, in accordance with Sections 6(g) and 6(h) of this general permit.

(4) **Keeping Plans Current**

The permittee shall amend the Plan whenever there is a change in contractors or subcontractors at the site, or a change in design, construction, operation, or maintenance at the site which has the potential for the discharge of pollutants to the waters of the state and which has not otherwise been addressed in the Plan or if the actions required by the Plan fail to prevent pollution.

(5) **Failure to Prepare, Maintain or Amend Plan**

In no event shall failure to complete, maintain or update a Plan in accordance with subsections (b)(1) and (b)(4) of this section relieve a permittee of responsibility to implement any actions required to protect the waters of the state and to comply with all conditions of the permit, including but not limited to installation and maintenance of all controls and management measures described in subsection (b)(6)(C) of this section and in the Guidelines.

(6) **Contents of the Plan**

The Plan shall include, at a minimum the following items:

(A) **Site Description**

- (i) A description of the nature of the construction activity;
- (ii) Estimates of the total area of the site and the total area of the site that is expected to be disturbed by construction activities;
- (iii) An estimate, including calculations if any, of the average runoff coefficient of the site after construction activities are completed and existing data describing the soil or the quality of any discharge from the site;

- (iv) A site map indicating drainage patterns and approximate slopes anticipated after major grading activities, areas of soil disturbance, the location of major structural and non-structural controls identified in the Plan, the location of areas where stabilization practices are expected to occur, areas which will be vegetated following construction, surface waters (including inland wetlands, tidal wetlands, and fresh-tidal wetlands), and locations where stormwater is discharged to a surface water (both during and post-construction); and
- (v) The name of the immediate receiving water(s) and the ultimate receiving water(s) of the discharges authorized by this general permit and areal extent of wetland acreage on the site.

(B) Construction Sequencing

Each Plan shall clearly identify the expected sequence of major construction activities on the site, including but not limited to installation of erosion and sediment control measures, clearing, grubbing, grading, cut and fill operations, drainage and utility installation, and paving and stabilization operations. This section shall include an estimated timetable for all activities, which shall be revised in accordance with subsection (4) above as necessary. Wherever possible, the site shall be phased to avoid the disturbance of over five acres at one time. The Plan shall clearly show the limits of disturbance for the entire activity and for each phase. Any Plan that shows a site disturbance of over ten acres total (regardless of phasing) requires submittal of the Plan to the commissioner, in accordance with subsection (b)(3)(C) of this section.

(C) Controls

Each Plan shall include a description of appropriate controls and measures that will be performed at the site to prevent pollution of the waters of the state. The Plan shall clearly describe for each major activity identified in subsection (b)(6)(B) of this section, the appropriate control measures and the timing during the construction process that the measures would be implemented. (For example, perimeter controls for one portion of the site will be installed after the clearing and grubbing necessary for installation of the measure, but before the clearing and grubbing for the remaining portions of the site. Perimeter controls will be actively maintained until final stabilization of those portions of the site upgradient of the perimeter control. Temporary perimeter controls will be removed after final stabilization.) Controls shall be designed in accordance with the Guidelines. Use of controls to comply with subsection (b)(6)(C)(i) of this section that are not included in the Guidelines must be approved by the commissioner or his designated agent. The description of controls shall address the following minimum components:

(i) Erosion and Sediment Controls

1) Stabilization Practices

The Plan shall include a description of interim and permanent stabilization practices, including a schedule for implementing the practices. Site plans shall ensure that existing vegetation is preserved where attainable and that disturbed portions of the site are stabilized. Stabilization practices may include but not be limited to: silt fences, temporary seeding, permanent seeding, mulching, geotextiles, sod stabilization, vegetative buffer strips, protection of trees, preservation of mature vegetation, and other vegetative and non-structural measures as may be identified by the Guidelines. Where construction activities have permanently ceased or have temporarily been suspended for more than seven days, or when final grades are reached in any portion of the site, stabilization practices shall be implemented within three days. Areas that will remain disturbed but inactive for at least thirty days shall receive temporary seeding in accordance with the Guidelines. Areas that will remain disturbed beyond the planting season, shall receive long-term, non-vegetative stabilization sufficient to protect the site through the winter. In all cases, stabilization measures shall be implemented as soon as possible in accordance with the Guidelines. Areas to be graded with slopes steeper than 3:1 (horizontal:vertical) and higher than 15 feet shall be graded with appropriate slope benches in accordance with the Guidelines.

2) Structural Practices

The Plan shall include a description of structural practices to divert flows away from exposed soils, store flows or otherwise limit runoff and the discharge of pollutants from the site. Such practices include but may not be limited to earth dikes (diversions), drainage swales, sediment traps, check dams, subsurface drains, pipe slope drains, level spreaders, storm drain inlet protection, outlet protection, reinforced soil retained systems, gabions, and temporary or permanent sediment basins and chambers. Unless otherwise specifically approved in writing, structural measures shall be installed on upland soils.

At a minimum, for discharge points that serve an area with between 2 and 5 disturbed acres at one time, a sediment basin, sediment trap, or other control as may be defined in the Guidelines for such drainage area, designed in accordance with the Guidelines, shall be designed and installed. All sediment traps or basins shall provide a minimum of 134 cubic yards of water storage per acre drained and shall be maintained until final stabilization of the contributing area. This requirement shall not apply to flows from off-site areas and flows from the

site that are either undisturbed or have undergone final stabilization where such flows are diverted around the sediment trap or basin. Any exceptions must be approved in writing by the commissioner.

For discharge points that serve an area with more than five (5) disturbed acres at one time, a sediment basin designed in accordance with the Guidelines, shall be designed and installed, which basin shall provide a minimum of 134 cubic yards of water storage per acre drained and which basin shall be maintained until final stabilization of the contributing area. This requirement shall not apply to flows from off-site areas and flows from the site that are either undisturbed or have undergone final stabilization where such flows are diverted around the sediment basin. Outlet structures from sedimentation basins shall not encroach upon a wetland. Any exceptions must be approved in writing by the commissioner.

3) Maintenance

Maintenance shall be performed in accordance with the Guidelines, provided that, if additional maintenance is required to protect the waters of the state from pollution, the Plan shall include a description of the procedures to maintain in good and effective operating conditions all erosion and sediment control measures, including vegetation, and all other protective measures identified in the site plan.

(ii) Dewatering Wastewaters

Where feasible and appropriate, dewatering wastewaters shall be infiltrated into the ground. Dewatering wastewaters discharged to surface waters shall be discharged in a manner that minimizes the discoloration of the receiving waters. Each plan shall include a description of the operational and structural practices that will be used to ensure that all dewatering wastewaters will not cause scouring or erosion or contain suspended solids in amounts that could reasonably be expected to cause pollution of waters of the State.

(iii) Post Construction Stormwater Management

Each plan must include a description of measures that will be installed during the construction process to control pollutants in stormwater discharges that will occur after construction operations have been completed. Unless otherwise specifically provided by the commissioner in writing, structural measures shall be placed on upland soils. This general permit only addresses the installation of stormwater management measures, and not the ultimate operation and maintenance of such structures included in such measures after the construction activities have been completed and the site has

undergone final stabilization. The following measures must be implemented:

- 1) For construction activities initiated after October 1, 1992, the permittee shall install post-construction stormwater management measures designed to remove suspended solids and floatables (i.e. oil and grease, other floatable liquids, floatable solids, trash, etc.) from stormwater. A goal of 80 percent removal of total sediment load from the stormwater discharge shall be used in designing and installing stormwater management measures. Such measures may include but are not limited to: stormwater detention structures (including wet ponds); stormwater retention structures; flow attenuation by use of open vegetated swales and natural depressions; infiltration of runoff on-site; vegetated buffer strips; sediment removal chambers or structures; and sequential systems (which combine several practices). Provisions shall be included to address the maintenance of any system installed.
- 2) Velocity dissipation devices shall be placed at discharge locations and along the length of any outfall channel as necessary to provide a non-erosive velocity flow from the structure to a water course so that the natural physical and biological characteristics and functions are maintained and protected (e.g., maintenance of hydrologic conditions, such as the hydrodynamics present prior to the initiation of construction activities).
- 3) Any site which has a post-construction stormwater discharge located less than 500 feet from a tidal wetlands which is not a fresh-tidal wetland, shall discharge such stormwater through a system designed to retain the volume of stormwater runoff generated by 1 inch of rainfall on the site.

(iv) Other Controls

A description of other controls used at the site. The following controls must be implemented:

- 1) Waste Disposal  
A description of best management practices to be performed at the site, which practices shall ensure that no litter, debris, building materials, or similar materials are discharged to waters of the State.
- 2) Off-site vehicle tracking of sediments and the generation of dust shall be minimized.

- 3) All post-construction stormwater structures shall be cleaned of construction sediment and any remaining silt fence shall be removed prior to filing of a termination notice pursuant to Section 5 of this general permit.

(D) Inspection

A description of the inspection procedures that must be addressed and implemented in the following manner:

Qualified personnel (provided by the permittee) shall inspect disturbed areas of the construction activity that have not been finally stabilized, structural control measures, and locations where vehicles enter or exit the site at least once every seven calendar days and within 24 hours of the end of a storm that is 0.1 inches or greater. Where sites have been temporarily or finally stabilized, such inspection shall be conducted at least once every month for three months.

- (i) Disturbed areas and areas used for storage of materials that are exposed to precipitation shall be inspected for evidence of, or the potential for, pollutants entering the drainage system. Erosion and sediment control measures shall be observed to ensure that they are operating correctly. Where discharge locations or points are assessable, they shall be inspected to ascertain whether erosion control measures are effective in preventing significant impacts to receiving waters. Locations where vehicles enter or exit the site shall be inspected for evidence of off-site sediment tracking.
- (ii) Based on the results of the inspection, the description of potential sources and pollution prevention measures identified in the Plan shall be revised as appropriate as soon as practicable after such inspection. Such modifications shall provide for timely implementation of any changes to the site within 24 hours and implementation of any changes to the Plan within 3 calendar days following the inspection. The Plan shall be revised and the site controls updated in accordance with sound engineering practices, the Guidelines, and subsections (4) and (6)(C)(i) 3) of this section.
- (iii) A report summarizing the scope of the inspection, name(s) and qualifications of personnel making the inspection, the date(s) of the inspection, major observations relating to the implementation of the Plan, and actions taken shall be made and retained as part of the Plan for at least three years after the date of inspection. The report shall be signed by the permittee or his/her authorized representative in accordance with the requirements of Section 6(h) of this general permit.

(E) Contractors

- (i) The Plan shall clearly identify each contractor and subcontractor that will perform actions on the site which may reasonably be expected

to cause or have the potential to cause pollution of the waters of the State, and shall include a copy of the certification statement shown below signed by each such contractor and subcontractor. All certifications shall be included in the Plan.

(ii) **Subdivisions**

Where individual lots in a subdivision or other common plan of development are conveyed or otherwise the responsibility of another contractor, those individual lot contractors shall be required to comply with the provisions of this general permit and shall sign the certification statement below regardless of lot size or disturbed area. The permittee shall provide a copy of the Plan to each of these contractors.

(iii) **Certification Statement**

The Plan shall include the following certification signed by each contractor and subcontractor identified in the Plan as described above:

“I certify under penalty of the law that I have read and understand the terms and conditions of the General Permit for the Discharge of Stormwater and Dewatering Wastewaters from Construction Activities. I understand that as a contractor or subcontractor at the site, I am authorized by this general permit, and must comply with the terms and conditions of this permit, including but not limited to the requirements of the Stormwater Pollution Control Plan prepared for the site.”

The certification shall include the name and title of the person providing the signature; the name, address and telephone number of the contracting firm; the address (or other identifying description) of the site; and the date the certification is made.

**(c) Reporting and Record Keeping Requirements**

- (1) The permittee shall retain copies of the Plan and all reports required by this general permit, and records of all data used to complete the registration to be authorized by this general permit, for a period of at least three years from the date that construction at the site is completed unless the commissioner specifies another time period in writing.
- (2) The permittee shall retain an updated copy of the Plan required by this general permit at the construction site from the date construction is initiated at the site until the date construction at the site is completed.
- (3) Upon completion of construction, for sites authorized by the General Permit for the Discharge of Stormwater Associated with Commercial Activity or the General Permit for the Discharge of Stormwater Associated with Industrial Activity, the Plan shall be kept as an appendix to the Stormwater Management

Plan or Stormwater Pollution Prevention Plan (as applicable) for a period of at least three years from the date of completion of construction.

**(d) *Regulations of Connecticut State Agencies Incorporated into this General Permit***

The permittee shall comply with the following Regulations of Connecticut State Agencies which are hereby incorporated into this general permit, as if fully set forth herein:

**(1) Section 22a-430-3:**

- Subsection (b) General - subparagraph (1)(D) and subdivisions (2),(3),(4) and (5)
- Subsection (c) Inspection and Entry
- Subsection (d) Effect of a Permit - subdivisions (1) and (4)
- Subsection (e) Duty to Comply
- Subsection (f) Proper Operation and Maintenance
- Subsection (g) Sludge Disposal
- Subsection (h) Duty to Mitigate
- Subsection (I) Facility Modifications, Notification - subdivisions (1) and (4)
- Subsection (j) Monitoring, Records and Report Requirements - subdivisions (1), (6), (7), (8), (9) and (11) (except subparagraphs (9) (A) (2) and (9) (c))
- Subsection (k) Bypass
- Subsection (m) Effluent Limitation Violations
- Subsection (n) Enforcement
- Subsection (p) Spill Prevention and Control
- Subsection (q) Instrumentation, Alarms, Flow Recorders
- Subsection (r) Equalization

**(2) Section 22a-430-4**

- Subsection (t) Prohibitions
- Subsection (p) Revocation, Denial, Modification
- Appendices

**(e) *Reliance on Registration***

In evaluating the registrant's registration, the commissioner has relied on information provided by the registrant. If such information proves to be false or incomplete, the registrant's authorization may be suspended or revoked in accordance with law, and the commissioner may take any other legal action provided by law.

**(f) *Duty to Correct and Report Violations***

Upon learning of a violation of a condition of this general permit, a permittee shall immediately take all reasonable action to determine the cause of such violation, correct and mitigate the results of such violation, prevent further such violation, and report in writing such violation and such corrective action to the commissioner within five (5) days of the permittee's learning of such violation. Such information shall be filed in accordance with the certification requirements prescribed in Section 6(h) of this general permit.

**(g) *Duty to Provide Information***

If the commissioner requests any information pertinent to the authorized activity or to compliance with this general permit or with the permittee's authorization under this general permit, the permittee shall provide such information within fifteen (15) days of such request. Such information shall be filed in accordance with the certification requirements prescribed in Section 6(h) of this general permit.

**(h) *Certification of Documents***

Any document, including but not limited to any notice, information or report, which is submitted to the commissioner under this general permit shall be signed by the permittee, or a duly authorized representative of the permittee, and by the individual or individuals responsible for actually preparing such document, each of whom shall certify in writing as follows:

"I have personally examined and am familiar with the information submitted in this document and all attachments thereto, and I certify that, based on reasonable investigation, including my inquiry of those individuals responsible for obtaining the information, the submitted information is true, accurate and complete to the best of my knowledge and belief. I understand that a false statement made in this document or its attachments may be punishable as a criminal offense, in accordance with Section 22a-6 of the Connecticut General Statutes, pursuant to Section 53a-157b of the Connecticut General Statutes, and in accordance with any other applicable statute."

**(i) *Date of Filing***

For purposes of this general permit, the date of filing with the commissioner of any document is the date such document is received by the commissioner. The word "day" as used in this general permit means the calendar day; if any date specified in the general permit falls on a Saturday, Sunday, or legal holiday, such deadline shall be the next business day thereafter.

**(j) *False Statements***

Any false statement in any information submitted pursuant to this general permit may be punishable as a criminal offense, in accordance with Section 22a-6 of the Connecticut General Statutes, pursuant to Section 53a-157b of the Connecticut General Statutes.

**(k) *Correction of Inaccuracies***

Within fifteen (15) days after the date a permittee becomes aware of a change in any information in any material submitted pursuant to this general permit, or becomes aware that any such information is inaccurate or misleading or that any relevant information has been omitted, such permittee shall correct the inaccurate or misleading information or supply the omitted information in writing to the commissioner. Such information shall be filed in accordance with the certification requirements prescribed in Section 6(h) of this general permit.

**(l) *Transfer of Authorization***

Authorizations under this general permit are non-transferable. However, any person or municipality registering a discharge that has previously been registered under this permit may adopt by reference the Plan developed by the previous permittee. The new permittee shall amend the Plan as required by Section 6(b)(4) prior to submitting a new registration.

**(m) *Other Applicable Law***

Nothing in this general permit shall relieve the permittee of the obligation to comply with any other applicable federal, state and local law, including but not limited to the obligation to obtain any other authorizations required by such law.

**(n) *Other Rights***

This general permit is subject to and does not derogate any present or future rights or powers of the State of Connecticut and conveys no rights in real or personal property nor any exclusive privileges, and is subject to all public and private rights and to any federal, state, and local laws pertinent to the property or activity affected by such general permit. In conducting any activity authorized hereunder, the permittee may not cause pollution, impairment, or destruction of the air, water, or other natural resources of this state. The issuance of this general permit shall not create any presumption that this general permit should or will be renewed.

**Section 7. Commissioner's Powers**

**(a) *Abatement of Violations***

The commissioner may take any action provided by law to abate a violation of this general permit, including but not limited to penalties of up to \$25,000 per violation per day under Chapter 446k of the Connecticut General Statutes, for such violation. The commissioner may, by summary proceedings or otherwise and for any reason provided by law, including violation of this general permit, revoke a permittee's authorization hereunder in accordance with Sections 22a-3a-2 through 22a-3a-6, inclusive, of the Regulations of Connecticut State Agencies. Nothing herein shall be construed to affect any remedy available to the commissioner by law.

**(b) *General Permit Revocation, Suspension, or Modification***

The commissioner may, for any reason provided by law, by summary proceedings or otherwise, revoke or suspend this general permit or modify to establish any appropriate conditions, schedules of compliance, or other provisions which may be necessary to protect human health or the environment.

**(c) *Filing of an Individual Application***

If the commissioner notifies a permittee in writing that such permittee must obtain an individual permit if he wishes to continue lawfully conducting the authorized activity, the permittee must file an application for an individual permit within thirty (30) days of receiving the commissioner's notice. While such application is pending before the commissioner, the permittee shall comply with the terms and conditions of this general permit and the subject approval of registration. Nothing herein shall affect the commissioner's power to revoke a permittee's authorization under this general permit at any time.

Issued Date: April 9, 2010

AMEY W. MARRELLA

Commissioner

This is a true and accurate copy of the general permit executed on April 9, 2010 by the Commissioner of the Department of Environmental Protection.

Appendix K  
**SUPPORTING CALCULATIONS**



PROJECT Wind Prospect

PROJECT NO. 1355

BY Smith

DATE 10-5-10 <sup>update</sup> 11/4/10

CK BY [Signature]

DATE 11/5/10

SHEET 1 OF 1

<u>ENTIRE Site</u>	
WATER QUALITY VOLUME (7.41)	
<u>Pre-Construction</u>	
$WQV = \frac{(1" R)A}{12}$	$R = (.05) + .009I$
where I = % impervious	
<u>Preconstruction I is limited to existing</u>	
<u>cell tower, or 0% effective</u>	
$\frac{7400 \text{ ft}^2}{68 \text{ ac}} = 0.249\%$	
$WQV = \frac{(1)(.05)(68)}{12}$	
$= .28 \text{ AC-FT}$	
<u>Post-Construction</u>	
$WQV = \frac{(1)(.04)(68)}{12}$	where I includes gravel
$= .36 \text{ AC-FT}$	
Road, and Tower pads	
I ac	
gravel = $17.5\% \cdot 1924 = 33670$	
Tower = $1730^2 = 2827$	
cell = $7400 \text{ ft}^2$	
interlocks = $2500 \text{ ft}^2$	
Total = $44397$	
$I = \frac{38997}{46317 \text{ ft}^2} = 1.56\%$	
68 ac 1.31%	
<u>At Maintenance Facility</u>	
$2000 \text{ ft}^2$	
$I = \frac{38997 + 2000}{68} = 1.38\%$	



PROJECT Prospect PROJECT NO. 1355  
BY Smith DATE 11/4/10  
CK BY [Signature] DATE 11/9/10  
SHEET 1 OF 1

Groundwater Recharge Volume	
D =	Type C Soil SEF (TABLE 7-4) = 1 in
GRV =	$\frac{DA}{12}$
	$= \frac{(6)(60)(0.50)}{12}$
	= .008 AC-FT





PROJECT Wind Prospect PROJECT NO. 1355  
 BY SMITH DATE 11/4/10  
 CK BY [Signature] DATE 11/5/10  
 SHEET 1 OF 1

Peak runoff Attenuation From Hydro Cad Model			
Storm Event		Pre (cfs)	Post (cfs)
<b>10-YEAR</b>			
AREA 1		5.58	5.58
	2	9.24	12.11
	3	7.13	7.13
	4	50.33	50.54
			No change
			No change
<b>25 YEAR</b>			
AREA 1		7.72	7.72
	2	13.05	15.22
	3	10.76	10.76
	4	71	74.53
			No change
			No change
<b>100 YR</b>			
AREA 1		11.75	11.75
	2	20.31	23.5
	3	15.81	15.81
	4	110.63	117.62
			No change
			No change

**GRADING NOTES:**

1. DISCREPANCIES SHOULD BE NOTED AND GUIDANCE OBTAINED FROM THE ENGINEER PRIOR TO CONTINUING WORK.
2. GENERAL CONTRACTOR IS RESPONSIBLE FOR LOCATING AND AVOIDING ALL EXISTING UNDERGROUND UTILITIES.
3. GENERAL CONTRACTOR TO MONITOR STORM WATER RUNOFF DURING AND AFTER CONSTRUCTION TO ENSURE PROPER DRAINAGE.
4. ALL GRADES SHOWN ON PLANS TO BE FIELD-VERIFIED BY THE CONTRACTOR PRIOR TO CONSTRUCTION. SHOULD ANY DISCREPANCIES EXIST, NOTIFY THE ENGINEER PRIOR TO CONSTRUCTION.
5. ALL SURFACES SHALL HAVE A SLOPE AS INDICATED ON DRAWINGS.
6. GENERAL CONTRACTOR TO ENSURE POSITIVE DRAINAGE AWAY FROM TOWER PADS.
7. MASS GRADING WILL NOT BE CONDUCTED ON THIS SITE.
8. ALL EROSION CONTROL STRUCTURES TO BE INSTALLED PRIOR TO CONSTRUCTION.
9. CONTRACTOR IS RESPONSIBLE FOR PLACING BARRICADES, USING FLAG MEN, ETC. AS NECESSARY TO INSURE SAFETY TO THE PUBLIC.
10. ALL PAVEMENT CUTS, CONCRETE OR ASPHALT, ARE TO BE REPLACED ACCORDING TO STANDARDS OF THE CONNECTICUT DEPARTMENT OF TRANSPORTATION.
11. SHORING WILL BE ACCORDING TO OSHA TRENCHING STANDARDS PART 1926, SUBPART P, OR AS AMENDED.

Area 1 ≈ 5.5 AC  
 2 ≈ 7.0 AC  
 3 ≈ 6.5 AC  
 4 ≈ 49.0 AC



**LEGEND**

	C P	CULVERT PIPE
		DITCH LINE
		EXISTING TOPO
		NEW TOPO
		WETLAND LIMITS
		VEGETATION
		POST CONSTRUCTION VEGETATION LINE
		COMPACTED EARTH
		WETLAND
		GRAVEL
		LAYDOWN AREA

THIS PROJECT WILL HAVE NO TEMPORARY DIRECT WETLAND IMPACT. APPROPRIATE MITIGATION PROCEDURES AND REQUIRED PERMITS WILL BE OBTAINED PRIOR TO CONSTRUCTION.



MARK	DESCRIPTION	DATE	APPR
1	CONNECTICUT BRINE CONCRETE SUBMISSION	11-04-13	TLX


NOT FOR CONSTRUCTION - CONNECTICUT BRINE BOARD USE ONLY

**ZAPATA**  
 ENGINEERS & ARCHITECTS  
 1000 ROUTE 100  
 WESTPORT, CT 06880  
 TEL: 860.426.1100  
 WWW.ZAPATA.COM

DESIGNED BY: DATE: 11-04-13  
 DRAWN BY: TLX  
 CHECKED BY: BNE ENERGY  
 SUBMITTED BY: ZAPATA INC.  
 PLOT SCALE: PLOT DATE: 11-04-13  
 FILE NUMBER: 1555  
 FILE NAME: [unclear]  
 SIZE: [unclear]  
 PAGE: 1 OF 1

WIND PROSPECT  
 CONNECTICUT  
 GRADING PLAN

SHEET  
 IDENTIFICATION  
**C-300**



**PRE-DEVELOPMENT  
DRAINAGE AREA HYDROGRAPHS**

**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

**Summary for Subcatchment 4S: Area 1**

Runoff = 2.32 cfs @ 12.48 hrs, Volume= 0.339 af, Depth= 0.74"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr 2-Year Rainfall=3.30"

Area (ac)	CN	Description	Land Use
5.500	67	Brush, Poor, HSG B	Rural open/forest
5.500		100.00% Pervious Area	


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
29.5	1,260	0.0350	0.71		<b>Lag/CN Method,</b>

Pollutant Loading for 0.74" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
5.500	Rural open/forest	47.05	0.10	1.64
5.500	Total	47.05	0.10	1.64

**Subcatchment 4S: Area 1**

Hydrograph



# Wind-Prospect

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Pre-development  
Type III 24-hr 10-Year Rainfall=5.00"

Page 2

## Summary for Subcatchment 4S: Area 1

Runoff = 6.36 cfs @ 12.44 hrs, Volume= 0.826 af, Depth= 1.80"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr 10-Year Rainfall=5.00"

Area (ac)	CN	Description	Land Use
5.500	67	Brush, Poor, HSG B	Rural open/forest
5.500		100.00% Pervious Area	


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
29.5	1,260	0.0350	0.71		Lag/CN Method,

Pollutant Loading for 1.80" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
5.500	Rural open/forest	114.61	0.25	4.00
5.500	Total	114.61	0.25	4.00

## Subcatchment 4S: Area 1

Hydrograph



**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Pre-development  
Type III 24-hr 25-Year Rainfall=5.60"

**Summary for Subcatchment 4S: Area 1**

Runoff = 7.99 cfs @ 12.43 hrs, Volume= 1.023 af, Depth= 2.23"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr 25-Year Rainfall=5.60"

Area (ac)	CN	Description	Land Use
5.500	67	Brush, Poor, HSG B	Rural open/forest
5.500		100.00% Pervious Area	


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
29.5	1,260	0.0350	0.71		Lag/CN Method,

Pollutant Loading for 2.23" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
5.500	Rural open/forest	141.90	0.31	4.95
5.500	Total	141.90	0.31	4.95

**Subcatchment 4S: Area 1**

Hydrograph



**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

**Summary for Subcatchment 4S: Area 1**

Runoff = 12.35 cfs @ 12.42 hrs, Volume= 1.552 af, Depth= 3.39"


Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr 100-Year Rainfall=7.10"

Area (ac)	CN	Description	Land Use
5.500	67	Brush, Poor, HSG B	Rural open/forest
5.500		100.00% Pervious Area	

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
29.5	1,260	0.0350	0.71		Lag/CN Method,

Pollutant Loading for 3.39" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
5.500	Rural open/forest	215.29	0.46	7.51
5.500	Total	215.29	0.46	7.51

**Subcatchment 4S: Area 1****Hydrograph**

**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

**Summary for Subcatchment 4S: Area 1**

Runoff = 0.00 cfs @ 24.14 hrs, Volume= 0.000 af, Depth= 0.00"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr First Flush Rainfall=1.00"

Area (ac)	CN	Description	Land Use
5.500	67	Brush, Poor, HSG B	Rural open/forest
5.500		100.00% Pervious Area	


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
29.5	1,260	0.0350	0.71		Lag/CN Method,

Pollutant Loading for 0.00" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
5.500	Rural open/forest	0.00	0.00	0.00
5.500	Total	0.00	0.00	0.00

**Subcatchment 4S: Area 1**

Hydrograph



# Wind-Prospect

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Pre-development  
Type III 24-hr 2-Year Rainfall=3.30"

Page 1

## Summary for Subcatchment 5S: Area 2

Runoff = 3.48 cfs @ 12.20 hrs, Volume= 0.379 af, Depth= 0.65"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr 2-Year Rainfall=3.30"

Area (ac)	CN	Description	Land Use
7.000	65	Woods/grass comb., Fair, HSG B	Rural open/forest
7.000		100.00% Pervious Area	


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
11.5	700	0.1000	1.01		Lag/CN Method,

Pollutant Loading for 0.65" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
7.000	Rural open/forest	52.55	0.11	1.83
7.000	Total	52.55	0.11	1.83

## Subcatchment 5S: Area 2

Hydrograph



# Wind-Prospect

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Pre-development  
Type III 24-hr 10-Year Rainfall=5.00"

Page 2

## Summary for Subcatchment 5S: Area 2

Runoff = 10.63 cfs @ 12.17 hrs, Volume= 0.965 af, Depth= 1.65"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr 10-Year Rainfall=5.00"

Area (ac)	CN	Description	Land Use
7.000	65	Woods/grass comb., Fair, HSG B	Rural open/forest
7.000		100.00% Pervious Area	


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
11.5	700	0.1000	1.01		Lag/CN Method,

Pollutant Loading for 1.65" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
7.000	Rural open/forest	133.77	0.29	4.67
7.000	Total	133.77	0.29	4.67

## Subcatchment 5S: Area 2

### Hydrograph



# Wind-Prospect

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Pre-development  
Type III 24-hr 25-Year Rainfall=5.60"

Page 3

## Summary for Subcatchment 5S: Area 2

Runoff = 13.55 cfs @ 12.17 hrs, Volume= 1.205 af, Depth= 2.06"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr 25-Year Rainfall=5.60"

Area (ac)	CN	Description	Land Use
7.000	65	Woods/grass comb., Fair, HSG B	Rural open/forest
7.000		100.00% Pervious Area	


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
11.5	700	0.1000	1.01		Lag/CN Method,

Pollutant Loading for 2.06" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
7.000	Rural open/forest	167.05	0.36	5.83
7.000	Total	167.05	0.36	5.83

## Subcatchment 5S: Area 2

### Hydrograph



**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

**Summary for Subcatchment 5S: Area 2**

Runoff = 21.39 cfs @ 12.17 hrs, Volume= 1.855 af, Depth= 3.18"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr 100-Year Rainfall=7.10"

Area (ac)	CN	Description	Land Use
7.000	65	Woods/grass comb., Fair, HSG B	Rural open/forest
7.000		100.00% Pervious Area	


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
11.5	700	0.1000	1.01		<b>Lag/CN Method,</b>

Pollutant Loading for 3.18" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
7.000	Rural open/forest	257.27	0.55	8.98
7.000	Total	257.27	0.55	8.98

**Subcatchment 5S: Area 2**

Hydrograph



**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Pre-development  
Type III 24-hr First Flush Rainfall=1.00"

**Summary for Subcatchment 5S: Area 2**

Runoff = 0.00 cfs @ 1.00 hrs, Volume= 0.000 af, Depth= 0.00"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr First Flush Rainfall=1.00"

Area (ac)	CN	Description	Land Use
7.000	65	Woods/grass comb., Fair, HSG B	Rural open/forest
7.000		100.00% Pervious Area	


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
11.5	700	0.1000	1.01		<b>Lag/CN Method,</b>

Pollutant Loading for 0.00" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
7.000	Rural open/forest	0.00	0.00	0.00
7.000	Total	0.00	0.00	0.00

**Subcatchment 5S: Area 2**

Hydrograph



# Wind-Prospect

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Pre-development  
Type III 24-hr 2-Year Rainfall=3.30"

## Summary for Subcatchment 3S: Area 3

Runoff = 3.21 cfs @ 12.20 hrs, Volume= 0.352 af, Depth= 0.65"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr 2-Year Rainfall=3.30"

Area (ac)	CN	Description	Land Use
6.500	65	Woods/grass comb., Fair, HSG B	Rural open/forest
6.500		100.00% Pervious Area	


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
11.8	455	0.0480	0.64		Lag/CN Method,

Pollutant Loading for 0.65" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
6.500	Rural open/forest	48.80	0.11	1.70
6.500	Total	48.80	0.11	1.70

## Subcatchment 3S: Area 3

Hydrograph



# Wind-Prospect

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Pre-development  
Type III 24-hr 10-Year Rainfall=5.00"

Page 2

## Summary for Subcatchment 3S: Area 3

Runoff = 9.70 cfs @ 12.18 hrs, Volume= 0.896 af, Depth= 1.65"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr 10-Year Rainfall=5.00"

Area (ac)	CN	Description	Land Use
6.500	65	Woods/grass comb., Fair, HSG B	Rural open/forest
6.500		100.00% Pervious Area	


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
11.8	455	0.0480	0.64		Lag/CN Method,

Pollutant Loading for 1.65" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
6.500	Rural open/forest	124.22	0.27	4.34
6.500	Total	124.22	0.27	4.34

## Subcatchment 3S: Area 3

### Hydrograph



# Wind-Prospect

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Pre-development  
Type III 24-hr 25-Year Rainfall=5.60"

Page 3

## Summary for Subcatchment 3S: Area 3

Runoff = 12.46 cfs @ 12.17 hrs, Volume= 1.118 af, Depth= 2.06"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr 25-Year Rainfall=5.60"

Area (ac)	CN	Description	Land Use
6.500	65	Woods/grass comb., Fair, HSG B	Rural open/forest
6.500		100.00% Pervious Area	


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
11.8	455	0.0480	0.64		Lag/CN Method,

Pollutant Loading for 2.06" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
6.500	Rural open/forest	155.12	0.33	5.41
6.500	Total	155.12	0.33	5.41

## Subcatchment 3S: Area 3

### Hydrograph



**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

**Summary for Subcatchment 3S: Area 3**

Runoff = 19.68 cfs @ 12.17 hrs, Volume= 1.723 af, Depth= 3.18"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr 100-Year Rainfall=7.10"

Area (ac)	CN	Description	Land Use
6.500	65	Woods/grass comb., Fair, HSG B	Rural open/forest
6.500		100.00% Pervious Area	


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
11.8	455	0.0480	0.64		Lag/CN Method,

Pollutant Loading for 3.18" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
6.500	Rural open/forest	238.90	0.52	8.34
6.500	Total	238.90	0.52	8.34

**Subcatchment 3S: Area 3**

Hydrograph



# Wind-Prospect

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Pre-development  
Type III 24-hr First Flush Rainfall=1.00"

## Summary for Subcatchment 3S: Area 3

Runoff = 0.00 cfs @ 1.00 hrs, Volume= 0.000 af, Depth= 0.00"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr First Flush Rainfall=1.00"

Area (ac)	CN	Description	Land Use
6.500	65	Woods/grass comb., Fair, HSG B	Rural open/forest
6.500		100.00% Pervious Area	


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
11.8	455	0.0480	0.64		Lag/CN Method,

Pollutant Loading for 0.00" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
6.500	Rural open/forest	0.00	0.00	0.00
6.500	Total	0.00	0.00	0.00

## Subcatchment 3S: Area 3

### Hydrograph



# Wind-Prospect

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Pre-development  
Type III 24-hr 2-Year Rainfall=3.30"

Page 1

## Summary for Subcatchment 6S: Area 4

Runoff = 19.30 cfs @ 12.38 hrs, Volume= 2.653 af, Depth= 0.65"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr 2-Year Rainfall=3.30"

Area (ac)	CN	Description	Land Use
49.000	65	Woods/grass comb., Fair, HSG B	Rural open/forest
49.000		100.00% Pervious Area	


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
22.1	1,850	0.1280	1.39		Lag/CN Method,

Pollutant Loading for 0.65" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
49.000	Rural open/forest	367.88	0.79	12.84
49.000	Total	367.88	0.79	12.84

## Subcatchment 6S: Area 4

### Hydrograph



**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

**Summary for Subcatchment 6S: Area 4**

Runoff = 57.88 cfs @ 12.33 hrs, Volume= 6.752 af, Depth= 1.65"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr 10-Year Rainfall=5.00"

Area (ac)	CN	Description	Land Use
49.000	65	Woods/grass comb., Fair, HSG B	Rural open/forest
49.000		100.00% Pervious Area	


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
22.1	1,850	0.1280	1.39		<b>Lag/CN Method,</b>

Pollutant Loading for 1.65" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
49.000	Rural open/forest	936.40	2.02	32.68
49.000	Total	936.40	2.02	32.68

**Subcatchment 6S: Area 4**

Hydrograph



# Wind-Prospect

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Pre-development  
Type III 24-hr 25-Year Rainfall=5.60"

Page 3

## Summary for Subcatchment 6S: Area 4

Runoff = 73.69 cfs @ 12.33 hrs, Volume= 8.432 af, Depth= 2.06"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr 25-Year Rainfall=5.60"

Area (ac)	CN	Description	Land Use
49.000	65	Woods/grass comb., Fair, HSG B	Rural open/forest
49.000		100.00% Pervious Area	


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
22.1	1,850	0.1280	1.39		Lag/CN Method,

Pollutant Loading for 2.06" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
49.000	Rural open/forest	1,169.36	2.52	40.81
49.000	Total	1,169.36	2.52	40.81

## Subcatchment 6S: Area 4

### Hydrograph



**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

**Summary for Subcatchment 6S: Area 4**

Runoff = 116.53 cfs @ 12.32 hrs, Volume= 12.985 af, Depth= 3.18"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr 100-Year Rainfall=7.10"

Area (ac)	CN	Description	Land Use
49.000	65	Woods/grass comb., Fair, HSG B	Rural open/forest
49.000		100.00% Pervious Area	


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
22.1	1,850	0.1280	1.39		<b>Lag/CN Method,</b>

Pollutant Loading for 3.18" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
49.000	Rural open/forest	1,800.91	3.88	62.86
49.000	Total	1,800.91	3.88	62.86

**Subcatchment 6S: Area 4**

Hydrograph



# Wind-Prospect

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Pre-development  
Type III 24-hr First Flush Rainfall=1.00"

Page 5

## Summary for Subcatchment 6S: Area 4

Runoff = 0.00 cfs @ 1.00 hrs, Volume= 0.000 af, Depth= 0.00"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr First Flush Rainfall=1.00"

Area (ac)	CN	Description	Land Use
49.000	65	Woods/grass comb., Fair, HSG B	Rural open/forest
49.000		100.00% Pervious Area	


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
22.1	1,850	0.1280	1.39		Lag/CN Method,

Pollutant Loading for 0.00" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
49.000	Rural open/forest	0.00	0.00	0.00
49.000	Total	0.00	0.00	0.00

## Subcatchment 6S: Area 4

### Hydrograph



**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC


**Summary for Reach 9R: Delineated Wetland**

Inflow Area = 68.000 ac, 0.00% Impervious, Inflow Depth = 0.66" for 2-Year event  
Inflow = 26.52 cfs @ 12.36 hrs, Volume= 3.723 af  
Outflow = 26.52 cfs @ 12.36 hrs, Volume= 3.723 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs

**Reach 9R: Delineated Wetland**

Hydrograph



**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Pre-development  
Type III 24-hr 10-Year Rainfall=5.00"


**Summary for Reach 9R: Delineated Wetland**

Inflow Area = 68.000 ac, 0.00% Impervious, Inflow Depth = 1.67" for 10-Year event  
Inflow = 78.38 cfs @ 12.31 hrs, Volume= 9.439 af  
Outflow = 78.38 cfs @ 12.31 hrs, Volume= 9.439 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs

**Reach 9R: Delineated Wetland**

Hydrograph



**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC


**Summary for Reach 9R: Delineated Wetland**

Inflow Area = 68.000 ac, 0.00% Impervious, Inflow Depth = 2.08" for 25-Year event  
Inflow = 99.62 cfs @ 12.31 hrs, Volume= 11.778 af  
Outflow = 99.62 cfs @ 12.31 hrs, Volume= 11.778 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs

**Reach 9R: Delineated Wetland**

Hydrograph



**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC


**Summary for Reach 9R: Delineated Wetland**

Inflow Area = 68.000 ac, 0.00% Impervious, Inflow Depth = 3.20" for 100-Year event  
Inflow = 156.84 cfs @ 12.29 hrs, Volume= 18.115 af  
Outflow = 156.84 cfs @ 12.29 hrs, Volume= 18.115 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs

**Reach 9R: Delineated Wetland**

Hydrograph



**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC


**Summary for Reach 9R: Delineated Wetland**

Inflow Area = 68.000 ac, 0.00% Impervious, Inflow Depth = 0.00" for First Flush event  
Inflow = 0.00 cfs @ 24.14 hrs, Volume= 0.000 af  
Outflow = 0.00 cfs @ 24.14 hrs, Volume= 0.000 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs

**Reach 9R: Delineated Wetland**

Hydrograph



**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC


**Summary for Reach 8R: Watercourse 1-**

Inflow Area = 6.500 ac, 0.00% Impervious, Inflow Depth = 0.65" for 2-Year event  
Inflow = 3.21 cfs @ 12.20 hrs, Volume= 0.352 af  
Outflow = 3.21 cfs @ 12.20 hrs, Volume= 0.352 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs

**Reach 8R: Watercourse 1-**

Hydrograph



# Wind-Prospect

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Pre-development  
Type III 24-hr 10-Year Rainfall=5.00"


## Summary for Reach 8R: Watercourse 1-

Inflow Area = 6.500 ac, 0.00% Impervious, Inflow Depth = 1.65" for 10-Year event  
Inflow = 9.70 cfs @ 12.18 hrs, Volume= 0.896 af  
Outflow = 9.70 cfs @ 12.18 hrs, Volume= 0.896 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs

### Reach 8R: Watercourse 1-

Hydrograph



**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC


**Summary for Reach 8R: Watercourse 1-**

Inflow Area = 6.500 ac, 0.00% Impervious, Inflow Depth = 2.06" for 25-Year event  
Inflow = 12.46 cfs @ 12.17 hrs, Volume= 1.118 af  
Outflow = 12.46 cfs @ 12.17 hrs, Volume= 1.118 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs

**Reach 8R: Watercourse 1-**

Hydrograph



# Wind-Prospect

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Pre-development  
Type III 24-hr 100-Year Rainfall=7.10"


## Summary for Reach 8R: Watercourse 1-

Inflow Area = 6.500 ac, 0.00% Impervious, Inflow Depth = 3.18" for 100-Year event  
Inflow = 19.68 cfs @ 12.17 hrs, Volume= 1.723 af  
Outflow = 19.68 cfs @ 12.17 hrs, Volume= 1.723 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs

## Reach 8R: Watercourse 1-

Hydrograph



### Wind-Prospect

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC


### Summary for Reach 8R: Watercourse 1-

Inflow Area = 6.500 ac, 0.00% Impervious, Inflow Depth = 0.00" for First Flush event  
Inflow = 0.00 cfs @ 1.00 hrs, Volume= 0.000 af  
Outflow = 0.00 cfs @ 1.00 hrs, Volume= 0.000 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs

### Reach 8R: Watercourse 1-

Hydrograph



**POST-DEVELOPMENT  
DRAINAGE AREA HYDROGRAPHS**

# Wind-Prospect

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Post-development  
Type III 24-hr 2-Year Rainfall=3.30"

Page 1

## Summary for Subcatchment 4S: Area 1

Runoff = 2.32 cfs @ 12.48 hrs, Volume= 0.339 af, Depth= 0.74"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr 2-Year Rainfall=3.30"

Area (ac)	CN	Description	Land Use
5.500	67	Brush, Poor, HSG B	Rural open/forest
5.500		100.00% Pervious Area	


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
29.5	1,260	0.0350	0.71		Lag/CN Method,

Pollutant Loading for 0.74" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
5.500	Rural open/forest	47.05	0.10	1.64
5.500	Total	47.05	0.10	1.64

## Subcatchment 4S: Area 1

Hydrograph



**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Post-development  
Type III 24-hr 10-Year Rainfall=5.00"

**Summary for Subcatchment 4S: Area 1**

Runoff = 6.36 cfs @ 12.44 hrs, Volume= 0.826 af, Depth= 1.80"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr 10-Year Rainfall=5.00"

Area (ac)	CN	Description	Land Use
5.500	67	Brush, Poor, HSG B	Rural open/forest
5.500		100.00% Pervious Area	


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
29.5	1,260	0.0350	0.71		Lag/CN Method,

Pollutant Loading for 1.80" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
5.500	Rural open/forest	114.61	0.25	4.00
5.500	Total	114.61	0.25	4.00

**Subcatchment 4S: Area 1**

Hydrograph



# Wind-Prospect

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Post-development  
Type III 24-hr 25-Year Rainfall=5.60"

Page 3

## Summary for Subcatchment 4S: Area 1

Runoff = 7.99 cfs @ 12.43 hrs, Volume= 1.023 af, Depth= 2.23"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr 25-Year Rainfall=5.60"

Area (ac)	CN	Description	Land Use
5.500	67	Brush, Poor, HSG B	Rural open/forest
5.500		100.00% Pervious Area	


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
29.5	1,260	0.0350	0.71		Lag/CN Method,

Pollutant Loading for 2.23" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
5.500	Rural open/forest	141.90	0.31	4.95
5.500	Total	141.90	0.31	4.95

## Subcatchment 4S: Area 1

Hydrograph



**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Post-development

Type III 24-hr 100-Year Rainfall=7.10"

Page 4

**Summary for Subcatchment 4S: Area 1**

Runoff = 12.35 cfs @ 12.42 hrs, Volume= 1.552 af, Depth= 3.39"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr 100-Year Rainfall=7.10"

Area (ac)	CN	Description	Land Use
5.500	67	Brush, Poor, HSG B	Rural open/forest
5.500		100.00% Pervious Area	


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
29.5	1,260	0.0350	0.71		Lag/CN Method,

Pollutant Loading for 3.39" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
5.500	Rural open/forest	215.29	0.46	7.51
5.500	Total	215.29	0.46	7.51

**Subcatchment 4S: Area 1**

Hydrograph



# Wind-Prospect

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Post-development  
Type III 24-hr First Flush Rainfall=1.00"

## Summary for Subcatchment 4S: Area 1

Runoff = 0.00 cfs @ 24.14 hrs, Volume= 0.000 af, Depth= 0.00"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr First Flush Rainfall=1.00"

Area (ac)	CN	Description	Land Use
5.500	67	Brush, Poor, HSG B	Rural open/forest
5.500		100.00% Pervious Area	


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
29.5	1,260	0.0350	0.71		Lag/CN Method,

Pollutant Loading for 0.00" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
5.500	Rural open/forest	0.00	0.00	0.00
5.500	Total	0.00	0.00	0.00

## Subcatchment 4S: Area 1

Hydrograph



**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

**Summary for Subcatchment 12S: Area 2- post construction**

Runoff = 4.39 cfs @ 12.17 hrs, Volume= 0.432 af, Depth= 0.74"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr 2-Year Rainfall=3.30"

Area (ac)	CN	Description	Land Use
6.104	65	Woods/grass comb., Fair, HSG B	Rural open/forest
0.350	85	Gravel roads, HSG B	Driveway
0.500	98	Unconnected pavement, HSG B	Commercial general
0.046	98	Unconnected roofs, HSG B	Commercial Roof
7.000	69	Weighted Average, UI Adjusted CN = 67	
6.454		92.20% Pervious Area	
0.546		7.80% Impervious Area	
0.546		100.00% Unconnected	


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
10.4	700	0.1000	1.13		<b>Lag/CN Method,</b>

Pollutant Loading for 0.74" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
0.046	Commercial Roof	0.07	0.00	0.02
0.500	Commercial general	6.46	0.03	0.25
0.350	Driveway	10.16	0.03	0.12
6.104	Rural open/forest	52.21	0.11	1.82
7.000	Total	68.90	0.17	2.21

**Subcatchment 12S: Area 2- post construction**

Hydrograph



**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

**Summary for Subcatchment 12S: Area 2- post construction**

Runoff = 12.19 cfs @ 12.16 hrs, Volume= 1.052 af, Depth= 1.80"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr 10-Year Rainfall=5.00"

Area (ac)	CN	Description	Land Use
6.104	65	Woods/grass comb., Fair, HSG B	Rural open/forest
0.350	85	Gravel roads, HSG B	Driveway
0.500	98	Unconnected pavement, HSG B	Commercial general
0.046	98	Unconnected roofs, HSG B	Commercial Roof
7.000	69	Weighted Average, UI Adjusted CN = 67	
6.454		92.20% Pervious Area	
0.546		7.80% Impervious Area	
0.546		100.00% Unconnected	

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
10.4	700	0.1000	1.13		Lag/CN Method,

Pollutant Loading for 1.80" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
0.046	Commercial Roof	0.17	0.00	0.04
0.500	Commercial general	15.73	0.07	0.61
0.350	Driveway	24.74	0.08	0.30
6.104	Rural open/forest	127.20	0.27	4.44
7.000	Total	167.84	0.42	5.39

**Wind-Prospect**


Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Post-development  
Type III 24-hr 10-Year Rainfall=5.00"

**Subcatchment 12S: Area 2- post construction**

Hydrograph



**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

**Summary for Subcatchment 12S: Area 2- post construction**

Runoff = 15.31 cfs @ 12.16 hrs, Volume= 1.302 af, Depth= 2.23"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr 25-Year Rainfall=5.60"

Area (ac)	CN	Description	Land Use
6.104	65	Woods/grass comb., Fair, HSG B	Rural open/forest
0.350	85	Gravel roads, HSG B	Driveway
0.500	98	Unconnected pavement, HSG B	Commercial general
0.046	98	Unconnected roofs, HSG B	Commercial Roof
7.000	69	Weighted Average, UI Adjusted CN = 67	
6.454		92.20% Pervious Area	
0.546		7.80% Impervious Area	
0.546		100.00% Unconnected	

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
10.4	700	0.1000	1.13		Lag/CN Method,

Pollutant Loading for 2.23" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
0.046	Commercial Roof	0.21	0.00	0.05
0.500	Commercial general	19.48	0.08	0.75
0.350	Driveway	30.63	0.10	0.37
6.104	Rural open/forest	157.48	0.34	5.50
7.000	Total	207.80	0.53	6.67

**Wind-Prospect**


Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Post-development  
Type III 24-hr 25-Year Rainfall=5.60"

**Subcatchment 12S: Area 2- post construction**

Hydrograph



**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

**Summary for Subcatchment 12S: Area 2- post construction**

Runoff = 23.63 cfs @ 12.15 hrs, Volume= 1.976 af, Depth= 3.39"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr 100-Year Rainfall=7.10"

Area (ac)	CN	Description	Land Use
6.104	65	Woods/grass comb., Fair, HSG B	Rural open/forest
0.350	85	Gravel roads, HSG B	Driveway
0.500	98	Unconnected pavement, HSG B	Commercial general
0.046	98	Unconnected roofs, HSG B	Commercial Roof
7.000	69	Weighted Average, UI Adjusted CN = 67	
6.454		92.20% Pervious Area	
0.546		7.80% Impervious Area	
0.546		100.00% Unconnected	


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
10.4	700	0.1000	1.13		<b>Lag/CN Method,</b>

**Pollutant Loading for 3.39" runoff**

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
0.046	Commercial Roof	0.32	0.00	0.07
0.500	Commercial general	29.55	0.13	1.14
0.350	Driveway	46.47	0.15	0.56
6.104	Rural open/forest	238.93	0.52	8.34
7.000	Total	315.27	0.80	10.12

**Subcatchment 12S: Area 2- post construction**

Hydrograph



**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

**Summary for Subcatchment 12S: Area 2- post construction**

Runoff = 0.00 cfs @ 24.01 hrs, Volume= 0.000 af, Depth= 0.00"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr First Flush Rainfall=1.00"

Area (ac)	CN	Description	Land Use
6.104	65	Woods/grass comb., Fair, HSG B	Rural open/forest
0.350	85	Gravel roads, HSG B	Driveway
0.500	98	Unconnected pavement, HSG B	Commercial general
0.046	98	Unconnected roofs, HSG B	Commercial Roof
7.000	69	Weighted Average, UI Adjusted CN = 67	
6.454		92.20% Pervious Area	
0.546		7.80% Impervious Area	
0.546		100.00% Unconnected	

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
10.4	700	0.1000	1.13		<b>Lag/CN Method,</b>

Pollutant Loading for 0.00" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
0.046	Commercial Roof	0.00	0.00	0.00
0.500	Commercial general	0.00	0.00	0.00
0.350	Driveway	0.00	0.00	0.00
6.104	Rural open/forest	0.00	0.00	0.00
7.000	Total	0.00	0.00	0.00



# Wind-Prospect

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Post-development  
Type III 24-hr 2-Year Rainfall=3.30"

Page 1

## Summary for Subcatchment 3S: Area 3

Runoff = 3.21 cfs @ 12.20 hrs, Volume= 0.352 af, Depth= 0.65"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr 2-Year Rainfall=3.30"

Area (ac)	CN	Description	Land Use
6.500	65	Woods/grass comb., Fair, HSG B	Rural open/forest
6.500		100.00% Pervious Area	


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
11.8	455	0.0480	0.64		Lag/CN Method,

Pollutant Loading for 0.65" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
6.500	Rural open/forest	48.80	0.11	1.70
6.500	Total	48.80	0.11	1.70

## Subcatchment 3S: Area 3

Hydrograph



# Wind-Prospect

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Post-development

Type III 24-hr 10-Year Rainfall=5.00"

Page 2

## Summary for Subcatchment 3S: Area 3

Runoff = 9.70 cfs @ 12.18 hrs, Volume= 0.896 af, Depth= 1.65"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr 10-Year Rainfall=5.00"

Area (ac)	CN	Description	Land Use
6.500	65	Woods/grass comb., Fair, HSG B	Rural open/forest
6.500		100.00% Pervious Area	


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
11.8	455	0.0480	0.64		Lag/CN Method,

Pollutant Loading for 1.65" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
6.500	Rural open/forest	124.22	0.27	4.34
6.500	Total	124.22	0.27	4.34

## Subcatchment 3S: Area 3

### Hydrograph



# Wind-Prospect

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Post-development  
Type III 24-hr 25-Year Rainfall=5.60"

Page 3

## Summary for Subcatchment 3S: Area 3

Runoff = 12.46 cfs @ 12.17 hrs, Volume= 1.118 af, Depth= 2.06"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr 25-Year Rainfall=5.60"

Area (ac)	CN	Description	Land Use
6.500	65	Woods/grass comb., Fair, HSG B	Rural open/forest
6.500		100.00% Pervious Area	


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
11.8	455	0.0480	0.64		Lag/CN Method,

Pollutant Loading for 2.06" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
6.500	Rural open/forest	155.12	0.33	5.41
6.500	Total	155.12	0.33	5.41

## Subcatchment 3S: Area 3

### Hydrograph



# Wind-Prospect

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Post-development  
Type III 24-hr 100-Year Rainfall=7.10"

## Summary for Subcatchment 3S: Area 3

Runoff = 19.68 cfs @ 12.17 hrs, Volume= 1.723 af, Depth= 3.18"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr 100-Year Rainfall=7.10"

Area (ac)	CN	Description	Land Use
6.500	65	Woods/grass comb., Fair, HSG B	Rural open/forest
6.500		100.00% Pervious Area	


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
11.8	455	0.0480	0.64		Lag/CN Method,

Pollutant Loading for 3.18" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
6.500	Rural open/forest	238.90	0.52	8.34
6.500	Total	238.90	0.52	8.34

## Subcatchment 3S: Area 3

Hydrograph



**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Post-development  
Type III 24-hr First Flush Rainfall=1.00"

**Summary for Subcatchment 3S: Area 3**

Runoff = 0.00 cfs @ 1.00 hrs, Volume= 0.000 af, Depth= 0.00"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr First Flush Rainfall=1.00"

Area (ac)	CN	Description	Land Use
6.500	65	Woods/grass comb., Fair, HSG B	Rural open/forest
6.500		100.00% Pervious Area	


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
11.8	455	0.0480	0.64		Lag/CN Method,

Pollutant Loading for 0.00" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
6.500	Rural open/forest	0.00	0.00	0.00
6.500	Total	0.00	0.00	0.00

**Subcatchment 3S: Area 3**

Hydrograph



**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

**Summary for Subcatchment 10S: Area 4- post construction**

Runoff = 19.50 cfs @ 12.37 hrs, Volume= 2.653 af, Depth= 0.65"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr 2-Year Rainfall=3.30"

Area (ac)	CN	Description	Land Use
48.000	65	Woods/grass comb., Fair, HSG B	Rural open/forest
0.500	98	Unconnected pavement, HSG B	Commercial general
0.500	85	Gravel roads, HSG B	Driveway
49.000	66	Weighted Average, UI Adjusted CN = 65	
48.500		98.98% Pervious Area	
0.500		1.02% Impervious Area	
0.500		100.00% Unconnected	

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
21.6	1,850	0.1280	1.43		<b>Lag/CN Method,</b>

Pollutant Loading for 0.65" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
0.500	Commercial general	5.67	0.02	0.22
0.500	Driveway	12.73	0.04	0.15
48.000	Rural open/forest	360.37	0.78	12.58
49.000	Total	378.78	0.84	12.95

**Wind-Prospect**


Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Post-development  
Type III 24-hr 2-Year Rainfall=3.30"

**Subcatchment 10S: Area 4- post construction**

Hydrograph



**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

**Summary for Subcatchment 10S: Area 4- post construction**

Runoff = 58.54 cfs @ 12.32 hrs, Volume= 6.752 af, Depth= 1.65"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr 10-Year Rainfall=5.00"

Area (ac)	CN	Description	Land Use
48.000	65	Woods/grass comb., Fair, HSG B	Rural open/forest
0.500	98	Unconnected pavement, HSG B	Commercial general
0.500	85	Gravel roads, HSG B	Driveway
49.000	66	Weighted Average, UI Adjusted CN = 65	
48.500		98.98% Pervious Area	
0.500		1.02% Impervious Area	
0.500		100.00% Unconnected	

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
21.6	1,850	0.1280	1.43		<b>Lag/CN Method,</b>

Pollutant Loading for 1.65" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
0.500	Commercial general	14.43	0.06	0.56
0.500	Driveway	32.41	0.10	0.39
48.000	Rural open/forest	917.29	1.98	32.02
49.000	Total	964.13	2.15	32.97

**Wind-Prospect**


Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Post-development  
Type III 24-hr 10-Year Rainfall=5.00"

**Subcatchment 10S: Area 4- post construction**

**Hydrograph**



**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Post-development  
Type III 24-hr 25-Year Rainfall=5.60"

Page 5

**Summary for Subcatchment 10S: Area 4- post construction**

Runoff = 74.53 cfs @ 12.32 hrs, Volume= 8.432 af, Depth= 2.06"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr 25-Year Rainfall=5.60"

Area (ac)	CN	Description	Land Use
48.000	65	Woods/grass comb., Fair, HSG B	Rural open/forest
0.500	98	Unconnected pavement, HSG B	Commercial general
0.500	85	Gravel roads, HSG B	Driveway
49.000	66	Weighted Average, UI Adjusted CN = 65	
48.500		98.98% Pervious Area	
0.500		1.02% Impervious Area	
0.500		100.00% Unconnected	

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
21.6	1,850	0.1280	1.43		<b>Lag/CN Method,</b>

Pollutant Loading for 2.06" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
0.500	Commercial general	18.02	0.08	0.69
0.500	Driveway	40.48	0.13	0.49
48.000	Rural open/forest	1,145.49	2.47	39.98
49.000	Total	1,203.98	2.68	41.17

**Wind-Prospect**


Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Post-development  
Type III 24-hr 25-Year Rainfall=5.60"

**Subcatchment 10S: Area 4- post construction**

**Hydrograph**



**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Post-development  
Type III 24-hr 100-Year Rainfall=7.10"

Page 7

**Summary for Subcatchment 10S: Area 4- post construction**

Runoff = 117.62 cfs @ 12.31 hrs, Volume= 12.985 af, Depth= 3.18"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr 100-Year Rainfall=7.10"

Area (ac)	CN	Description	Land Use
48.000	65	Woods/grass comb., Fair, HSG B	Rural open/forest
0.500	98	Unconnected pavement, HSG B	Commercial general
0.500	85	Gravel roads, HSG B	Driveway
49.000	66	Weighted Average, UI Adjusted CN = 65	
48.500		98.98% Pervious Area	
0.500		1.02% Impervious Area	
0.500		100.00% Unconnected	


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
21.6	1,850	0.1280	1.43		<b>Lag/CN Method,</b>

Pollutant Loading for 3.18" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
0.500	Commercial general	27.75	0.12	1.07
0.500	Driveway	62.34	0.20	0.76
48.000	Rural open/forest	1,764.15	3.81	61.57
49.000	Total	1,854.23	4.13	63.40

**Subcatchment 10S: Area 4- post construction**

Hydrograph



**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

**Summary for Subcatchment 10S: Area 4- post construction**

Runoff = 0.00 cfs @ 1.00 hrs, Volume= 0.000 af, Depth= 0.00"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs  
Type III 24-hr First Flush Rainfall=1.00"

Area (ac)	CN	Description	Land Use
48.000	65	Woods/grass comb., Fair, HSG B	Rural open/forest
0.500	98	Unconnected pavement, HSG B	Commercial general
0.500	85	Gravel roads, HSG B	Driveway
49.000	66	Weighted Average, UI Adjusted CN = 65	
48.500		98.98% Pervious Area	
0.500		1.02% Impervious Area	
0.500		100.00% Unconnected	


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
21.6	1,850	0.1280	1.43		<b>Lag/CN Method,</b>

Pollutant Loading for 0.00" runoff

Area (acres)	Land Use	TSS (pounds)	TP (pounds)	TN (pounds)
0.500	Commercial general	0.00	0.00	0.00
0.500	Driveway	0.00	0.00	0.00
48.000	Rural open/forest	0.00	0.00	0.00
49.000	Total	0.00	0.00	0.00

**Subcatchment 10S: Area 4- post construction**

Hydrograph



### Wind-Prospect

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC


### Summary for Reach 9R: Delineated Wetland

Inflow Area = 68.000 ac, 1.54% Impervious, Inflow Depth = 0.67" for 2-Year event  
Inflow = 27.04 cfs @ 12.35 hrs, Volume= 3.775 af  
Outflow = 27.04 cfs @ 12.35 hrs, Volume= 3.775 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs

### Reach 9R: Delineated Wetland

Hydrograph



**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Post-development  
Type III 24-hr 10-Year Rainfall=5.00"


**Summary for Reach 9R: Delineated Wetland**

Inflow Area = 68.000 ac, 1.54% Impervious, Inflow Depth = 1.68" for 10-Year event  
Inflow = 79.46 cfs @ 12.30 hrs, Volume= 9.526 af  
Outflow = 79.46 cfs @ 12.30 hrs, Volume= 9.526 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs

**Reach 9R: Delineated Wetland**

Hydrograph



# Wind-Prospect

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Post-development  
Type III 24-hr 25-Year Rainfall=5.60"


## Summary for Reach 9R: Delineated Wetland

Inflow Area = 68.000 ac, 1.54% Impervious, Inflow Depth = 2.10" for 25-Year event  
Inflow = 100.89 cfs @ 12.30 hrs, Volume= 11.875 af  
Outflow = 100.89 cfs @ 12.30 hrs, Volume= 11.875 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs

## Reach 9R: Delineated Wetland

Hydrograph



**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC


**Summary for Reach 9R: Delineated Wetland**

Inflow Area = 68.000 ac, 1.54% Impervious, Inflow Depth = 3.22" for 100-Year event  
Inflow = 158.57 cfs @ 12.29 hrs, Volume= 18.236 af  
Outflow = 158.57 cfs @ 12.29 hrs, Volume= 18.236 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs

**Reach 9R: Delineated Wetland**

Hydrograph



**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Post-development  
Type III 24-hr First Flush Rainfall=1.00"


**Summary for Reach 9R: Delineated Wetland**

Inflow Area = 68.000 ac, 1.54% Impervious, Inflow Depth = 0.00" for First Flush event  
Inflow = 0.00 cfs @ 24.03 hrs, Volume= 0.000 af  
Outflow = 0.00 cfs @ 24.03 hrs, Volume= 0.000 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs

**Reach 9R: Delineated Wetland**

Hydrograph



**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Post-development  
Type III 24-hr 2-Year Rainfall=3.30"


**Summary for Reach 8R: Watercourse 1-**

Inflow Area = 6.500 ac, 0.00% Impervious, Inflow Depth = 0.65" for 2-Year event  
Inflow = 3.21 cfs @ 12.20 hrs, Volume= 0.352 af  
Outflow = 3.21 cfs @ 12.20 hrs, Volume= 0.352 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs

**Reach 8R: Watercourse 1-**

Hydrograph



# Wind-Prospect

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Post-development  
Type III 24-hr 10-Year Rainfall=5.00"

Page 2


## Summary for Reach 8R: Watercourse 1-

Inflow Area = 6.500 ac, 0.00% Impervious, Inflow Depth = 1.65" for 10-Year event  
Inflow = 9.70 cfs @ 12.18 hrs, Volume= 0.896 af  
Outflow = 9.70 cfs @ 12.18 hrs, Volume= 0.896 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs

## Reach 8R: Watercourse 1-

### Hydrograph



# Wind-Prospect

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Post-development  
Type III 24-hr 25-Year Rainfall=5.60"


## Summary for Reach 8R: Watercourse 1-

Inflow Area = 6.500 ac, 0.00% Impervious, Inflow Depth = 2.06" for 25-Year event  
Inflow = 12.46 cfs @ 12.17 hrs, Volume= 1.118 af  
Outflow = 12.46 cfs @ 12.17 hrs, Volume= 1.118 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs

### Reach 8R: Watercourse 1-

Hydrograph



**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC


**Summary for Reach 8R: Watercourse 1-**

Inflow Area = 6.500 ac, 0.00% Impervious, Inflow Depth = 3.18" for 100-Year event  
Inflow = 19.68 cfs @ 12.17 hrs, Volume= 1.723 af  
Outflow = 19.68 cfs @ 12.17 hrs, Volume= 1.723 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs

**Reach 8R: Watercourse 1-**

Hydrograph



**Wind-Prospect**

Prepared by ZAPATA Incorporated

HydroCAD® 9.10 s/n 06522 © 2010 HydroCAD Software Solutions LLC

Post-development  
Type III 24-hr First Flush Rainfall=1.00"


**Summary for Reach 8R: Watercourse 1-**

Inflow Area = 6.500 ac, 0.00% Impervious, Inflow Depth = 0.00" for First Flush event  
Inflow = 0.00 cfs @ 1.00 hrs, Volume= 0.000 af  
Outflow = 0.00 cfs @ 1.00 hrs, Volume= 0.000 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 1.00-48.00 hrs, dt= 0.05 hrs

**Reach 8R: Watercourse 1-**

Hydrograph



# EXHIBIT H

# EROSION AND SEDIMENT CONTROL PLAN

## WIND PROSPECT PROSPECT, CONNECTICUT

Prepared for:



**BNE Energy**  
29 South Main Street  
Town Center, Suite 200  
West Hartford, CT 06107

by:



6302 Fairview Road, Suite 600  
Charlotte, NC 28210

**NOVEMBER 2010**

# EROSION AND SEDIMENT CONTROL PLAN

## WIND PROSPECT PROSPECT, CONNECTICUT

November 2010

Prepared for:

BNE Energy  
29 South Main Street  
Town Center, Suite 200  
West Hartford, CT 06107  
Phone (800) 450-0503

by:

Zapata Incorporated  
6302 Fairview Road, Suite 600  
Charlotte, North Carolina 28210  
Phone (704) 358-8240



**TABLE OF CONTENTS**

**1.0 PROJECT INTRODUCTION..... 1-1**

1.1 SITE SUMMARY ..... 1-1

1.1.1 Existing Conditions..... 1-1

1.1.2 Project Description..... 1-1

1.1.3 Site Specific Concerns ..... 1-1

1.1.4 Construction Schedule ..... 1-1

1.2 PROJECT OWNER AND OPERATOR ..... 1-1

1.3 SOILS, SLOPES, VEGETATION, AND CURRENT DRAINAGE PATTERNS ..... 1-2

1.3.1 Soil type(s) ..... 1-2

1.3.2 Slopes ..... 1-2

1.3.3 Drainage Patterns ..... 1-2

1.3.4 Vegetation ..... 1-2

1.4 SITE FEATURES AND SENSITIVE AREAS TO BE PROTECTED ..... 1-2

1.4.1 Receiving Waters and TMDL Applicability ..... 1-2

1.4.2 Wetlands..... 1-2

**2.0 CONSTRUCTION ACTIVITIES ..... 2-1**

2.1 DESCRIPTION OF CONSTRUCTION ACTIVITY ..... 2-1

2.2 CONSTRUCTION SITE ESTIMATES ..... 2-1

**3.0 BEST MANAGEMENT PRACTICES..... 3-1**

3.1 STRUCTURAL CONTROL PRACTICES..... 3-1

3.2 TEMPORARY EROSION CONTROL PRACTICES ..... 3-1

3.2.1 Sediment Fence (GSF) ..... 3-1

3.2.2 Hay Bale Barrier (HB) ..... 3-2

3.2.3 Stone Check Dam (SCD) ..... 3-2

3.2.4 Temporary Pipe Slope Drain (TSD) ..... 3-2

3.2.5 Temporary Diversion (TD) ..... 3-2

3.2.6 Temporary Fill Berm (TFB) ..... 3-2

3.2.7 Temporary Sediment Trap (TST)..... 3-3

3.2.8 Construction Entrance (CE) ..... 3-3

3.2.9 Tree Protection (TP)..... 3-3

3.2.10 Temporary Erosion Control Blankets (ECB)..... 3-3

3.3 SOIL STABILIZATION PRACTICES..... 3-3

3.4 MAINTENANCE AND INSPECTIONS..... 3-4

3.5 FINAL STABILIZATION..... 3-4

3.5.1 Seeding..... 3-4

3.5.2 Fertilizer ..... 3-4

3.5.3 Mulching..... 3-4

3.5.4 Topsoiling ..... 3-5

3.5.5 Temporary Control Removal ..... 3-5

**4.0 APPENDICES..... 4-1**

**Section 1.0  
PROJECT INTRODUCTION**

## **1.0 PROJECT INTRODUCTION**

### **Project/Site Information:**

Project/Site Name: Wind Prospect

Location: 178 New Haven Road  
Prospect, Connecticut

Latitude/Longitude: Latitude: Longitude:  
41° 28' 31" N 72° 58' 20" W

Method for determining latitude/longitude: Google Earth

### **1.1 SITE SUMMARY**

#### ***1.1.1 Existing Conditions***

Located at 178 New Haven Road, the project site currently consists of approximately 67.5 acres of primarily undeveloped property. Development on the property is limited to a telecommunications tower, height approximately 160 feet, in the southeast corner of the property. The Property is located approximately 1,760 feet from the Prospect and Bethany town line and approximately 430 feet from the New Naugatuck reservoir. The surrounding land uses are mixed, consisting of both commercial and residential development. The site is currently accessed via Kluge Road. This access point will be maintained throughout the construction process. Currently, there are no structural stormwater discharge points. All stormwater flows over land to discharge points off site.

#### ***1.1.2 Project Description***

The developer plans to install two wind turbines at the property: both in the western portion of the property with one in the southwest corner and one in northwestern portion of the Property. In addition to the two turbines, the project will include construction of temporary equipment lay-down areas for both turbines, crane assembly area, access road, permanent facility support building and associated ground equipment including an electrical collector yard and associated utility infrastructure so that the turbines can be interconnected to the electrical grid. Following completion of the project, all temporary structures will be removed and the site returned to pre-construction conditions.

#### ***1.1.3 Site Specific Concerns***

The terrain and existing topography of the project site is such that during construction special care will be required to ensure that all BMPs remain intact and functioning.

#### ***1.1.4 Construction Schedule***

Currently specific dates for construction have not been determined but anticipate construction to begin in spring 2011. Specific dates will be provided to the reviewing officials.

### **1.2 PROJECT OWNER AND OPERATOR**

The project owner and operator, BNE Energy, will be the responsible entity for completing the project. The address and telephone is:

BNE Energy  
29 South Main Street  
Town Center Suite 200  
West Hartford, CT 06107  
(800) 450-0503

### **1.3 SOILS, SLOPES, VEGETATION, AND CURRENT DRAINAGE PATTERNS**

#### ***1.3.1 Soil type(s)***

Based upon a review of typical geologic conditions and the National Soil Cooperative Survey, the soils have been classified as (1) Ridgebury, Leicester, and Whitman soils - Extremely stony; (2) Canton and Charlton 3 to 15 percent slopes - extremely stony; (3) Paxton and Montauk fine sandy loams ranging from 3 to 25 percent slopes; and (4) Paxton and Montauk fine sandy loams ranging from 8 to 15 percent slopes -very stony.

#### ***1.3.2 Slopes***

The project site consists of varying slope conditions ranging from relatively flat conditions in the area of the existing cell tower to steep slopes along the northern and western property boundary.

#### ***1.3.3 Drainage Patterns***

Existing site topography is such that runoff migrates, typically via overland sheet flow, through the site to a delineated wetland area. These wetlands generally occur on the hillside where the topographical gradient subsides and the seasonal high groundwater persists long enough for reducing soil conditions to exist. Additional drainage patterns were identified through several hillside seepage areas that were delineated on side slopes with exfiltrated groundwater.

#### ***1.3.4 Vegetation***

The majority of the property is covered by second growth, upland forest, but also includes several forested hillside seep wetlands and watercourses as well as nine acres of early old field meadow habitat situated at the highest elevation on the property.

### **1.4 SITE FEATURES AND SENSITIVE AREAS TO BE PROTECTED**

#### ***1.4.1 Receiving Waters and TMDL Applicability***

New Naugatuck Reservoir, located approximately 430 feet to the west / southwest of the property boundary and approximately 1200 feet from the nearest proposed tower location. This water body is not considered impaired and is not listed on the most current 303(d) listing of impaired waterways.

Also adjacent to the property to the north a watercourse flows from beneath New Haven Road. While not shown as a perennial watercourse on USGS mapping, field observations indicate this watercourse may be perennial.

#### ***1.4.2 Wetlands***

Within to the property boundary a wetland has been identified and delineated. Mitigation and impacts are discussed in the environmental assessment completed by VHB, Inc.

**Section 2.0  
CONSTRUCTION ACTIVITIES**

## **2.0 CONSTRUCTION ACTIVITIES**

### **2.1 DESCRIPTION OF CONSTRUCTION ACTIVITY**

Prior to construction BNE will complete all pre-construction planning activities. BNE will continue to consult with municipalities, state agencies and federal agencies, as applicable, and will conduct site surveys to determine construction methodologies and procedures to minimize adverse effects to the environment and public.

Construction will typically consist of activities such as:

- Surveys to stake access roads and structural locations
- Wetland delineation
- Geotechnical investigations
- Establishment of construction staging area
- Installation of sediment and erosion control devices
- Excavation and installation of access roads
- Excavation and installation of lay-down and equipment assembly areas
- Excavation and installation of foundations and erection of new structures
- Installation of conductors
- Restoration of site, including re-establishment of vegetative areas

### **2.2 CONSTRUCTION SITE ESTIMATES**

The following are estimates of the construction site:

Area to be disturbed: 8.36 acres

Total Project area: 67.5 acres

Percentage impervious area before construction: 0.2%

Runoff coefficient before construction: 65

Percentage impervious area after construction: 1.38%

Runoff coefficient after construction: 65

Summary of groundwater recharge: 0.008 AC-FT

**Section 3.0**  
**EROSION CONTROL BMP'S**

### **3.0 BEST MANAGEMENT PRACTICES**

Soil erosion and sediment controls are measures that are used to reduce the amount of soil particles that are carried from a land area and deposited in receiving waters. This section provides a general description of the most appropriate control measures proposed for the Project. The permittee's construction contractor(s) and their subcontractors will be responsible for amending the erosion and sediment controls in the SWPPP for their portion(s) of the project. Based on field conditions at the time of construction, the contractors or subcontractors may adjust the locations and types of BMPs so that erosion and sedimentation are controlled to the maximum extent practicable. However, in no case will modifications to the SWPPP result in any less stringent erosion and sedimentation control measures than specified herein.

#### **3.1 STRUCTURAL CONTROL PRACTICES**

Structural control practices divert flows from exposed soils, store water flow, or otherwise limit runoff from exposed areas of the site. Such practices may include silt fences, drainage swales, sediment traps, check dams, subsurface drains, pipe slope drains, rock outlet protection (rip-rap), reinforced soil retaining systems, and temporary or permanent sediment basins. Some of these practices may be used as both temporary and permanent control measures. Structural control practices should be placed in upland areas to the degree practicable to prevent erosion and reduce sedimentation in lower elevation areas.

#### **3.2 TEMPORARY EROSION CONTROL PRACTICES**

Erosion and sediment control measures will be in place prior to the initiation of soil disturbing activities and will be maintained throughout construction. The contractor may need erosion control measures in other locations of the project as work progresses to keep sediment from leaving the construction site. These measures will be determined by the contractor in the field; if measures are changed in the field, the SWPPP must be modified accordingly. All temporary erosion controls will be removed after the protected area is finally stabilized. The minimum temporary erosion and sediment control practices that will be used for the Project are discussed in the following sections.

##### **3.2.1 Sediment Fence (GSF)**

Will retain sediment from small disturbed areas. Sediment fence will be placed along slopes as shown on construction details. The contractor will use his best judgment to install additional sediment fence as necessary to prevent loss of sediment. Refer to section 5-11 of 2002 Connecticut Guidelines for Soil Erosion and Sediment Control.

Maintenance: Inspect the silt fence at least once a week and within 24 hours of the end of a storm with a rainfall amount of 0.5 inches or greater to determine maintenance needs. When used for dewatering operations, inspect frequently before, during and after pumping operations. Remove the sediment deposits, or if room allows, install a second silt fence up slope from the existing fence when deposits reach approximately one half the height of the existing fence. Replace or repair within 24 hours of an observed failure. Refer to Connecticut Guidelines for Soil Erosion and Sediment Control figure GF-5 for troubleshooting failures. Maintain silt fence until the contributing area is stabilized.

### **3.2.2 Hay Bale Barrier (HB)**

Will retain sediment from small disturbed areas. Hay bales will be placed along slopes as shown on construction details. The contractor will use his best judgment to install additional hay bales as necessary to prevent loss of sediment. Refer to section 5-11 of 2002 Connecticut Guidelines for Soil Erosion and Sediment Control.

Maintenance: Inspect the hay bale barrier at least once a week and within 24 hours of the end of a storm with a rainfall amount of 0.5 inches or greater to determine maintenance needs. When used for dewatering operations, inspect frequently before, during and after pumping operations. Remove the sediment deposits, or if room allows, install a secondary barrier up slope from the existing barrier when deposits reach approximately one half the height of the barrier. Replace or repair within 24 hours of an observed failure. Refer to Connecticut Guidelines for Soil Erosion and Sediment Control figure HB-5 for troubleshooting failures. Maintain hay bale barrier until the contributing area is stabilized.

### **3.2.3 Stone Check Dam (SCD)**

Will be used to reduce velocity of concentrated flows, thus reducing erosion of the drainage way.

Maintenance: Inspect the stone check dam at least once a week and within 24 hours of the end of a storm with a rainfall amount of 0.5 inches or greater to determine maintenance needs. Remove the sediment deposits when deposits reach approximately one half the height of the check dam. Replace or repair within 24 hours of an observed failure. Maintain until the contributing area is stabilized.

### **3.2.4 Temporary Pipe Slope Drain (TSD)**

Will be used to carry water over excessive changes in grade. TSD's will convey concentrated stormwater runoff flows without causing erosion problems either on or at the toe of the slope.

Maintenance: Inspect the temporary pipe slope drain at least once a week and within 24 hours of the end of a storm with a rainfall amount of 0.5 inches or greater to determine maintenance needs. Repair damage as necessary. Avoid the placement of any material on the top of the pipe and prevent vehicular traffic from crossing the slope drain.

### **3.2.5 Temporary Diversion (TD)**

Will be used to divert sediment laden runoff from a disturbed area to a sediment trapping facility.

Maintenance: When the temporary diversion is located within close proximity to on going construction activities, inspect the diversion at the end of each work day and immediately repair damage caused by construction equipment. Otherwise, inspect the temporary diversion and associated measures at least once a week and within 24 hours of the end of a storm with a rainfall amount of 0.5 inches or greater to determine maintenance needs. Repair within 24 hours of an observed failure.

### **3.2.6 Temporary Fill Berm (TFB)**

Will be used to divert runoff from unprotected fill slopes during construction to a stabilized outlet or sediment trapping facility.

Maintenance: Inspect the temporary fill berm and associated controls at the end of each work day to ensure the criteria for installing the measures have been met. Determine if repair or modification is needed. This measure is temporary and under most situations will be covered the next work day. Maintenance requirements should be minimal. The contractor should avoid placing other material over the berm and construction traffic should not be allowed to cross.

### ***3.2.7 Temporary Sediment Trap (TST)***

Will be used to detain sediment laden runoff from small disturbed areas long enough to allow the majority of sediment to settle out.

Maintenance: Inspect the temporary sediment trap and associated controls at least once a week and within 24 hours of the end of a storm with a rainfall amount of 0.5 inches or greater to determine maintenance needs. Check the outlet to verify that it is structurally sound and has not been damaged by erosion or construction equipment. The height of the stone outlet should be maintained at least 1 foot below the crest of the embankment. When sediment has accumulated more than one quarter of the minimum wet storage volume, dewater and remove sediment as necessary to restore the trap to its original dimensions.

### ***3.2.8 Construction Entrance (CE)***

Will be used to reduce tracking of sediment off site to paved areas.

Maintenance: Maintain the entrance in a condition which will prevent tracking and washing of sediment onto paved surfaces. Provide periodic top dressing with additional stone or additional length as required. Immediately remove all sediment spilled, dropped, washed or tracked onto paved surfaces.

### ***3.2.9 Tree Protection (TP)***

Will be used to ensure the survival of existing desirable trees for their effectiveness in soil erosion and sediment control during construction.

Maintenance: Inspect tree protection zones weekly during site construction for damage to the tree crown, trunk and root system. When trees have been damaged or the protection zone has been compromised, consult an arborist licensed in CT to determine how damage should be addressed.

### ***3.2.10 Temporary Erosion Control Blankets (ECB)***

Will be used to provide temporary surface protection to disturbed soils to absorb raindrop impact and to reduce sheet and rill erosion.

Maintenance: Inspect temporary erosion control blankets at least once a week and within 24 hours of the end of a storm with a rainfall amount of 0.5 inches or greater to determine maintenance needs. Repair any dislodged or failed blankets immediately.

## **3.3 SOIL STABILIZATION PRACTICES**

Soil stabilization involves covering disturbed soils with grass, mulch, straw, geotextiles, trees, vines, or shrubs. Stabilization practices for exposed disturbed soils are extremely important while conducting construction activities. Vegetative cover serves to reduce the erosion potential by

absorbing the energy of raindrops, promoting infiltration in lieu of runoff, and reducing the velocity of runoff. Stabilization measures shall be initiated as soon as practicable, but no more than 14 days after construction activities have temporarily or permanently ceased on any portion of the site.

### **3.4 MAINTENANCE AND INSPECTIONS**

All erosion and sediment control devices shall be installed pursuant to the specifications in the construction details. They will be maintained so that they remain effective at all times.

Erosion and sediment control devices will be inspected by qualified personnel at least once every seven calendar days or at least once every 14 calendar days and within 24 hours of each 0.5-inch or greater rainfall event. During each inspection, the construction inspector will complete the Inspection and Maintenance Report Form located in the appendix. This form will be copied and used as necessary. Ineffective temporary erosion control measures will be repaired or replaced before the next storm event or as soon as practicable. The permittee will immediately install additional temporary erosion control devices in any area deemed in need of protection.

Following temporary or final stabilization, inspections must be conducted at least once a month. If construction has been halted due to frozen conditions, regular inspections are not mandatory until one month before the expected thaw. If vegetation establishment is not satisfactory, special steps to correct the problem will be implemented such as over seeding, mulching, sodding, or the use of erosion control blankets. Once a definable area of the construction site has been finally stabilized, no further inspection requirements apply to that area.

### **3.5 FINAL STABILIZATION**

#### **3.5.1 Seeding**

The contractor will be responsible for labor, materials, tools, equipment, and other related items required for preparing ground, providing for sowing of seeds, fertilizing, mulching and top dressing, and other management practices required for erosion control and to achieve final stabilization. It will be the contractor's responsibility to make sure that the soil seedbed is not blown, washed, or otherwise removed from the site. The contractor will make repairs (including replacement of lost topsoil and mulch) to the seedbed preparation site in the event of heavy rain, wind, or other natural events that cause damage. When practicable, native plant species should be used for landscaping.

#### **3.5.2 Fertilizer**

Soil in areas of disturbance may need supplementation from fertilizer. Soil tests may be necessary to determine the most appropriate fertilizer for each location. Once applied, the fertilizer will be worked into the soil to limit exposure to stormwater. Fertilizer spills will be cleaned up immediately and will not be applied along or in a waterway.

#### **3.5.3 Mulching**

Mulching will be used in conjunction with both temporary and permanent seeding practices to enhance success by providing erosion protection prior to the onset of vegetative growth. Mulches enhance plant establishment by moderating soil temperatures and conserving moisture. After seeding, straw or hay mulch will be applied at a rate of two to three tons per acre on the disturbed

areas. Other forms of mulch will be applied at a rate designated by the Project Engineer. Mulch will not be applied in wetlands, on lawns, and areas where hydro-mulch is used. Mulch will be anchored immediately after placement on steep slopes and stream banks. Mulch will be held in place by a very thin covering of topsoil, small brush, pins, stakes, wire mesh, asphalt binder, or other adhesive material approved by the project engineer.

#### ***3.5.4 Topsoiling***

Topsoil should be applied in areas where the subsoil or existing surface soil does not provide an adequate growth medium for the desired vegetation, where soil is too shallow to provide adequate rooting depth, or where the soil contains substances toxic to the desired vegetation. Topsoil shall be reasonably free from subsoil and stumps, roots, brush, stones, and clay lumps or similar objects.

#### ***3.5.5 Temporary Control Removal***

Temporary erosion controls will be left in place until the Project site is stabilized with a uniform vegetative cover of 70 percent density of the native background vegetative cover on all unpaved areas. Following re-vegetation, the permittee will conduct periodic site visits to make sure that vegetation establishment is satisfactory. If sufficient vegetative cover has not been achieved, additional restoration measures will be implemented. Inspection results will be documented using the Inspection and Maintenance Report Form found in the appendix. All temporary soil erosion and sediment control measures will be removed and disposed of after final site stabilization is achieved and before submitting the NOT.

**Section 4.0**  
**EROSION CONTROL PLAN APPENDICES**

## **4.0 APPENDICES**

### Appendix A – Maps and Drawings

- Site Maps
- Site Plans

### Appendix B – Inspection and Maintenance Records


- Inspection & Maintenance Log
- Inspection Report
- Maintenance Report

### Appendix C – Calculations and Supporting Documentation

- Sediment Trap

Appendix A  
**MAPS AND DRAWINGS**

Erosion and Sediment Control Plan  
 Wind Prospect  
 Prospect, Connecticut



### Latitude and Longitude

Applicant Name:  
 (as indicated on the Permit Application Transmittal Form)


Method of latitude and longitude determination (check one):

- Global Positioning System (GPS)     
  USGS Map     
  Other (please specify) Google Earth

In the table below, label each point for which latitude and longitude were measured, being consistent with identification numbers assigned throughout the application (e.g., 100, 101, etc.). For renewals or modifications of existing permits, please provide the existing permit number. Also provide: a brief description of the point (e.g., monitoring well, pipe outlet, air stack, etc.); latitude and longitude in degrees, minutes and seconds (e.g., 41E 16' 28"); and the name of the USGS quadrangle map(s) the points described are located on.

ID Number	Permit Number	Description	Latitude	Longitude	Quad Map Name	For DEP Use Only: GIS ID
1		Property Centerpoint	41° 28' 31" N	72° 58' 20" W		

Soil Map—State of Connecticut  
 (Wind Prospect)



USDA Natural Resources Conservation Service

Web Soil Survey  
 National Cooperative Soil Survey

8/17/2010  
 Page 1 of 3



Soil Map--State of Connecticut  
 (Wind Prospect)

MAP LEGEND		MAP INFORMATION
<p><b>Area of Interest (AOI)</b></p> <p>Area of Interest (AOI)</p> <p><b>Soils</b></p> <p>Soil Map Units</p> <p><b>Special Point Features</b></p> <p>Blowout</p> <p>Borrow Pit</p> <p>Clay Spot</p> <p>Closed Depression</p> <p>Gravel Pit</p> <p>Gravelly Spot</p> <p>Landfill</p> <p>Lava Flow</p> <p>Marsh or swamp</p> <p>Mine or Quarry</p> <p>Miscellaneous Water</p> <p>Perennial Water</p> <p>Rock Outcrop</p> <p>Saline Spot</p> <p>Sandy Spot</p> <p>Severely Eroded Spot</p> <p>Sinkhole</p> <p>Slide or Slip</p> <p>Sodic Spot</p> <p>Spill Area</p> <p>Stony Spot</p>	<p>Very Stony Spot</p> <p>Wet Spot</p> <p>Other</p> <p><b>Special Line Features</b></p> <p>Gully</p> <p>Short Steep Slope</p> <p>Other</p> <p><b>Political Features</b></p> <p>Cities</p> <p><b>Water Features</b></p> <p>Oceans</p> <p>Streams and Canals</p> <p><b>Transportation</b></p> <p>Rails</p> <p>Interstate Highways</p> <p>US Routes</p> <p>Major Roads</p> <p>Local Roads</p>	<p>Map Scale: 1:4,760 if printed on A size (8.5" x 11") sheet.</p> <p>The soil surveys that comprise your AOI were mapped at 1:12,000.</p> <p>Please rely on the bar scale on each map sheet for accurate map measurements.</p> <p>Source of Map: Natural Resources Conservation Service                  Web Soil Survey URL: <a href="http://websoilsurvey.nrcs.usda.gov">http://websoilsurvey.nrcs.usda.gov</a>                  Coordinate System: UTM Zone 18N NAD83</p> <p>This product is generated from the USDA-NRCS certified data as of the version date(s) listed below.</p> <p>Soil Survey Area: State of Connecticut                  Survey Area Data: Version 7, Dec 3, 2009</p> <p>Date(s) aerial images were photographed: 8/14/2006</p> <p>The orthophoto or other base map on which the soil lines were compiled and digitized probably differs from the background imagery displayed on these maps. As a result, some minor shifting of map unit boundaries may be evident.</p>

### Map Unit Legend

State of Connecticut (CT600)			
Map Unit Symbol	Map Unit Name	Acres In AOI	Percent of AOI
3	Ridgebury, Leicester, and Whitman soils, extremely stony	3.5	4.4%
62C	Canton and Charlton soils, 3 to 15 percent slopes, extremely stony	4.9	6.1%
84B	Paxton and Montauk fine sandy loams, 3 to 8 percent slopes	8.9	11.1%
84C	Paxton and Montauk fine sandy loams, 8 to 15 percent slopes	1.0	1.3%
84D	Paxton and Montauk fine sandy loams, 15 to 25 percent slopes	19.7	24.6%
85C	Paxton and Montauk fine sandy loams, 8 to 15 percent slopes, very stony	42.0	52.5%
<b>Totals for Area of Interest</b>		<b>80.0</b>	<b>100.0%</b>






**LEGEND**

C P	CULVERT PIPE
---	PROPERTY BOUNDARY
S F	SILT FENCE
84C 84B	SOIL TYPE BOUNDARY
TP	TREE PROTECTION FENCE
HB	STRAW HAY BALES
TD	TEMPORARY DIVERSION DITCH
(Wavy line)	WETLAND LIMITS
(Rock symbol)	ROCK CHECK DAM
FLOW	FLOW ARROW
TS	TEMPORARY SEEDING
TST	TEMPORARY SEDIMENT TRAP
(Stippled)	COMPACTED EARTH
(Dotted)	GRAVEL
(Diagonal lines)	LAYDOWN AREA
(Cross-hatched)	TEMPORARY SPOIL AREA

- EROSION CONTROL NOTES:**
1. INSTALL SILT FENCE, INLET PROTECTION, SEDIMENT TRAPS, DIVERSION DITCHES, TREE PROTECTION, AND OTHER MEASURES AS SHOWN ON PLANS, CLEARING ONLY AS NECESSARY TO INSTALL THESE DEVICES.
  2. THE CONTRACTOR SHALL DILIGENTLY AND CONTINUOUSLY MAINTAIN ALL EROSION CONTROL DEVICES AND STRUCTURES.
  3. APPLY SEEDING, TEMPORARY OR PERMANENT, OR OTHER TYPES OF STABILIZATION AS REQUIRED AS SOON AS GRADED AREAS ARE COMPLETE OR WHERE WORK STOPS.
  4. ALL EROSION AND SEDIMENT CONTROL PRACTICES WILL BE CHECKED FOR STABILITY AND OPERATION FOLLOWING EVERY RUNOFF-PRODUCING RAINFALL, BUT IN NO CASE LESS THAN ONCE EVERY WEEK. ANY NEEDED REPAIRS WILL BE MADE IMMEDIATELY TO MAINTAIN ALL PRACTICES AS DESIGNED.
  5. ALL SEDIMENT CONTROL FEATURES SHALL BE MAINTAINED UNTIL FINAL STABILIZATION HAS BEEN OBTAINED.
  6. SEDIMENT WILL BE REMOVED FROM BEHIND THE SEDIMENT FENCE WHEN IT BECOMES ABOUT 0.5 FEET DEEP AT THE FENCE. THE SEDIMENT FENCE WILL BE REPAIRED AS NECESSARY TO MAINTAIN A BARRIER.
  7. ALL SEEDED AREAS SHALL BE FERTILIZED, RESEEDED AS NECESSARY, AND MULCHED ACCORDING TO SPECIFICATION TO MAINTAIN A VIGOROUS, DENSE VEGETATIVE COVER.
  8. STABILIZATION IS THE BEST FORM OF EROSION CONTROL. TEMPORARY SEEDING IS NECESSARY TO ACHIEVE EROSION CONTROL ON LARGE DENuded AREAS AND ESPECIALLY WHEN SPECIFICALLY REQUIRED AS PART OF THE CONSTRUCTION SEQUENCE.
  9. MAXIMUM GRADED SLOPES ARE 2:1. WHEN STEEPER SLOPES MUST BE USED PLANS MUST BE SEALED BY A GEO-TECHNICAL ENGINEER FOR SLOPE STABILITY AND FINAL SURFACE STABILIZATION.
  10. DE-WATERING OF SITE DIRECTLY INTO STREAM, WETLAND OR CREEK IS PROHIBITED.



MARK	DESCRIPTION	DATE	APPR
1	CONNECTICUT SITING COUNCIL SUBMISSION	11/04/10	T.L.K.

DESIGNED BY	DATE	DATE	DATE
DESIGNED BY	DATE	DATE	DATE

**ZAPATA**  
 600 AMHERST ROAD  
 SUITE 100  
 WESTFIELD, MA 01099  
 TEL: 413-562-1234  
 WWW.ZAPATA.COM



WIND PROJECT  
 CONNECTICUT  
 TURBINE LOCATION ONE AND  
 CRANE ASSEMBLY AREA  
 EROSION CONTROL PLAN

SHEET  
 IDENTIFICATION  
**C-201**

**BNE Energy Inc.**  
 Producer of green clean energy




NOT FOR CONSTRUCTION - CONNECTICUT SITING COUNCIL USE ONLY



LEGEND

84C 84B	SOIL TYPE BOUNDARY
S F	SILT FENCE
TP TP	TREE PROTECTION FENCE
HB	STRAW HAY BALES
	WETLAND LIMITS
	BAFFLES
	ROCK CHECK DAM
FLOW	FLOW ARROW
TS	TEMPORARY SEEDING
TST	TEMPORARY SEDIMENT TRAP
	COMPACTED EARTH
	GRAVEL
	LAYDOWN AREA



**BNE Energy Inc.**  
*Producer of green clean energy*



MARK	DESCRIPTION	DATE	APPR
1	CONNECTICUT EROSION CONTROL SUBMISSION	11/04/10	TJK

NOT FOR CONSTRUCTION - CONNECTICUT SITTING COUNCIL USE ONLY

DESIGNED BY	DATE	OWNER
DRN BY	11-04-10	BNE ENERGY
CHKD BY	TJK	
APPROVED BY		
ZAPATA AND		
FILE NUMBER:		
FILE NAME:		
FILE DATE:		
FILE SIZE:		
ANSI ID:		



WIND PROSPECT  
 CONNECTICUT  
 TURBINE LOCATION TWO  
 EROSION CONTROL PLAN

SHEET  
 IDENTIFICATION  
**C-203**

**Appendix B**  
**INSPECTION AND MAINTENANCE RECORDS**

**INSPECTOR CERTIFICATION**

Project:	Wind Prospect
Project Location:	178 New Haven Road Prospect, Connecticut
Contractor:	
Address:	
Phone:	
Fax:	

**CONSTRUCTION INSPECTION & MAINTENANCE LOG**

Date	Activity	Description	(1) Report No.
	<input type="checkbox"/> Inspection <input type="checkbox"/> Maintenance	By: _____	
	<input type="checkbox"/> Inspection <input type="checkbox"/> Maintenance	By: _____	
	<input type="checkbox"/> Inspection <input type="checkbox"/> Maintenance	By: _____	
	<input type="checkbox"/> Inspection <input type="checkbox"/> Maintenance	By: _____	
	<input type="checkbox"/> Inspection <input type="checkbox"/> Maintenance	By: _____	
	<input type="checkbox"/> Inspection <input type="checkbox"/> Maintenance	By: _____	
	<input type="checkbox"/> Inspection <input type="checkbox"/> Maintenance	By: _____	
	<input type="checkbox"/> Inspection <input type="checkbox"/> Maintenance	By: _____	
	<input type="checkbox"/> Inspection <input type="checkbox"/> Maintenance	By: _____	
	<input type="checkbox"/> Inspection <input type="checkbox"/> Maintenance	By: _____	

**CONSTRUCTION SITE INSPECTION REPORT**

General Information			
Project Name:	Wind Prospect		
Location:	178 New Haven Road Prospect, Connecticut		
CT DEP Tracking No.		(1) Report No.	
Date of Inspection:		Start / End Time:	
Inspector's Name(s):			
Inspector's Title(s):			
Inspector's Contact Information:			
Describe present phase of construction:			
Type of Inspection:			
<input type="checkbox"/> Regular <input type="checkbox"/> Pre-storm event <input type="checkbox"/> During storm event <input type="checkbox"/> Post-storm event			
Weather Information			
Has it rained since the last inspection?			
<input type="checkbox"/> Yes <input type="checkbox"/> No			
If yes, provide:			
Storm Start Date & Time: (in):	Storm Duration (hrs):	Approximate Rainfall	
Weather at time of this inspection?			
Discharge Information (A)			
Do you suspect that discharges may have occurred since the last inspection?			
<input type="checkbox"/> Yes <input type="checkbox"/> No			
Are there any discharges at the time of inspection?			
<input type="checkbox"/> Yes <input type="checkbox"/> No			
Describe location of any discharges from the site:			

**SITE-SPECIFIC BMPs**

(B)	BMP Description	BMP Installed and Operating Properly?	Corrective Action Needed	Date for corrective action / responsible party
1		<input type="checkbox"/> Yes <input type="checkbox"/> No		
2		<input type="checkbox"/> Yes <input type="checkbox"/> No		
3		<input type="checkbox"/> Yes <input type="checkbox"/> No		
4		<input type="checkbox"/> Yes <input type="checkbox"/> No		
5		<input type="checkbox"/> Yes <input type="checkbox"/> No		
6		<input type="checkbox"/> Yes <input type="checkbox"/> No		
7		<input type="checkbox"/> Yes <input type="checkbox"/> No		
8		<input type="checkbox"/> Yes <input type="checkbox"/> No		
9		<input type="checkbox"/> Yes <input type="checkbox"/> No		
10		<input type="checkbox"/> Yes <input type="checkbox"/> No		
11		<input type="checkbox"/> Yes <input type="checkbox"/> No		
12		<input type="checkbox"/> Yes <input type="checkbox"/> No		
13		<input type="checkbox"/> Yes <input type="checkbox"/> No		
14		<input type="checkbox"/> Yes <input type="checkbox"/> No		
15		<input type="checkbox"/> Yes <input type="checkbox"/> No		
16		<input type="checkbox"/> Yes <input type="checkbox"/> No		
17		<input type="checkbox"/> Yes <input type="checkbox"/> No		
18		<input type="checkbox"/> Yes <input type="checkbox"/> No		
19		<input type="checkbox"/> Yes <input type="checkbox"/> No		

**OVERALL SITE ISSUES**

(C)	BMP/activity	Implemented?	Maintained?	Corrective Action	Date for corrective action/responsible person
1	Are all slopes and disturbed areas not actively being worked properly stabilized?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No		
2	Are natural resource areas (e.g., stream, wetlands, mature trees, etc.) protected with barriers or similar BMPs?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No		
3	Are perimeter controls and sediment barriers adequately installed (keyed into substrate) and maintained?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No		
4	Are discharge points and receiving waters free of sediment deposits?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No		
5	Are storm drain inlets properly protected?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No		
6	Is there evidence of sediment being tracked into the street?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No		
7	Is trash/litter from work areas collected and placed in covered dumpsters?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No		

(C)	BMP/activity	Implemented?	Maintained?	Corrective Action	Date for corrective action/responsible person
8	Are washout facilities (e.g., paint, stucco, concrete) available, clearly marked, and maintained?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No		
9	Are vehicle and equipment fueling, cleaning, and maintenance areas free of spills, leaks, or any other deleterious material?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No		
10	Are materials that are potential stormwater contaminants stored inside or under cover?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No		
11	Are non-stormwater discharges (e.g., wash water, dewatering) properly controlled?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No		
12	(Other)	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No		
13	(Other)	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No		



**Certification statement:**

I certify that I have thoroughly and completely reviewed the Stormwater Pollution Control Plan for the site. I further certify, based on such review and in my professional judgment, that the Stormwater Pollution Control Plan has been prepared in accordance with the Connecticut Guidelines for Soil Erosion and Sediment Control, as amended, and the conditions for the General Permit for the Discharge of Stormwater and Dewatering Wastewaters from Construction Activities issued on October 1, 2002 (or as reissued or modified), and the controls required for such Plan are appropriate for the site. I am aware that there are significant penalties for false statements in this certification, including the possibility of fine and imprisonment for knowingly making false statements.

Name: \_\_\_\_\_  
(Please print)

Signature: \_\_\_\_\_

Title: \_\_\_\_\_ Date: \_\_\_\_\_

.

**CONSTRUCTION SITE MAINTENANCE REPORT**

General Information			
Project Name:	Wind Prospect		
Location:	178 New Haven Road Prospect, Connecticut		
CT DEP Tracking No.:		(1) Report No.	
Date of Maintenance:		Start / End Time:	
Describe present phase of construction:			
Type of Maintenance:			
<input type="checkbox"/> Regular <input type="checkbox"/> Pre-storm event <input type="checkbox"/> Post-storm event <input type="checkbox"/> Plan Update			
Maintenance Information			
Inspection Report Reference (No., Item)	Maintenance performed:		
Performed by:			
Inspection Report Reference (No., Item)	Maintenance performed:		
Performed by:			
Inspection Report Reference (No., Item)	Maintenance performed:		
Performed by:			
Inspection Report Reference (No., Item)	Maintenance performed:		
Performed by:			
Inspection Report Reference (No., Item)	Maintenance performed:		
Performed by:			

Performed by:	
Inspection Report Reference (No., Item)	Maintenance performed:
Performed by:	
Inspection Report Reference (No., Item)	Maintenance performed:
Performed by:	
Inspection Report Reference (No., Item)	Maintenance performed:
Performed by:	
Inspection Report Reference (No., Item)	Maintenance performed:
Performed by:	
Inspection Report Reference (No., Item)	Maintenance performed:
Performed by:	
Inspection Report Reference (No., Item)	Maintenance performed:
Performed by:	
Inspection Report Reference (No., Item)	Maintenance performed:
Performed by:	
Inspection Report Reference (No., Item)	Maintenance performed:
Performed by:	

**Certification statement:**

I certify that I have thoroughly and completely reviewed the Stormwater Pollution Control Plan for the site. I further certify, based on such review and in my professional judgment, that the Stormwater Pollution Control Plan has been prepared in accordance with the Connecticut Guidelines for Soil Erosion and Sediment Control, as amended, and the conditions for the General Permit for the Discharge of Stormwater and Dewatering Wastewaters from Construction Activities issued on October 1, 2002 (or as reissued or modified), and the controls required for such Plan are appropriate for the site. I am aware that there are significant penalties for false statements in this certification, including the possibility of fine and imprisonment for knowingly making false statements.

Name: \_\_\_\_\_

Signature: \_\_\_\_\_

Title: \_\_\_\_\_ Date: \_\_\_\_\_

**Appendix C**  
**CALCULATIONS AND SUPPORTING DOCUMENTATION**



PROJECT Wind Prospect PROJECT NO. 1358  
BY Smith DATE 9-14-10  
CK BY \_\_\_\_\_ DATE \_\_\_\_\_  
SHEET \_\_\_\_\_ OF \_\_\_\_\_

Sediment Trap	
Length	40
Width	30
Wet Storage	2 1/2'
Dry Storage	2'
Length of Embankment	1'
BARRIERS ROAD	3



PROJECT Wind Prospect PROJECT NO. 1355  
 BY Smith DATE 9-14-10  
 CK BY \_\_\_\_\_ DATE \_\_\_\_\_  
 SHEET \_\_\_\_\_ OF \_\_\_\_\_

**SEDIMENT TRAP**

The installation of Sediment Basins is not Practicable given site conditions. Although Project Area is large the disturbed Area will be limited and includes Roadway Structures. Device will utilize Sediment trap configuration but will be oversized.

WBT and dry Storage requirements have been calculated utilizing Sediment loading criteria from SB-1

Loadings

Woods	0.3	4.2	SB-1
	=	12.6	Ton/yr
Construction	5	50	
	=	250	Ton/yr

(A)(A) = TOTAL = 262.6 Ton/yr

Delivery ratio  $\frac{6.5 A}{6400 A H} = .104 M^2$

NRES Soil DATA: Silty Sand (See map)  
 Use DE ratio 50% (SB-12)

$K = 95$  (silty Sand SB-1)

$$V = \frac{(DA)(A)(DE)(TE)(2000)}{K(43560)} = \frac{(262.6)(.5)(.2)(2000)}{(95)(43560)}$$

= .050



PROJECT Wind Prospect PROJECT NO. 1355  
 BY Smith DATE 9-14-10  
 CK BY \_\_\_\_\_ DATE \_\_\_\_\_  
 SHEET \_\_\_\_\_ OF \_\_\_\_\_

WDET Storage Volume = 2 V  
 = 2(1,050)  
 = 0.1 acft or 4356 ft<sup>3</sup>

L:W ratio 2:1 BARRIERS should be installed

DEPTH OF WDET Storage Set to 2.5'

Required Surface Area = 1742

USE 30 x 60 Area 1800 > 1742 OK

Length of Embankment = 4' (From TSS-2)

Construct per CT design manual